

# Airport Improvement Projects In Progress

## Construction 2012

- **Joseph – Runway Rehab**

The contractor is scheduled to return in late April or early May and complete the markings. Final acceptance walk-through will happen immediately following. Formal close-out is not scheduled until summer 2012.
- **Aurora – Air Traffic Control Tower**

The consultant is finalizing the pre-design (phase 1). Design is on schedule.
- **Lebanon – Lighting and Taxiway Repair**

Construction is 100% complete. Grant close-out is in process. Contractor has not yet provided unconditional lien releases.
- **Cottage Grove – Obstruction Removal**

Biological Assessment and Environmental Assessment is complete and has been submitted to FAA. The project is on schedule for late summer/early fall of 2012 (due to bird nesting schedule). The final grant package is being prepared for submission to the FAA by May 1.
- **Chiloquin – Obstruction Removal & Runway Rehab**

Environmental Assessment is complete and has been submitted to the FAA. Design is 90% complete. Construction is scheduled for summer 2012. The project is on schedule barring any unforeseen issues. Final grant package is being prepared for submission to the FAA by May 1.
- **Mulino – Phase 1 Obstruction Removal**

Design contract has not been finalized or awarded.
- **Siletz Bay – Phase 1 Apron Rehab**

Design contract has not been finalized or awarded.
- **Statewide Pavement Maintenance Program (PMP 2011)**

2011 is under final construction phase and scheduled to be completed by May 2012.

- **Statewide Pavement Maintenance Program (PMP 2012-13)**

Construction design is ongoing based upon 2011 Pavement Maintenance Evaluation Reports.

## **Airport Planning and Program Projects** **Ongoing 2012**

- **ODA 5 Year FAA CIP Is Being Finalized**

5 year CIP is complete. ODA is completing 10, 15, and 20 year look ahead.

- **Statewide Pavement Maintenance Program Planning Study**

The FAA commissioned planning study is ongoing. Study is looking at the program over the last 10 years. Study will include program lessons learned and future recommendations. Final Report scheduled to be complete in May.

- **SCIP**

The FAA SCIP program is officially underway. Coordination with the FAA and sponsors across the state has begun and is being refined with new SCIP Coordinator.

- ***ConnectOregon IV***

The final aviation review is complete. Regional reviews are in process.

- **Aurora Master Plan**

The Master Plan is complete and all required processes are also complete. There are a few administrative items open at this time.

- **Cottage Grove Plan**

Master Plan is listed on the 2012 CIP. Planning contract has not been awarded.