

I-5 Iowa Viaduct Project Schedule: Summer 2010 - Spring 2014

**Construction Begins:
Summer 2010**

Construction Stages

**Project Completion:
Spring 2014**

Summer 2010 - Summer 2011:

Excavate and construct west side retaining walls, build temporary detour bridge and detour roadway, begin construction of permanent bridge supports, remove trees for retaining wall construction on the east side of I-5, and plant trees in project areas not impacted by construction

Summer 2011 - Fall 2011:

Shift I-5 traffic to the west detour alignment, continue construction of permanent bridge supports, demolish existing I-5 northbound bridge, start construction of east side retaining walls and I-5 northbound permanent bridge

Fall 2011 - Fall 2012:

Finish east side retaining walls construction, finish new I-5 northbound bridge construction, shift I-5 northbound traffic to new northbound bridge

Fall 2012 - Spring 2014:

Demolish existing I-5 southbound bridge, construct new I-5 southbound bridge, shift I-5 southbound traffic to new I-5 southbound bridge, remove detour bridge, install embankment in front of west retaining walls, build new pedestrian trail under the viaducts, complete final landscaping in project area



**Please note that this schedule is ODOT's best current estimate. It is subject to change due to contractor input, unforeseen delays and weather conditions. The schedule will be updated as necessary and posted on the project website: <http://www.oregon.gov/ODOT/HWY/REGION1/iowaviaduct/>