

I-5 Iowa Viaduct Project Schedule: Summer 2010 - Fall 2013

**Construction Begins:
Summer 2010**

Construction Stages

**Project Completion:
Fall 2013**

Summer 2010 - Summer 2011: Excavate and construct west side retaining walls, build temporary detour bridge and detour roadway, plant trees in project areas not impacted by construction

Summer 2011 - Fall 2011: Shift I-5 southbound traffic to the west detour alignment, start construction of new bridge supports, demolish existing I-5 northbound bridge, start construction of east side retaining walls

Fall 2011 - Spring 2012: Continue east side retaining walls construction, finish new I-5 northbound bridge construction

Spring 2012 - Fall 2013: Shift I-5 northbound traffic to permanent alignment, demolish existing I-5 southbound bridge, construct new I-5 southbound bridge, shift I-5 southbound traffic to new I-5 southbound bridge, remove detour bridge, install embankment in front of west retaining walls, build new pedestrian trail under the viaducts, complete final landscaping in project area



**Please note that this schedule is ODOT's best current estimate. It is subject to change due to contractor input, unforeseen delays and weather conditions. The schedule will be updated as necessary and posted on the project Web site.