



# CONSTRUCTION NEWSLETTER

ISSUE NO. 2  
June 3, 2009

## McKenzie Highway

The Contractor has started to mobilize to the project on June 1<sup>st</sup>. Their plan for this week is to set up temporary traffic control signs at the west side, complete mobilization, set up the erosion and sedimentation control, clean out culverts, install new culvert at station 183+66, and prepare designated turn out for surfacing up to station 215+30.

The plan for following week is regrading the berm at 243+50, installation of new culvert at 242+30, milling and paving back the designated milling areas, and placement of the underdrain. Please note that McKenzie Highway will be closed to vehicles, pedestrians, and bicyclists from MP 61.9 to MP 79 when the east side snow gate is opened.



Federal Highway Administration  
Todd Hashemi, Project Engineer  
Office 541-822-9822

Eugene Sand Construction, Inc.  
Mr. Mike Popp, Project Manager

TO RECEIVE THIS NEWSLETTER VIA EMAIL, SEND YOUR REQUEST TO [todd.hashemi@fhwa.dot.gov](mailto:todd.hashemi@fhwa.dot.gov)