

Airport Improvement Projects In Progress

Construction 2012

- **Joseph – Runway Rehab**

All construction is substantially complete. The contractor is scheduled to return in the late spring and complete the markings. Final acceptance walk-through will happen immediately following. Formal close-out is not scheduled until summer 2012.
- **Aurora – Air Traffic Control Tower**

The consultant is finalizing the pre-design (phase 1). Schedule and cost analysis is to be completed in late February. Project is on schedule.
- **Bandon – Obstruction Removal / Runway Blast Pad**

Construction is 100% complete. Grant close-out is in process.
- **Lebanon – Lighting and Taxiway Repair**

Construction is 100% complete. Grant close-out is in process.
- **Siletz Bay – Obstruction Removal**

Construction is 100% complete. Grant close-out is in process.
- **Cottage Grove – Obstruction Removal**

Biological Assessment and Environmental Assessment is complete and has been submitted to FAA. Comments are due to ODA within 30 days. Design is being completed and, barring unforeseen circumstances, the project is on schedule for late summer/early fall of 2012 (due to bird nesting schedule). The final grant package is being prepared for submission to the FAA.
- **Chiloquin – Obstruction Removal & Runway Rehab**

Environmental Assessment is complete and has been submitted to the FAA. Comments are due to ODA within 30 days. Design is 70% complete. The project is on schedule barring any unforeseen issues. Final grant package is being prepared for submission to the FAA.

- **Statewide Pavement Maintenance Program
(PMP 2011)**

2011 is under construction and scheduled to be completed by May 2012.

- **Statewide Pavement Maintenance Program
(PMP 2012-13)**

Construction design is ongoing based upon 2011 Pavement Maintenance Evaluation Reports.

Airport Planning and Program Projects Ongoing 2012

- **ODA 5 Year FAA CIP Is Being Finalized**
5 year CIP is complete. ODA is completing 10, 15, and 20 year look ahead.
- **Statewide Pavement Maintenance Program Planning Study**
The FAA commissioned planning study is ongoing. Study is looking at the program over the last 10 years. Study will include program lessons learned and future recommendations.
- **SCIP**
The FAA SCIP program is officially underway. Coordination with the FAA and sponsors across the state has begun and is being refined. Recruitment of a full-time Planner to assist in the management of this program is in its final stage of the process (delay was due to state hiring freeze).
- **ConnectOregon IV**
The process of statutory review is complete and submitted to ODOT. The Aviation Committee provided analysis and review of aviation applications. However, Business Oregon and ODOT economists completed the economic review, analysis and scoring for the economic portion. ODOT is finalizing the Tier rankings. Upon completion of the tiering process, the applications will be provided to the Aviation Board for final review and recommendations. The final review is tentatively scheduled for the March Aviation Board meeting.
- **Aurora Master Plan**
The Master Plan is complete and all required processes are also complete. There are a few administrative items open at this time.