

Airport Improvement Projects In Progress

August 2013

- Siletz Bay – Apron, Taxiway & Beacon Tower
The contractor started work August 6, 2013. Substantial completion is anticipated in late September.
- Aurora – Air Traffic Control Tower
Final CD set is being reviewed. ITB is anticipated to be posted in 2 weeks.
- Aurora Apron Rehabilitation – Phase 1 Design
Grant received this week. Start design and finalize timeline next week.
- Cottage Grove – Runway rehabilitation – Design Phase 1
Awaiting AIP grant.
- Joseph – Obstruction Removal and Safety Upgrade Phase 1 Design
Awaiting AIP grant
- Mulino – Obstruction Removal – Phase 1 Design
Awaiting AIP Grant
- Wasco Beacon Tower – Design & Construction
Awaiting AIP Grant
- Bandon Master Plan
Master Plan work is scheduled to start in September.
- Pavement Evaluation 2014
PCI inspections start September for 2014 PMP Program
- Statewide Pavement Maintenance Program
(PMP 2013/Construction)
NTP will be issued 9/3/2013. All work is expected to be complete within 45 days.

Airport Planning and Program Projects

Ongoing 2013

- Statewide System Planning 2013 - 2014
Awaiting AIP Grant

- **SCIP**
Coordination with the FAA and sponsors across the state is ongoing.
- *ConnectOregon V*
New program work is expected to begin with ODOT in September to coordinate with modes.