Granite Construction: ADA Curb Ramps Schedule: Week of Sept. 12 thru 16, 2022:

## Schedule Subject to Change

## Monday/Wednesday:

Crew will continue to demo/form/pour:


- West curb ramp, near Ashland Creek Bridge, on North Main across from Water Street.
- The central island on the N. Main merge from City Hall/Plaza
- SE corner of Lithia Way, near Ashland Auto.

*Friday*- asphalt pave roadway in front of ramps: sites 3-8


Wed.: off roadway work, shoring sidewalk foundation next to Thai Pepper – no traffic impacts

Tues. -Friday: demo/form/pour:

- North Main at Coolidge, NW corner
- North Main @ Bush, SW corner
- Siskiyou Blvd @ Mary Jane, SE corner
- Thursday-Friday: Demo for work the following week:
- North Main @ Sheridan, south side
- Siskiyou Blvd. @ Normal, NE corner
- Siskiyou Blvd. @ Tolman Creek, SE corner









Form and pour the central island between North Main and the access from the downtown plaza




Center island crossing between North Main and Plaza ramp




SE corner of Lithia Way and Oak Street -




SE corner of
Lithia Way and
Oak Street –
the Ashland
Auto side



Wednesday,
Sept. 14 –
Expect
contractor crew
working to
shore up
substructure to
sidewalk next to
Thai Pepper







NW corner of Coolidge and North Main Street




## NW corner of Coolidge and North Main Street



N. Main at Bush St., SW corner




## N. Main at Bush, SW Corner



Siskiyou Blvd. @ Mary Jane, SE corner





Demo the following intersections on Thurs./Fri:

N. Main @ Sheridan, south side. (tentative)

Siskiyou Blvd. @ Norma, NE corner

Siskiyou Blvd. @ Tolman Creek, SE side



