Granite Construction: ADA Curb Ramps Schedule: Week of Sept. 16 thru 23, 2022:

Schedule Subject to Change


Crew will continue to pour:

- West curb ramp, near Ashland Creek Bridge, on North Main across from Water Street. (see graphic right)
- The central island on the N. Main merge from City Hall/Plaza
- SE corner of Lithia Way, near Ashland Auto.


Thursday -Friday- asphalt pave roadway in front of recently completed ramps.

Monday -Friday: demo/form/pour:

- North Main at Glenn, SE corner
- North Main @ Bush, SW corner
- Siskiyou Blvd @ Mary Jane, SE corner









Form and pour the central island between North Main and the access from the downtown plaza




Center island crossing between North Main and Plaza ramp




SE corner of Lithia Way and Oak Street -




SE corner of
Lithia Way and
Oak Street –
the Ashland
Auto side



Wednesday,
Sept. 14,15,16 –
Expect
contractor crew
working to
shore up
substructure to
sidewalk next to
Thai Pepper




Wednesday, Sept. 14,15,16 – Expect contractor to shore up substructure under sidewalk next to Thai Pepper




North Main @ Glenn Street, SE corner




North Main @ Glenn Street, SE corner



N. Main at Bush St., SW corner



N. Main at Bush, SW Corner



Siskiyou Blvd. @ Mary Jane, SE corner



Siskiyou Blvd. @ Mary Jane, SE corner

