



SB 338 Progress Report on Oregon's Stimulus Package

Putting Oregonians to work on projects
across the state

August 17, 2009
Oregon Stimulus Transparency &
Accountability Tracking System (ORStats)
Report

Report Period 7/1/09 thru 7/31/09



<http://oregon.gov/recovery/GoOregon.shtml>

TABLE OF CONTENTS

ORStats Agency Report– August 17, 2009

Department of Administrative Services (DAS) Projects 1-10

Department of Corrections (DOC) Projects 11-20

Oregon Department of Fish and Wildlife (ODFW) Projects 21-44

Oregon Department of Forestry (ODF) Projects 45-63

Oregon University System (OUS) Projects 64-168

Oregon Judicial Department (OJD) Projects 169.....

Oregon Military Department (OMD) Projects 170-187

Oregon Parks and Recreation Department (OPRD) Projects 188-195.....

Department of State Lands (DSL) Projects 196-199.....

Oregon Department of Transportation (ODOT) Projects 200-333

Oregon Youth Authority (OYA) Projects 334-360

Community College Workforce Development (CCWD) Projects 361-547

Note:

Agencies were not required to turn in report forms on projects reported as complete in previous month.

Project Number	Description	Report Period	Scheduled Start Date	Actual Start Date	Project Status	Scheduled Completion Date	Actual Completion Date	Oregon Contractors Hired	Non-Oregon Contractors Hired	Jobs Created	Jobs Sustained	Oregon Residents Employed	Oregon Vendors	Non-Oregon Vendors	Oregon Subcontractors	Non-Oregon Subcontractors	MWESB	MISC EXPND AMT	Total Construction Hours	COP Fund Amount	Bond XI G Amount	Bond XI F Amount	Lottery Fund Amount	SELP Fund Amount	Other Fund Amount	Total Non-Stimulus Funds	Total Stimulus Funds	Estimated Energy Efficiency Savings	
98	Lab - Re-Side/Paint Building Exterior	July																											
99	Door Access Control-Theatre	July																											
100	Variable Frequency Drive	July	04/20/09	04/22/09	5	05/04/09	06/30/09	1	0	0	1	2	1	0	1	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
101	Dipping Vat Building - Refurbish	July																											
102	Metabolism Barn-Repl Overhead Doors	July																											
103	Line Fence - Re-Place Line Fence	July																											
104	Rain Gutters	July																											
105	Seafood Research Ctr-Replace Boiler	July																											
106	Seafood Research Ctr-Refinish Ext Siding	July																											
107	Dock - Replace Floats	July																											
108	Corral - Re-Place Corral & Waterers	July																											
109	Equipment Shed - Re-Roof	July																											
110	Door Access Control-Britt	July																											
111	Door Access Library	July																											
112	Fire Alarm System Replacement	July	05/04/09	04/27/09	3	06/03/09		1	0	0	1	0	0	0	0	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
113	Equipment Shed - Reroof	July																											
114	Elevator Upgrade-CH	July	04/20/09	04/17/09	5	05/20/09	06/18/09	2	0	0	5	4	2	4	3	0	1	\$581	60	\$15,105.75	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,105.75	\$0.00
115	Elevator Upgrade-EP	July	05/04/09	04/17/09	3	06/03/09		2	0	0	5	4	2	4	3	0	1	\$141	8	\$3,656.64	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,656.64	\$0.00
116	Lab - Refurbish HVAC System	July																											
117	Refurb Chem Storage/Mixing Area	July	04/29/09	04/29/09	3	06/29/09		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
118	HVAC Upgrade MN	July	06/15/09	04/30/09	3	08/14/09		1	0	0	0	2	1	0	0	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
119	Rice-Replace Motors w/ High Eff., VFD	July	04/22/09	04/22/09	3	08/31/09		1	0									\$0		\$23,898.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,898.62	\$0.00
120	Expanded Digital Control	July	03/13/09	04/15/09	3	08/15/09		0	0	0	4	4	1	0	0	0	0	\$0	82	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
121	Exterior Lighting	July																											
122	Exterior Door and Hardware Replacement	July																											
123	Drying Bldg - Refurbish Chem Storage	July																											
124	Roof replacement-CE	July	06/15/09	04/16/09	3	07/15/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
125	Storm Water drainage Improvements	July	06/15/09	04/22/09	5	07/15/09	07/06/09	1	0	0	3	3	0	0	0	0	0	\$789	273	\$20,488.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$20,488.00	\$0.00
126	Office - ADA Access & Refurbish Siding	July																											
127	Roof Replacement-Music	July	06/15/09	04/30/09	3	07/30/09		1	0	0	0	0	1	0	0	0	0	\$1,920	0	\$49,920.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$49,920.00	\$0.00
128	Theatre Roof Replacement	July	06/15/09	04/15/09	5	08/15/09	07/30/09	2	0	3	10	13	3	0	0	0	1	\$4,995	836	\$129,870.37	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$129,870.37	\$0.00
129	Campbell-convert from steam to hydraulics	July	04/22/09	04/22/09	3	08/31/09		1	0	2	0	2	6	0	2	0	1	\$0	108	\$37,124.40	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$37,124.40	\$0.00
130	Parking lot paving	July	04/14/09	04/14/09	3	06/15/09		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
131	Extension Office - Refurbish	July	04/24/09	04/24/09	3	06/24/09		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
132	Learning Resources Ctr: Interior Finishes	July																											
133	Fire Alarm System replacement	July	05/04/09	04/27/09	3	06/03/09		1	0	0	4	4	2	0	2	0	1	\$38	7	\$990.08	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$990.08	\$0.00
134	Classroom Modernization CH	July	06/08/09	04/27/09	3	08/30/09		1	0	2	7	9	13	0	12	0	0	\$654	0	\$17,004.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$17,004.00	\$0.00
135	Toilet Upgrades-Science Bldg	July	06/15/09	04/30/09	3	08/14/09		0	0	0	5	5	4	0	6	0	1	\$966	359	\$25,128.75	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$25,128.75	\$0.00
136	Code & Safety Compliance Improvements	July	06/15/09	03/25/09	3	11/27/09		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$587.63	\$0.00	\$0.00
137	Roof replacement McNeal	July	06/15/09	04/30/09	3	08/14/09		2	0	0	7	7	2	0	0	0	0	\$1,746	206	\$45,388.72	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$45,388.72	\$0.00
138	Replacement of Direct Burial 12,000V Elect	July		04/15/09	3	07/15/09		0	0									\$200		\$200.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$200.00	\$0.00
139	Boiler replacement phase 2	July	06/01/09	04/30/09	3	08/30/09		5	0	0	13	27	2	0	8	0	0	\$3,012	695	\$89,229.95	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$89,229.95	\$0.00
140	Seismic Upgrades	July																											
141	Exterior Building Repairs	July	06/16/09	04/06/09	3	09/10/09		1	0	0	23	23	23	1	6	0	1	\$2,161	1497	\$94,378.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,577.73	\$94,378.00	\$0.00
142	Replace plumbing building 900	July																											
143	0143-Renov Labs in Ed Wing-HMSC	July	04/13/09	04/13/09	3	07/31/09		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
144	Strand Ag 1st Floor SE Bathrooms/Lab	July																											
145	Gill Coliseum - exterior paint	July																											
146	AB Acad. Modern. & Access.	July	02/11/09	02/11/09	3	11/01/09		2	0	0	12	11	9	7	4	1	1	\$502	682	\$294.21	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$207.45	\$294.21	\$0.00
147	Electrical Upgrades and Replacements	July	04/06/09	04/13/09	3	11/20/09		2	0	0	4	0	5	0	1	0	0	\$3,095	263	\$121,542.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$850.00	\$121,542.62	\$0.00
148	Programmatic Modifications	July	04/13/09	04/13/09	4			0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$19,778.77	\$0.00	\$0.00
149	Seawater system effluent treatment	July																											
150	Mechanical Upgrades and Replacements	July	06/16/09	04/13/09	3	01/31/10		1	0	0	0	0	0	0	0	0	0	\$5,515	0	\$19,574.87	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$800.40	\$19,574.87	\$0.00

Project Number	Description	Report Period	Scheduled Start Date	Actual Start Date	Project Status	Scheduled Completion Date	Actual Completion Date	Oregon Contractors Hired	Non-Oregon Contractors Hired	Jobs Created	Jobs Sustained	Oregon Residents Employed	Oregon Vendors	Non-Oregon Vendors	Oregon Subcontractors	Non-Oregon Subcontractors	MWESB	MISC EXPND AMT	Total Construction Hours	COP Fund Amount	Bond XI G Amount	Bond XI F Amount	Lottery Fund Amount	SELP Fund Amount	Other Fund Amount	Total Non-Stimulus Funds	Total Stimulus Funds	Estimated Energy Efficiency Savings
151	Pierce Library Roof Repair / Replacement	July	04/14/09	04/17/09	3	09/15/09		1	0	0	0	0	0	0	0	0	0		0	\$50,348.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,348.00	\$0.00	
152	Roof Replacement, Owens, Semon, Bolvin	July								0	6	6	1	0	0	0	2		1212									
153	Deferred Interior Finish Replacements	July	04/06/09	04/06/09	3	01/31/10		6	0	1	29	32	4	4	3	0	0	\$2,386	1136	\$77,358.82	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,867.36	\$77,358.82	\$0.00
154	Dorion Hall Demolition & Site Improvements	July	04/14/09	04/17/09	3	09/15/09		1	0	4	28	26	8	1	3	1	1		4044	\$325,447.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$325,447.00	\$0.00
155	Academic Modernization	July		04/15/09	3	09/01/09		0	0	0	19	19	10	0	10	0	0	\$0	254	\$23,556.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,556.00	\$0.00
156	NH Acad Modernization and Accessibility	July	03/31/09	03/31/09	3	10/31/09		4	0	4	43	41	12	1	10	1	4	\$1,261	2141	\$1,401.28	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,401.28	\$0.00
157	CH Classroom Upgrades	July	04/01/09	04/01/09	3	10/31/09		3	0	4	48	46	28	1	13	1	7	\$428	1590	\$410.95	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$17.29	\$410.95	\$0.00
158	Campus-Steamline Phase II	July	04/20/09	04/20/09	3	09/15/09		1	0	0	14	11	12	0	3	0	7	\$0	419	\$138,557.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$138,557.00	\$0.00
159	LH Academic & Program Improvements	July	03/30/09	03/23/09	3	10/31/10		2	0	5	58	32	9	0	7	0	1	\$439	1754	\$439.40	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$439.40	\$0.00
160	Strand Ag-Bldg repipe/upgrade plumbing	July	05/07/09	05/07/09	3	01/01/10		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
161	Waldo Hall - 4th floor renovation	July																										
162	Campus Roof Repair and Replacement	July	04/01/09	03/30/09	3	11/30/09		3	0	4	54	54	26	2	5	0	0	\$1,154	1953	\$1,153.94	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,735.25	\$1,153.94	\$0.00
163	E&G Bldg. Code and Life Safety Improvements	July	04/01/09	04/01/09	3	10/31/09		8	0	6	66	63	39	8	31	4	17	\$4,719	3599	\$47,321.01	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$47,321.01	\$0.00
164	Reed Hall-Sys Upgrades & Renov	July	02/26/09	02/26/09	3	10/01/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
165	Heckart Hall-Sys Upgrades & Renov	July		12/31/08	3	04/01/10		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
166	Science Building 2 Modernization	July	03/01/08	03/26/08	3	04/01/10		2	0	0	7	7	5	1	0	0	0	\$1,055	0	\$1,054.56	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,054.56	\$0.00
167	Health & Wellness Center	July	02/24/09	04/15/09	3	01/04/11		1	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
168	Classroom, Office Bldg	July								20	6	22	0	0	0	0	0		0									
169	Supreme Court Bldg. Roof Replacement	July	04/24/09	04/27/09	3	08/01/09		0	0	0	24	24	13	0	3	0	1		158	\$356,271.95	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$356,271.95	\$0.00
170	Hillsboro Armory Storage Building	July	05/01/09	04/29/09	5	06/26/09		0	0											\$28,895.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$28,895.00	\$0.00
171	Roseburg Armory Floor Tile Replacement	July	04/21/09	04/23/09	5	06/14/09		1	0	0	0	0	0	0	0	0	0		0	\$27,268.75	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$27,268.75	\$0.00
172	Hermiston HVAC For Drill Floor	July	05/04/09	04/27/09	3	06/22/09		1	0	0	10	10	2	2	2	0	0		45	\$65,425.92	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$36,493.08	\$65,425.92	\$0.00
173	Redmond COUTES - Restroom Remodel	July	05/01/09	04/30/09	3	08/02/09		1	0	2	6	8	9	0	4	0	4		17	\$65,051.15	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$65,051.15	\$0.00
174	LaGrande Armory Back Up Generator	July	05/01/09	04/30/09	3	07/10/09		0	0	0	43	43	3	0	2	0	0		279	\$87,337.43	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$87,337.43	\$0.00
175	Bend Armory Back Up Generator	July	05/01/09	04/20/09	5	07/17/09		1	0	0	43	43	3	0	2	0	1		279	\$73,012.05	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$73,012.05	\$0.00
176	Camp Wilycombe Bld.6101 Reroof	July	05/04/09	04/27/09	3	08/01/09		1	0	0	14	12	4	1	2	0	0		18	\$152,484.51	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$153,885.00	\$152,484.51	\$0.00
177	Salem Armory Floor Tile Replacement	July	04/28/09	04/27/09	3	06/22/09		1	0	0	0	0	0	0	0	0	0		0	\$99,732.20	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$99,732.20	\$0.00
178	Jackson Armory Door Replacement	July	04/13/09	04/13/09	3	06/05/09		1	0	0	0	0	0	0	0	0	0		0	\$36,866.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$36,866.00	\$0.00
179	Camp Rilea Replace Roofing & Siding	July	05/04/09	04/21/09	3	08/14/09		1	0	0	1	4	2	2	2	1	1		180	\$52,709.55	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$52,709.55	\$0.00
180	Hood River Armory Storage Building	July	05/01/09	04/20/09	3	08/29/09		1	0	0	15	6	4	1	6	0	0		129	\$326,248.15	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$326,248.15	\$0.00
181	Grants Pass Armory Parking Lot Upgrade	July	05/01/09	04/30/09	3	06/22/09		1	0	0	0	0	2	0	2	0	0		277	\$149,495.09	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$149,495.09	\$0.00
182	Kleiver Armory Parking Lot Upgrade	July	05/01/09	04/29/09	5	07/29/09	07/20/09	1	0	0	14	12	1	2	1	0	1		17	\$142,429.58	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$142,429.58	\$0.00
183	Hood River Armory Compound Improvem'ts	July	05/01/09	04/30/09	5	06/29/09		1	0	0	0	0	0	0	0	0	0		0	\$212,783.99	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$212,783.99	\$0.00
184	Hood River Armory Interior Remodel	July	05/01/09	04/30/09	3	10/29/09		11	2	7	46	36	24	17	14	1	2		759	\$74,047.52	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$74,047.52	\$0.00
185	Blak Restroom & Shower Facility	July	05/01/09	05/01/09	3	10/28/09		1	0	0	6	6	3	0	6	0	0		308	\$192,045.42	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,529.91	\$192,045.42	\$0.00
186	Coos Bay Armory - Interior Remodel	July	05/01/09	05/01/09	3	07/29/09		1	0	0	28	28	5	0	10	1	0		851	\$252,583.40	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$228,296.00	\$252,583.40	\$0.00
187	Prineville CORC - Interior Remodel	July	06/15/09	08/04/09	3			1	0	0	0	0	0	0	0	0	0		0	\$2,233.15	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,233.15	\$0.00
188	Beverly Beach SP Playground	July																										
189	Tumalo State Park Playground	July																										
190	Arizona Beach SP Restroom	July	04/30/09	02/05/09	3	08/30/09		0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
191	Carl Washburn SP Paving	July																										
192	Bullards Beach SP Paving	July																										
193	Wallowa Lake SP Docks	July	04/30/09	02/05/09	3	08/30/09		1	0	0	2	2	0	0	0	0	0	\$0	250	\$34,840.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$34,840.00	\$0.00
194	Sarah Helmick SP Paving	July																										
195	Champoege SP Restroom	July																										
196	Fence Removal	July																										
197	Juniper removal	July	04/08/09	04/02/09	5	10/31/09	06/30/09	2	0	1	10	10	0	0	0	0	0	\$0	0	\$9,218.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,218.00	\$0.00

Project Number	Description	Report Period	Scheduled Start Date	Actual Start Date	Project Status	Scheduled Completion Date	Actual Completion Date	Oregon Contractors Hired	Non-Oregon Contractors Hired	Jobs Created	Jobs Sustained	Oregon Residents Employed	Oregon Vendors	Non-Oregon Vendors	Oregon Subcontractors	Non-Oregon Subcontractors	MWESB	MISC EXPND AMT	Total Construction Hours	COP Fund Amount	Bond XI G Amount	Bond XI F Amount	Lottery Fund Amount	SELP Fund Amount	Other Fund Amount	Total Non-Stimulus Funds	Total Stimulus Funds	Estimated Energy Efficiency Savings
297	Dist 14 Office Deferred Maintenance	July																										
298	Basque MS Deferred Maintenance	July																										
299	Lawnfield Bldg Seal Roof/Gutters	July																										
300	Coquille Deferred Maintenance	July																										
301	Maples SRA ADA Upgrades	July																										
302	R5 Bldg Deferred Maintenance	July	04/30/09	05/01/09	4	06/30/09		1	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
303	Stinking Water Sand Roof and Repairs	July																										
304	Bend Bldg J Deferred Maintenance	July																										
305	Baldock MS Deferred Maintenance	July																										
306	Sisters MS Shop OH Doors	July																										
307	Bachelor Butte Sand Shed Repl Roof	July	05/01/09	05/01/09	4	05/26/09		1	0									\$0		\$14,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$14,500.00	\$0.00
308	Florance MS Deferred Maintenance	July																										
309	Alkali Lake Deferred Maintenance	July																										
310	Lakeview MS Deferred Maintenance	July																										
311	Boardman Deferred Maintenance	July	04/06/09	04/24/09	5	05/29/09	07/08/09	1	0	0	4	4	3	0	0	0	1	\$0	511	\$68,774.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$68,774.00	\$0.00
312	Bend Shop Roof/OH Doors	July																										
313	Ontario MS Repair Water Filter System	July																										
314	Ukiah Sand Shed Replace Roof	July																										
315	Milwaukie Stone Bldg Replace Roof	July																										
316	The Dalles MS Deferred Maintenance	July																										
317	Oak Grove SRA Deferred Maintenance	July																										
318	Port Orford MS Deferred Maintenance	July	04/27/09		4			0	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
319	Boswell Spgs Deferred Maintenance	July																										
320	Davis Slough Deferred Maintenance	July	05/01/09	05/01/09	4	07/30/09		1	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
321	Baker City Sand Shed Roof & Siding	July																										
322	S. Umpqua SRA Deferred Maintenance	July																										
323	Cow Creek SRA Deferred Maintenance	July																										
324	Brothers MS Deferred Maintenance	July																										
325	Central Point MS Deferred Maintenance	July																										
326	Warrenton MS Deferred Maintenance	July																										
327	Chemult MS Deferred Maintenance	July	05/01/09	04/29/09	4	06/12/09		1	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
328	Region 3 Bldg Deferred Maintenance	July																										
329	Cabin Cr SRA Deferred Maintenance	July	04/27/09	04/29/09	3	08/18/09		1	0									\$0		\$9,782.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,782.00	\$0.00
330	Shady MS Deferred Maintenance	July	04/27/09	04/27/09	4	05/26/09		1	0									\$0		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
331	LaGrande Shop Deferred Maintenance	July	05/01/09	05/01/09	4	06/30/09		1	0									\$0		\$114,802.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$114,802.00	\$0.00
332	Manzanita SRA Deferred Maintenance	July																										
333	Rail Station	July																										
334	Agency Wide Central Control	July	05/01/09	02/09/09	3	11/30/09		0	0	0	6	6	6	0	1	0	0	\$0	91	\$22,110.95	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,110.95	\$0.00
335	Agency Wide Central Control Renovation	July	05/01/09	02/09/09	3	11/30/09		0	0	0	9	9	4	0	0	0	0	\$0	110	\$22,464.06	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,464.06	\$0.00
336	Agency Wide Central Control Renovation	July	05/01/09	02/09/09	3	11/30/09		0	0	0	7	7	3	0	0	0	0	\$0	83	\$22,110.94	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,110.94	\$0.00
337	Agency Wide Central Control Renovation	July	05/01/09	02/09/09	3	11/30/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$294.99	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$294.99	\$0.00
338	Agency Wide Central Control	July	05/01/09	02/09/09	3	11/30/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$294.99	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$294.99	\$0.00
339	Agency Wide Central Control	July	05/01/09	02/09/09	3	11/30/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$368.09	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$368.09	\$0.00
340	Agency Wide HVAC Renovation and Repair	July	05/01/09	02/09/09	3	08/31/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$39.76	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$39.76	\$48,000.00
341	Agency wide HVAC Renovation and Repair	July	05/01/09	02/09/09	3	08/31/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$39.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$39.97	\$48,000.00
342	Agency wide HVAC Renovation and Repair	July	05/01/09	02/09/09	3	08/31/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$298.74	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$298.74	\$48,000.00

Project Number	Description	Report Period	Scheduled Start Date	Actual Start Date	Project Status	Scheduled Completion Date	Actual Completion Date	Oregon Contractors Hired	Non-Oregon Contractors Hired	Jobs Created	Jobs Sustained	Oregon Residents Employed	Oregon Vendors	Non-Oregon Vendors	Oregon Subcontractors	Non-Oregon Subcontractors	MWESB	MISC EXPND AMT	Total Construction Hours	COP Fund Amount	Bond XI G Amount	Bond XI F Amount	Lottery Fund Amount	SELP Fund Amount	Other Fund Amount	Total Non-Stimulus Funds	Total Stimulus Funds	Estimated Energy Efficiency Savings
386	CH: Replacement Space, Training and Economic Center, TI costs only.	July	03/16/09	03/16/09	3	09/01/09		1	0	2	12	14	5	1	10	1	0	\$0	405	\$0.00	\$0.00	\$0.00	\$146,877.68	\$0.00	\$0.00	\$0.00	\$146,877.68	\$0.00
387	CH: Replace deteriorated training fire station.	July	04/27/09	04/20/09	3	08/17/09		1	0	0	18	18	3	0	9	0	0	\$0	2550	\$0.00	\$0.00	\$0.00	\$276,098.85	\$0.00	\$0.00	\$0.00	\$276,098.85	\$0.00
388	CH: Replace shift quarters.	July	03/02/09	03/02/09	3	10/15/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$17,674.83	\$0.00	\$0.00	\$0.00	\$17,674.83	\$0.00
389	CH: Create classroom	July	02/20/09	02/20/09	3	11/20/09		1	0	3	8	8	12	1	6	0	1	\$0	320	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$89,049.57	\$89,049.57	\$0.00
390	CH: Replace failing metal roof	July	04/20/09	04/29/09	3	07/10/09		1	0	0	8	5	1	1	2	0	0	\$0	95	\$0.00	\$0.00	\$0.00	\$46,214.66	\$0.00	\$0.00	\$0.00	\$46,214.66	\$0.00
391	CH: Re-roof Santiam Center	July	04/20/09	04/28/09	3	07/15/09		1	0	0	3	3	2	0	2	0	0	\$0	157	\$0.00	\$0.00	\$0.00	\$40,994.47	\$0.00	\$0.00	\$0.00	\$40,994.47	\$0.00
392	CL: Replace aging college communications infrastructure	July	05/01/09	04/22/09	3	08/31/09		1	0	0	13	10	2	0	1	0	1	\$0	306	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$103,727.17	\$103,727.17	\$0.00
393	Complete duct cleaning.	July	04/27/09	04/06/09	5	04/30/09	04/08/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
394	CL: Install roll up security doors on paint booth.	July	05/01/09	04/24/09	3	08/28/09		1	0	0	1	1	0	0	0	0	0	\$0	4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,433.00	\$10,433.00	\$0.00
395	CL: Replace Industrial wing roll up doors.	July	05/01/09	04/24/09	5	06/30/09	06/30/09	0	1	0	2	2	0	1	0	0	0	\$0	80	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$24,875.00	\$24,875.00	\$0.00
396	CL: Repair/renovate	July	05/01/09	04/09/09	3	08/31/09		1	0	0	2	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,936.00
397	CL: Energy efficiency controls installed to HVAC system.	July	04/27/09	04/09/09	3	08/31/09		1	0	0	2	1	2	1	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,670.00
398	CL: Repaint courtyard blue handrails and Barlow exterior doors.	July	05/01/09	04/17/09	5	07/01/09	04/27/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
399	CL: Ceiling tiles replacement.	July	05/01/09	04/20/09	5	06/19/09	06/01/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400	CL: Patch and paint interior walls throughout.	July	05/01/09	04/23/09	3	07/24/09		1	0	0	2	2	1	0	0	0	0	\$0	15	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
401	CL: Carpet and linoleum replacement throughout non-remodeled areas.	July	05/01/09	04/27/09	5	07/31/09	07/22/09	1	0	0	8	8	1	3	2	0	0	\$0	128	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,366.00	\$1,366.00	\$0.00
402	CL: Energy efficiency controls installed to HVAC system.	July	05/01/09	04/22/09	5	05/08/09	05/08/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$396.00
403	CL: Patch and paint interior walls throughout.	July	05/01/09	04/27/09	5	07/24/09	06/19/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
404	CL: Replace floor covering in selected areas.	July	05/01/09	04/28/09	5	07/31/09	06/19/09	1	0	0	7	7	1	3	1	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
405	CL: Energy efficiency controls installed into HVAC system.	July	03/27/09	03/27/09	5	04/03/09	03/27/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$298.00
406	CL: Energy efficiency controls installed into HVAC system.	July	04/13/09	04/17/09	5	04/30/09	04/24/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,972.00
407	CL: Energy efficiency system installed into HVAC system.	July	04/13/09	04/14/09	5	04/30/09	04/21/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,972.00
408	CL: Install new fire alarm system.	July	05/01/09	04/13/09	5	05/29/09	05/21/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
409	CL: Repair/renovate air handling units, exhaust fans, pumps, fans and controls.	July	05/01/09	04/22/09	3	09/04/09		2	0	3	4	6	6	3	3	0	1	\$0	200	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$107,575.00	\$107,575.00	\$500.00
410	CL: Building wide air test and balance	July	05/01/09	04/22/09	3	09/30/09		1	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
411	CL: Energy efficiency system installed into HVAC system.	July	05/01/09	04/17/09	3	09/04/09		1	0	0	2	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,400.00
412	CL: Repair/renovate air handling units, exhaust fans, pumps, fans and controls.	July	05/01/09	04/22/09	3	09/04/09		2	0	4	7	10	10	4	3	0	2	\$0	343	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$31,384.00	\$31,384.00	\$320.00
413	CL: Ceiling tile replacement with recessed light fixtures	July	05/01/09	04/20/09	5	06/19/09	06/01/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
414	CL: Patch and paint interior walls throughout.	July	05/01/09	04/27/09	5	07/24/09	06/15/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
415	CL: Floor tile replacement in all three building.	July	05/01/09	04/27/09	5	07/31/09	06/18/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
416	CL: Repair/renovate air handling units, exhaust fans, pumps, fans and controls.	July	05/01/09	04/22/09	3	09/04/09		2	0	3	9	8	8	0	3	0	2	\$0	22	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,206.50	\$3,206.50	\$1,941.00
417	CL: Energy efficiency system installed into HVAC system.	July	05/01/09	04/17/09	3	09/04/09		1	0	0	2	1	2	1	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,100.00
418	CL: Energy efficiency system installed into HVAC system.	July	05/01/09	04/06/09	5	05/08/09	04/15/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$196.00
419	CL: Energy efficiency system installed into HVAC system.	July	05/01/09	04/20/09	5	07/24/09	07/17/09	1	0	0	2	1	2	1	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,690.00
420	CL: Various electrical improvements.	July	04/15/09	04/06/09	3	08/28/09		1	0	0	33	30	4	0	1	0	0	\$0	96	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$25,000.00	\$25,000.00	\$0.00
421	CT: Visual Arts Building	July	04/27/09	04/27/09	3	09/01/09		1	0	0	3	3	3	0	7	0	0	\$0	283	\$0.00	\$0.00	\$0.00	\$40,321.71	\$0.00	\$0.00	\$0.00	\$40,321.71	\$2,150.00
422	CT: Library Building	July	04/27/09	04/27/09	3	09/01/09		1	0	0	0	0	0	0	0	0	0	\$0	283	\$0.00	\$0.00	\$0.00	\$54,108.43	\$0.00	\$0.00	\$0.00	\$54,108.43	\$3,100.00
423	CT: MERTS I	July	04/15/09	04/30/09	3	07/30/09		0	0	0	5	4	8	2	0	0	1	\$0	234	\$0.00	\$0.00	\$0.00	\$99,759.50	\$0.00	\$0.00	\$0.00	\$99,759.50	\$950.00

Project Number	Description	Report Period	Scheduled Start Date	Actual Start Date	Project Status	Scheduled Completion Date	Actual Completion Date	Oregon Contractors Hired	Non-Oregon Contractors Hired	Jobs Created	Jobs Sustained	Oregon Residents Employed	Oregon Vendors	Non-Oregon Vendors	Oregon Subcontractors	Non-Oregon Subcontractors	MWESB	MISC EXPND AMT	Total Construction Hours	COP Fund Amount	Bond XI G Amount	Bond XI F Amount	Lottery Fund Amount	SELP Fund Amount	Other Fund Amount	Total Non-Stimulus Funds	Total Stimulus Funds	Estimated Energy Efficiency Savings
424	CT: Alder Hall	July	04/27/09	04/27/09	3	09/01/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$20,731.07	\$0.00	\$0.00	\$0.00	\$20,731.07	\$830.00
425	CT: Patriot Hall	July	04/20/09	04/20/09	3	08/14/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$535.29	\$0.00	\$0.00	\$0.00	\$535.29	\$7,650.00
426	CT: Campus-Wide	July	04/16/09	04/16/09	3	07/10/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$14,045.00
427	CT: Performing Arts Center	July	04/27/09	04/30/09	3	08/15/09		0	0	0	0	0	0	0	0	0	0	\$0	267	\$0.00	\$0.00	\$0.00	\$16,409.42	\$0.00	\$0.00	\$0.00	\$16,409.42	\$0.00
428	CT: Forerunner Teaching Vessel	July	04/22/09	04/22/09	3	02/26/10		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$689.90	\$0.00	\$0.00	\$0.00	\$689.90	\$0.00
429	CT: Forerunner Teaching Vessel - Rebuild floating dock	July	04/28/09	05/07/09	5	05/29/09	06/03/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$25.49	\$0.00	\$0.00	\$0.00	\$25.49	\$0.00
430	CT: Josie Peper Building	July	04/27/09	04/30/09	3	07/30/09		0	0	0	0	0	0	0	0	0	0	\$0	88	\$0.00	\$0.00	\$0.00	\$16,281.97	\$0.00	\$0.00	\$0.00	\$16,281.97	\$75.00
431	CG: heating/ventilation system components	July	04/30/09	04/14/09	3	09/11/09		0	0	0	9	9	0	0	0	0	0	\$0	268	\$0.00	\$0.00	\$0.00	\$15,068.72	\$0.00	\$0.00	\$0.00	\$15,068.72	\$0.00
432	CG: Upgrade HVAC system	July	04/30/09	04/14/09	3	09/11/09		0	0	0	9	9	0	0	0	0	0	\$0	272	\$0.00	\$0.00	\$0.00	\$13,302.60	\$0.00	\$0.00	\$0.00	\$13,302.60	\$0.00
433	CG: windows	July	04/30/09	04/22/09	5	09/30/09	06/26/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
434	CG: windows	July	04/30/09	04/22/09	5	09/30/09	06/26/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
435	CG: fire sprinkler system	July	04/30/09	04/24/09	3			0	0	0	1	1	1	0	0	0	0	\$0	5	\$0.00	\$0.00	\$0.00	\$3,923.77	\$0.00	\$0.00	\$0.00	\$3,923.77	\$0.00
436	CG: Replace AC condenser units.	July	04/30/09	04/14/09	3			0	0	0	8	8	0	0	0	0	0	\$0	261	\$0.00	\$0.00	\$0.00	\$12,822.76	\$0.00	\$0.00	\$0.00	\$12,822.76	\$0.00
437	KL: Concrete repair	July	04/27/09	04/28/09	4	07/17/09		1	0	1	4	5	2	0	1	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$324.20	\$0.00	\$0.00	\$0.00	\$324.20	\$0.00
438	KL: Replace locks	July	04/30/09	04/29/09	3	08/31/09		1	0	1	7	8	4	7	2	0	0	\$0	185	\$0.00	\$0.00	\$0.00	\$68,472.11	\$0.00	\$0.00	\$0.00	\$68,472.11	\$0.00
439	KL: Pipe irrigation canal	July	04/01/09	03/17/09	5	04/17/09	04/17/09	0	0	0	4	4	0	0	1	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$4,678.42	\$0.00	\$0.00	\$0.00	\$4,678.42	\$0.00
440	KL: Paint	July	04/27/09	04/30/09	5	07/01/09	06/26/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
441	KL: Parking lot	July	04/29/09	04/28/09	5	07/24/09	07/31/09	2	0	0	5	5	3	0	4	0	0	\$0	180	\$0.00	\$0.00	\$0.00	\$12,622.84	\$0.00	\$0.00	\$0.00	\$12,622.84	\$0.00
442	KL: Carpeting	July	04/27/09	04/29/09	5	07/15/09	06/28/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
443	KL: Windows, doors	July	04/30/09	04/30/09	4	10/15/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00
444	KL: Re-side	July	04/30/09	04/30/09	4	10/15/09		2	0	1	5	6	1	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$8,357.31	\$0.00	\$0.00	\$0.00	\$8,357.31	\$0.00
445	LA: ADA Compliance	July	04/28/09	04/04/09	3	03/01/10		0	0	3	19	21	47	9	9	0	2	\$0	1123	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
446	LA: security lighting	July	04/28/09	04/30/09	3	12/31/09		0	0	0	1	1	10	0	0	0	0	\$0	194	\$0.00	\$0.00	\$0.00	\$22,213.00	\$0.00	\$0.00	\$0.00	\$22,213.00	\$5,000.00
447	LA: carpeting	July	04/27/09	04/10/09	3	03/01/10		0	0	0	0	0	1	0	1	0	0	\$0	2	\$0.00	\$0.00	\$0.00	\$2,722.00	\$0.00	\$0.00	\$0.00	\$2,722.00	\$0.00
448	LA: preparation to install card access security	July	04/28/09	04/16/09	3	03/01/10		0	0	2	1	3	3	0	1	0	0	\$0	169	\$0.00	\$0.00	\$0.00	\$269,442.00	\$0.00	\$0.00	\$0.00	\$269,442.00	\$0.00
449	LA: Remove asbestos insulation	July	04/28/09	04/30/09	3	03/01/10		0	0	0	10	10	7	2	1	0	0	\$0	890	\$0.00	\$0.00	\$0.00	\$51,562.00	\$0.00	\$0.00	\$0.00	\$51,562.00	\$0.00
450	LA: Infrastructure to allow the installation of a college-wide emergency communication system.	July	04/28/09	04/30/09	3	03/01/10		0	0	0	8	8	1	1	0	0	0	\$0	686	\$0.00	\$0.00	\$0.00	\$24,885.00	\$0.00	\$0.00	\$0.00	\$24,885.00	\$0.00
451	LA: electrical system, water, sub-metering	July	04/28/09	04/30/09	3	03/01/10		0	0	0	4	0	3	2	2	0	0	\$0	309	\$0.00	\$0.00	\$0.00	\$79,203.00	\$0.00	\$0.00	\$0.00	\$79,203.00	\$0.00
452	LA: Electrical upgrades -	July	04/03/09	04/03/09	3	03/01/10		0	0	0	43	43	9	0	1	0	0	\$0	7131	\$0.00	\$0.00	\$0.00	\$161,844.00	\$0.00	\$0.00	\$0.00	\$161,844.00	\$20,000.00
453	LA: sewer piping	July	04/29/09	04/30/09	3	03/01/10		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$701.00	\$0.00	\$0.00	\$0.00	\$701.00	\$0.00
454	LA: roofs	July	04/29/09	04/30/09	3	12/31/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$236,239.00	\$0.00	\$0.00	\$0.00	\$236,239.00	\$8,000.00
455	LA: restrooms	July	04/29/09	04/30/09	3	03/01/10		0	0	0	11	11	15	0	10	0	0	\$0	405	\$0.00	\$0.00	\$0.00	\$77,704.00	\$0.00	\$0.00	\$0.00	\$77,704.00	\$0.00
456	LA: classroom utility and infrastructure improvements	July	04/29/09	04/30/09	3	03/01/10		0	0	0	7	7	10	0	4	0	0	\$0	1213	\$0.00	\$0.00	\$0.00	\$36,599.00	\$0.00	\$0.00	\$0.00	\$36,599.00	\$0.00
457	LA: smart class room audio and technical infrastructure	July	04/29/09	04/29/09	3	03/01/10		0	0	0	0	0	1	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$10,130.00	\$0.00	\$0.00	\$0.00	\$10,130.00	\$0.00
458	LA: paint spray booth	July	04/29/09	04/30/09	3	03/01/10		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$82,195.00	\$0.00	\$0.00	\$0.00	\$82,195.00	\$0.00
459	LA: Replace tile	July	04/29/09	04/30/09	3	03/01/10		0	0	4	4	8	6	0	0	0	0	\$0	562	\$0.00	\$0.00	\$0.00	\$223,059.00	\$0.00	\$0.00	\$0.00	\$223,059.00	\$0.00
460	LB: HVAC mechanical, insulation, ductwork maintenance	July	03/24/09	03/25/09	5	06/30/09	06/18/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$2,820.00	\$0.00	\$0.00	\$0.00	\$2,820.00	\$59,100.00
461	LB: insulation, glazing	July	03/17/09	03/18/09	5	06/30/09	07/12/09	1	0	0	12	12	3	0	1	0	0	\$0	140	\$0.00	\$0.00	\$0.00	\$55,731.20	\$0.00	\$0.00	\$0.00	\$55,731.20	\$443,280.00
462	LB: electrical transformers	July	03/27/09	03/31/09	4	06/30/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
463	LB: Upgrade exterior corridor lighting.	July	03/27/09	03/31/09	5	06/30/09	07/15/09	1	0	0	2	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$6,137.80	\$0.00	\$0.00	\$0.00	\$6,137.80	\$0.00
464	LB: Upgrade sidewalk lighting.	July	03/27/09	03/30/09	4	06/30/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$4,561.35	\$0.00	\$0.00	\$0.00	\$4,561.35	\$10,000.00
465	LB: Tile and carpet replacement	July	03/09/09	03/11/09	4	06/30/09		1	0	0	4	4	3	0	3	0	0	\$0	390	\$0.00	\$0.00	\$0.00	\$60,706.99	\$0.00	\$0.00	\$0.00	\$60,706.99	\$0.00
466	LB: Upgrade energy management/HVAC control system network.	July	03/27/09	03/30/09	4	06/30/09		1	0	0	7	7	1	1	0	0	0	\$0	280	\$0.00	\$0.00	\$0.00	\$189,328.00	\$0.00	\$0.00	\$0.00	\$189,328.00	\$1,063,920.00
467	LB: Upgrade hot water circulating pumps	July	03/27/09	03/30/09	5	06/30/09	05/18/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$7,090.15	\$0.00	\$0.00	\$0.00	\$7,090.15	\$15,000.00
468	LB: Improve lighting fixtures on existing poles	July	03/27/09	03/30/09	5	06/30/09	05/13/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
469	LB: rigging system	July	03/19/09	03/20/09	5	06/30/09	06/25/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$150,000.00	\$0.00	\$0.00	\$0.00	\$150,000.00	\$0.00
470	LB: Ceiling, lighting, wall surface and flooring	July	03/17/09	03/18/09	5	06/30/09	06/25/09	1	0	0	1	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$84,947.07	\$0.00	\$0.00	\$0.00	\$84,947.07	\$0.00
471	LB: Asphalt road and parking lot area for student and staff egress.	July	03/27/09	03/30/09	5	06/30/09	06/10/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
472	LB: Connect to city water system for drinking water.	July	03/27/09	03/30/09	5	06/30/09	07/22/09	1	0	0	1	1	1	0	1	0	0	\$0	38	\$0.00	\$0.00	\$0.00	\$52,380.20	\$0.00	\$0.00	\$0.00	\$52,380.20	\$0.00
473	LB: kitchen	July	03/26/09	03/31/09	4	06/30/09		1	0																			

Project Number	Description	Report Period	Scheduled Start Date	Actual Start Date	Project Status	Scheduled Completion Date	Actual Completion Date	Oregon Contractors Hired	Non-Oregon Contractors Hired	Jobs Created	Jobs Sustained	Oregon Residents Employed	Oregon Vendors	Non-Oregon Vendors	Oregon Subcontractors	Non-Oregon Subcontractors	MWESB	MISC EXPND AMT	Total Construction Hours	COP Fund Amount	Bond XI G Amount	Bond XI F Amount	Lottery Fund Amount	SELP Fund Amount	Other Fund Amount	Total Non-Stimulus Funds	Total Stimulus Funds	Estimated Energy Efficiency Savings
476	MH: Restroom ADA Upgrades	July	04/06/09	04/29/09	3	09/30/09		0	1	1	5	6	8	0	8	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$70.00	\$0.00	\$0.00	\$0.00	\$70.00	\$0.00
477	MH: Roof Replacement	July	04/06/09	04/15/09	3	09/30/09		1	0	0	34	32	4	1	3	0	1	\$0	2436	\$0.00	\$0.00	\$0.00	\$334,553.00	\$0.00	\$0.00	\$0.00	\$334,553.00	\$0.00
478	MH: Reconfigurations	July	04/01/09	04/29/09	3	09/30/09		1	0	1	5	6	8	0	8	0	0	\$0	138	\$0.00	\$0.00	\$0.00	\$11,645.18	\$0.00	\$0.00	\$0.00	\$11,645.18	\$0.00
479	MH: Science Labs ADA Upgrades	July	04/06/09	04/29/09	3	09/30/09		1	0	1	5	6	8	0	8	0	0	\$0	83	\$0.00	\$0.00	\$0.00	\$15,620.49	\$0.00	\$0.00	\$0.00	\$15,620.49	\$0.00
480	MH: Dental Labs ADA Upgrades	July	04/06/09	04/29/09	3	09/30/09		1	0	1	5	6	8	0	8	0	0	\$0	17	\$0.00	\$0.00	\$0.00	\$7,571.08	\$0.00	\$0.00	\$0.00	\$7,571.08	\$0.00
481	OC: security cameras	July	04/01/09	03/19/09	3	08/12/09		0	0	0	0	0	0	0	0	0	0	\$0	158	\$0.00	\$0.00	\$0.00	\$18,884.29	\$0.00	\$0.00	\$0.00	\$18,884.29	\$0.00
482	OC: Notification system and PA system	July	04/01/09	03/19/09	3	08/31/09		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$2,118.00	\$0.00	\$0.00	\$0.00	\$2,118.00	\$0.00
483	OC: Generator	July	04/01/09	03/19/09	3	08/19/09		0	0	0	0	0	0	0	0	0	0	\$0	53	\$0.00	\$0.00	\$0.00	\$8,387.69	\$0.00	\$0.00	\$0.00	\$8,387.69	\$0.00
484	OC: Add access hardware for Audubon door.	July	04/01/09	03/19/09	5	06/10/09	06/25/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
485	OC: Add access hardware at patio door.	July	04/01/09	03/19/09	5	05/15/09	05/22/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
486	PO: Mass Notification System	July	02/18/09	03/23/08	3	03/31/10		3	0	1	10	11	4	1	1	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$120,398.47	\$0.00	\$0.00	\$0.00	\$120,398.47	\$0.00
487	PO: ADA Upgrades	July	03/31/09	05/08/09	3	09/01/10		1	0	1	3	4	3	0	0	0	1	\$0	267	\$0.00	\$19,957.96	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$19,957.96	\$0.00
488	PO: Voice over IP	July	03/19/09	03/31/09	3	06/30/11		1	0	0	4	2	0	0	0	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$12,750.00	\$0.00	\$0.00	\$0.00	\$12,750.00	\$0.00
489	PO: centralized clock system	July	03/18/09	04/09/09	3	09/15/09		2	0	0	4	2	1	1	1	0	1	\$0	50	\$0.00	\$16,185.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$16,185.00	\$0.00
490	PO: Fire/Life Safety Upgrades	July	03/30/09	03/31/09	3	03/30/10		1	0	0	2	2	0	0	0	0	1	\$0	300	\$0.00	\$36,625.34	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$36,625.34	\$0.00
491	PO: Electrical Upgrades for Arc Fault protection	July	03/05/09	03/05/09	3	02/01/10		1	0	0	9	9	0	0	0	0	0	\$0	0	\$0.00	\$15,029.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,029.00	\$0.00
492	PO: Environmental Maintenance/Upgrades	July	04/01/09	04/01/09	3	09/30/09		1	0	0	4	4	3	0	3	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$24,206.57	\$0.00	\$0.00	\$0.00	\$24,206.57	\$0.00
493	PO: Energy Management System	July	03/31/09	03/31/09	3	09/30/10		1	0	0	1	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
494	PO: water supply lines	July	04/15/09	04/30/09	3	12/31/09		5	0	11	10	18	19	0	5	0	2	\$0	503	\$0.00	\$169,052.30	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$169,052.30	\$0.00
495	PO: Concrete settlement repairs/Seismic Upgrades	July	06/01/09	05/05/09	3	06/01/10		1	0	2	20	20	2	0	1	0	0	\$0	2182	\$0.00	\$181,606.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$181,606.00	\$0.00
496	PO: Roadways/Parking lots repaving and seal coats	July	03/23/09	03/23/09	5	06/30/09	06/30/09	0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
497	PO: T-12 lighting	July	03/23/09	04/30/09	3	09/05/09		1	0	3	2	5	1	0	1	0	1	\$0	91	\$0.00	\$6,460.25	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,460.25	\$10,338.00
498	PO: boilers	July	04/08/09	04/30/09	3	10/31/09		3	0	1	4	5	1	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,500.00
499	PO: Gym flooring	July	06/20/09	04/23/09	3	09/01/09		1	0	0	3	3	1	0	1	0	1	\$0	146	\$0.00	\$12,600.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,600.00	\$0.00
500	PO: swimming pool decking	July	05/09/09	04/29/09	3	09/09/09		1	0	0	2	2	5	1	0	0	0	\$0	194	\$0.00	\$21,363.92	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$21,363.92	\$0.00
501	PO: Grounds Greenhouse & Shade house	July	04/08/09	04/13/09	3	09/30/09		2	0	1	2	3	2	1	0	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
502	PO: Skylight Replacements	July	04/01/09	04/03/09	3	09/01/09		1	0	0	2	2	0	0	0	0	0	\$0	86	\$0.00	\$7,310.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,310.00	\$0.00
503	PO: boilers	July	04/08/09	04/30/09	3	10/31/09		2	0	6	6	12	0	0	0	0	0	\$0	0	\$0.00	\$11,955.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,955.85	\$10,000.00
504	PO: Parking Lot Lighting	July	03/16/09	04/30/09	3	04/02/10		1	0	0	4	4	1	0	0	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
505	RO: Replacement of electrical panels.	July	04/01/09	04/02/09	3			2	0	0	4	4	2	0	0	0	1	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
506	RO: Replacement of Aging HVAC Units -	July	04/01/09	03/03/09	3	01/31/10		1	0	0	1	1	1	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$161,463.00
507	RO: Deck and handrail replacements for ADA and safety reasons.	July	05/01/09	04/16/09	3	01/31/10		1	0	0	8	8	4	0	0	0	0	\$0	541	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
508	RO: Concrete maintenance and sidewalk replacement	July	05/01/09	04/24/09	3	10/31/09		3	0	1	10	11	5	0	2	0	0	\$0	299	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
509	RO: Instructional space.	July	04/01/09	04/01/09	3	12/31/09		0	0	0	2	2	1	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
510	RO: Flooring Replacement.	July	04/01/09	04/06/09	3			0	0	0	1	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
511	RO: Window Replacement in Classroom Buildings.	July	05/01/09	04/29/09	3			0	0	0	4	4	7	1	3	0	0	\$0	322	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$282,139.00
512	RO: Efficiency/Safety	July	04/01/09	04/29/09	3			1	0	0	5	5	1	0	2	0	0	\$0	74	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
513	RO: Asphalt overlay and lighting for parking lots and roads.	July	04/01/09	03/18/09	3	07/31/10		3	0	2	46	48	7	0	3	0	0	\$0	614	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
514	RO: Replace network and communication infrastructure	July	04/01/09	04/24/09	3	12/31/10		0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
515	RO: Roof replacement	July	04/01/09	04/21/09	3	10/31/09		1	0	0	1	1	0	0	0	0	0	\$0	114	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
516	SW: Roofing repairs.	July	05/01/09	04/24/09	3			0	0	0	3	3	0	0	0	0	0	\$0	2	\$0.00	\$0.00	\$0.00	\$15,703.59	\$0.00	\$0.00	\$0.00	\$15,703.59	\$0.00
517	SW: Replace roadway and parking lot lighting.	July	05/01/09	04/27/09	3			0	0	0	1	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$256.27	\$0.00	\$0.00	\$0.00	\$256.27	\$0.00
518	SW: Repair dry rot	July	05/01/09	04/22/09	3			0	0	12	2	14	0	0	3	0	1	\$0	72	\$0.00	\$0.00	\$0.00	\$41,494.52	\$0.00	\$0.00	\$0.00	\$41,494.52	\$0.00
519	SW: Repair screen vents	July	05/01/09	04/20/09	3			0	0	0	1	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$54.62	\$0.00	\$0.00	\$0.00	\$54.62	\$0.00
520	SW: HVAC repairs.	July	05/01/09	04/27/09	3			0	0	0	5	5	0	0	0	0	0	\$0	312	\$0.00	\$0.00	\$0.00	\$57,242.49	\$0.00	\$0.00	\$0.00	\$57,242.49	\$128,620.00
521	SW: Structural repairs	July	05/01/09	04/21/09	3			0	0	0	4	4	1	0	0	0	1	\$0	88	\$0.00	\$0.00	\$0.00	\$25,438.67	\$0.00	\$0.00	\$0.00	\$25,438.67	\$0.00
522	SW: HVAC upgrade	July	05/01/09	04/27/09	3			0	0	0	5	5	0	0	0	0	0	\$0	312	\$0.00	\$0.00	\$0.00	\$56,157.32	\$0.00	\$0.00	\$0.00	\$56,157.32	\$150,740.00
523	SW: Sidewalks, asphalt and concrete repairs.	July	05/01/09	04/24/09	3			0	0	0	0	0	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
524	SW: Flooring	July	05/01/09	04/25/09	3			0	0	0	1	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00	\$0.00	\$2,430.82	\$0.00	\$0.00	\$0.00	\$2,430.82	\$0.00
525	SW: Paint the classroom buildings and laboratories	July	05/01/09	04/24/09	3			0	0	6	4	10	1	0	2	0	0	\$0	41	\$0.00	\$0.00	\$0.00	\$41,362.72	\$0.00	\$0.00	\$0.00	\$41,362.72	\$0.00
526	SW: Clean and seal building	July	05/01/09	04/30/09	3			0	0	0	1	1	0	0	0	0	0	\$0	0	\$0.00	\$0.00							

