

# Capital Planning/Projects

(AIP – Airport Improvement Projects and capital programs statewide)

## AIP (ODA Airports)

- **Chiloquin – Runway Rehab**  
Bids were opened; contract to be awarded next week.  
Work scheduled to begin within 10 days of contract.  
Total project timeline estimate 90 days.
- **Siletz Bay – Apron Rehab Design**  
Project started in July. Final design estimate to be complete the summer with construction scheduled for next spring/summer.
- **Cottage Grove – Obstruction Removal**  
Invitation to Bid has been published and will close the first week of August. Work to start and be completed in September.
- **Aurora – Air Traffic Control Tower**  
Project is on hold and scheduled to re-start design within the next two weeks. Final design and bid estimate to be completed by fall.

# Statewide Programs & System Planning

- Statewide Pavement Maintenance Program (PMP 2012 – ODA Region 3)

The bids are in and contracts are scheduled to be finalized next week with work to follow immediately. The 2012 program was broken down into 3 separate regions and contracts. There were multiple bidders this year and 3 separate contractors will be issued.

- SCIP - Statewide Capital Improvement Program (FAA)

The SCIP Coordinator has been working with the FAA and Airport Sponsors throughout the state to manage and coordinate the FAA's AIP expenditures and expiring funds.

- Pavement Maintenance Program Evaluation

The 10 evaluation is in draft form and we expect to have a final draft copy to the board by next month's board meeting.

- *ConnectOregon IV*

Final Committee meetings have been scheduled.

- Planning Services ATA (5 Year Contract)

The Planning Services ATA has been awarded.