

Occupant Impact Statement

Project Name: OMD Anderson Readiness Center
Project Address: 3225 State Street, Salem, OR 97309
OMD Project Number: 209996D001
Date: April 10, 2023 through May 5, 2023
Point Of Contact: Dan Loreto

Construction Work Hours

Ausland Group proposes the following work schedule for the seismic upgrade to the raised floor in the **Oregon Department of Transportation** and **Oregon State Police** work spaces during the dates referred to above

- Work hours for these two areas will be M - F: 9:30 PM to 6:00 AM
- Work has been previously coordinated to be performed at night to minimize impacts
- The work is anticipated to begin on Monday, April 10, 2023.

IMPORTANT NOTE: The numbering on the phasing plan denotes the sequence not a calendar day. For example, on April 10, the locations numbered “1” will be completed on the first night of work. The following night the locations numbered “2” will be completed and so forth until all work is completed.

Oregon Department of Transportation

Work consists of drilling into concrete subfloor and installing additional anchorage to existing pedestals to improve seismic properties. The work hours will be from 9:30 PM to 1:30 AM each night. The phasing plan shows the anticipated workflow for each night.

Oregon State Police

Work consists of drilling into concrete subfloor and installing additional anchorage to existing pedestals to improve seismic properties. The work hours will be from 2:00 AM to 6:00 AM each night. The phasing plan shows the anticipated workflow for each night.

Impact To Occupants

The impacts to building occupants will be primarily noise. A test was previously performed to demonstrate noise impacts.

Work Area Impact

Ausland Group anticipates that impact will be typical of “minor “construction work. The predominate source of impacts will be noise generated by drilling into concrete and vacuums for cleanup. Any changes to this OIS will immediately be communicated to allow as much advanced notice as possible.

Odor Mitigation none anticipated

Portable Facilities: none anticipated

Material Storage Containers: none anticipated

Work Safety Zone: as identified on the drawings.