

Occupant Impact Statement

Project Name: OMD Owen Summers Building

Project Address: 1776 Militia Way SE, Salem, OR 97301

OMD Project Number: 209996D001

Date: March 16, 2023 through March 30, 2023

Point Of Contact: Dan Loreto

Construction Work Hours

Ausland Group proposes the following work schedule for the replacement of ceiling grid in HALLWAYS ONLY of **AREAS 'B' and 'C'** on the dates referred to above

- Work hours for Area B will be M F: 7:00 AM to 3:30 PM
- No nighttime or weekend work is planned
- The work will start, based on approval of this OIS, March 16, 2023.

The sequence of construction activities for the duration of Areas B and C will be as follows:

- Install new wall angle and ceiling grid in hallways where no future HVAC work is to occur. Grid will be fully secured.
- Install new acoustic ceiling tiles

Impact To Occupants

The impacts to building occupants will be restricted passage through the halls for short distances (less than 8 feet) while the ceiling grid is being replaced. Work will be performed using a rolling scaffold. Noise will be minimal and relegated to the use of drills when fastening wall angle or securing support wires as required to the structure. Daily clean up and completely re-opening the hallway for full use will occur at the end of each work shift.

Work Area Impact

Ausland Group anticipates the work area impacts will be typical of "minor "construction work. The predominate source of impact will be noise from drills and restricted passage in the hallways for short distance as explained above. Any changes to this OIS will immediately be communicated to allow as much advanced notice as possible.

Odor Mitigation none anticipated

3935 Highland Avenue Grants Pass, OR 97526 office: 541.476.3788 1717 W. 7th Avenue Eugene, OR 97402 *office*: 541.345.1094 WWW.AUSLANDGROUP.COM

Portable Facilities: none anticipated

Material Storage Containers: none anticipated

Work Safety Zone: as identified on the drawings.