

District <b>WESTERN</b>	County, parish or borough <b>COLUMBIA</b>	State <b>OR</b>
Field <b>MIST</b>	Lease or Unit <b>COLUMBIA COUNTY</b>	Well no. <b>44-21-6</b>
Auth or W. O. no. <b>API # 36-009-00137</b>	Title <b>CONVERT TO WATER DISPOSAL</b>	
Operator <b>ARCO OIL AND GAS COMPANY</b>	ARCO W.I. <b>100%</b>	
Spudded or W.O. began <b>WORKOVER</b>	Date <b>11/11/89</b>	Hour <b></b>
Date and depth as of 8:00 a.m.		Prior status if W.O. <b>SHUT-IN</b>
Complete record for each day		

- 11/11/89 | Mobilize workover equipment. Pulling unit and pump on location. Arranged for 5-1/2" Baker OM tools AD-1 injection packer.
- 11/12/89 | MIRU pulling unit. ± 50 psi SITP. Bled off. RU circulating pump and lines to well and frac tank. Circulate down backside and up tbg to kill well. ND production tree. PU tree and check type of tubing hanger. Secure tree. Install floor and tongs. Prep to pull tbg @ daylight 11/12/89. SDON.
- 11/13/89 | ND tree. Install BOPE. POH with 2-3/8" tbg. Lay down mule shoe. MU 4-1/2" bit and 5-1/2", 17# casing scraper. RIH. Reverse circulate wellbore clear. POH with bit and scraper. MU 5-1/2" Baker Model "A-3" lockset packer on 2-3/8", 4.6#, J-55, 8rd tbg and RIH. Set injection packer @ 1694'. Install donut. Test annulus to 1000 psi. Test ok. ND BOPE. Install tree. Rig down completion rig.

The above is correct

Signature: *David Clark* Date: 1/23/90 Title: DISTRICT GAS COORDINATOR