



SB 338 Progress Report on Oregon's Stimulus Package

Putting Oregonians to work on projects across
the state

Revised
January 19, 2010
Progress Report #9

DAS
DEPARTMENT OF
ADMINISTRATIVE
SERVICES

<http://oregon.gov/recovery/GoOregon.shtml>

Executive Summary

The Department of Administrative Services recently became aware that, owing to the pace of the projects, some of the data that appeared in the Jan. 19, 2010, report may not have been reconciled to the final report. This version of that report includes corrections received by the affected agencies; however, the associated charts and graphs remain unchanged.

Participating agencies and the contractor will continue to enter project data into the ORStats system on a monthly basis. The next Go Oregon! report will appear in the regular reporting format and include all the data through March 31, 2010.

Beginning with the April reporting period, DAS will issue Go Oregon! reports on a quarterly basis.

Statistics in Brief (Data as of December 31, 2009 - Revised)

Planned and Actual Project Start Dates	Total started projects = 488 All projects planned to start have started.
Project Status	Of the 488 projects started, 151 are on schedule; 14 are behind schedule, and 323 are complete.
Project Completion Date (or scheduled completion date if ongoing)	<ul style="list-style-type: none"> • Most projects are scheduled for completion in 2010. • The larger, more complicated projects have the longest duration. The last project is scheduled to be completed in October, 2011.
Expenditures to Date	\$ 99,290,558
Number of Jobs Created or Retained	1,701 jobs created; 5,964 jobs retained (7,665 total)
Number of Construction Hours Worked	570,857
Percentage of Jobs Filled by Oregon Residents	78% . Oregon residents filled 5,956 of the 7,665 total jobs.
Extent to Which Oregon Products, Vendors, Contractors and Sub-Contractors Used	81% . 2,712 out of 3,376 companies that supplied materials and labor to complete Go Oregon! projects, are based in Oregon.
Extent to Which Minority, Women, and Emerging Small Businesses Used	9% . 450 of the 5,533 total firms contracted, hold an MWESB certificate in Oregon.
Savings on Energy Costs for Energy Efficient Projects	\$12,063,890

SB 338 Report
January 19, 2010



Department of Administrative Services

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures To Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon vendors providing required goods or services	Oregon Subcontractors hired	MWESB working on a project	Estimated Energy Savings (\$)
1	Central Point Carpet Replacement	Jackson	04/03/09	04/03/09	5	04/14/09	04/24/09	77,035.10		6	340	5	1	1		N/A
2	UPS Battery Replacement SDC	Marion	02/01/09	03/02/09	5	04/01/09	04/08/09	97,913.14		9	160	9	3	1		N/A
3	Carpet Replacement	Umatilla	04/23/09	04/23/09	3	12/15/09		284,500.00		5	958	5	1	5		N/A
4	L&I Bldg. Water Pipe Replacement.	Marion	03/12/09	03/12/09	3	08/15/09		625,000.00	10	11	5520	13	8	4		N/A
5	Exterior Canopy- Pendleton 202	Umatilla	03/17/09	03/17/09	3	11/15/09		137,751.00		35	185	35	8	3	1	N/A
6	Chiller Replacement - Pendleton 201	Umatilla	03/17/09	03/17/09	3	11/15/09		272,000.00	14	10	739	8	9	4		N/A
7	Unfunded		UF/UA	UF/UA	9	UF/UA	UF/UA	-								
8	Unfunded		UF/UA	UF/UA	9	UF/UA	UF/UA	-								
9	Painting/Ceiling Tile/Restroom Improve.	Umatilla	03/17/09	03/17/09	3	11/15/09		325,000.00	7	11	949	9	9	3	1	N/A
10	PSOB Fire System Upgrade - Ph. 2	Multnomah	04/10/09	04/27/09	3	01/31/10	09/30/09	575,000.00		11	1641	11	2	2		N/A
								\$ 2,394,199	31	98	10,492	95	41	23	2	-

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Department of Corrections

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors hired	MWESB working on a project	Estimated Energy Savings (\$)
11	Replace Freezer Lighting at CDC	Marion	05/23/09	05/11/09	5	07/15/09	7/10/09	\$ 75,243		2		2	3			N/A
12	Replace expired wireless batteries	Marion	05/23/09	07/30/09	3	11/23/09		\$ 67,891								N/A
13	Replace backup electrical system	Umatilla	05/15/09	04/29/09	3	11/15/09		\$ 3,750		5		5	3	3		N/A
14	Install solar system	Umatilla	05/15/09	06/30/09	3	11/15/09		\$ 142,255			201					N/A
15	Replace out of date Security System	Umatilla	06/01/09	06/25/09	3	11/01/09		\$ 145,771		6	222	5	1		1	N/A
16	Replace failing unit door control sys	Umatilla	06/01/09	06/25/09	3	06/01/10		\$ 196,999								N/A
17	Replace warehouse Lighting at CDC	Marion	05/23/09	05/05/09	3	09/23/09		\$ 162,498	3	3	524	6	1			N/A
18	Electrical panel upgrades	Various	06/01/09	06/08/09	3	01/01/11		\$ 7,678		5		4	1	1		N/A
19	Replace electronic security network	Malhuer	06/01/09	05/13/09	3	10/01/11		\$ 371,927		1		1				N/A
20	Replace Lighting for energy efficiency	Various	05/15/09	05/14/09	3	10/15/11		\$ 225,942	3	2	219	5	2		1	N/A
								\$ 1,399,953	6	24	1166	28	11	4	2	\$ -

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Department of Fish & Wildlife

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors hired	MWESB working on a project	Estimated Energy Savings (\$)
21	Sandy Hatchery Parking Lot Const	Clackamas	05/13/09	05/07/09	5	11/13/09	09/09/09	\$ 88,667	8	4	532	8	6	5	2	N/A
22	Denman Storage Bldg	Jackson	05/05/09	05/08/09	5	11/05/09	11/05/09	\$ 44,842	2	3	487	3	6	1		N/A
23	PW Schneider Storage Bldg	Grant	05/12/09	07/07/09	3	11/12/09		\$ 55,562		1	18	1	2	1	1	N/A
24	Sauvie Island Storage Bldg	Columbia	04/29/09	05/07/09	5	10/23/09	08/21/09	\$ 62,006		4	293		13			N/A
25	Enterprise District Office Elevator	Wallowa	05/12/09	05/28/09	3	01/12/10		\$ 90,871		4	177	4	2	3	1	N/A
26	New Bldg at Hatfield Marine Science Ctr	Lincoln	05/28/09	06/04/09	3	06/01/10		\$ 40,873		12		12		6	2	N/A
27	Hatchery Repair Storage Bldg	Linn	05/09/09	04/09/09	5	07/09/09	05/30/09	\$ 6,794		1	25	1	3			N/A
28	McKenzie Hatchery ADA Sidewalk	Lane	04/30/09	04/13/09	5	05/30/09	04/30/09	\$ 8,536		5	265	5	4	2	1	N/A
29	Alsea Hatchery Domestic Well Building	Benton	04/23/09	04/02/09	5	05/30/09	06/26/09	\$ 10,743	2	4	175	6	3	1		N/A
30	EE Wilson Wildlife Area Heat Pump	Benton	04/16/09	04/01/09	5	04/16/09	04/16/09	\$ 6,933		2	22	2	1	1		\$ 38,550
31	Summer Lake Wildlife Area New Well	Lake	05/14/09	04/20/09	5	08/14/09	06/04/09	\$ 24,829		6	173	6	13			N/A
32	Salmon River Hatchery Heat Pumps	Lincoln	05/14/09	05/01/09	5	07/14/09	06/11/09	\$ 22,000	1	10	39	10	4			N/A
33	District Office Replace Electric	Benton	05/12/09	05/07/09	3	08/12/09	09/30/09	\$ 12,964		4	339	4	2			N/A
34	HVAC System Upgrade	Douglas	05/11/09	06/16/09	5	07/11/09	07/16/09	\$ 26,564		5	90	5	3	1		N/A
35	Hatchery Electrical Panel Upgrade	Hood River	05/12/09	05/11/09	5	07/12/09	06/26/09	\$ 24,170		4	171	4	2		1	N/A
36	Electrical Service and Panel Upgrade	Hood River	05/12/09	05/04/09	5	07/12/09	06/19/09	\$ 33,769		3	282	3	2	3		N/A
37	Pump Station Electrical Upgrades	Douglas	05/12/09		1	12/12/09		\$ -								N/A
38	Hatchery Pond Bottom Resurfacing	Lane	05/12/09	05/07/09	5	07/12/09	06/23/09	\$ 45,816	4	2	359	6	8		1	N/A
39	Hatchery Supply Pipeline Replacement	Douglas	04/30/09	05/11/09	5	10/30/09	07/16/09	\$ 86,519		5	406	5	4			N/A
40	Salmon River Hatchery New Residence	Lincoln	05/13/09	05/08/09	3	11/13/09		\$ 136,622	5	7	1,355	7	5	4	1	N/A
41	Wildlife Area Residence Replacement	Benton	05/01/09	04/14/09	5	11/05/09	07/01/09	\$ 140,573	29	22	579	32	16	17	1	N/A
42	Foundation Settlement Repair	Clackamas	05/08/09	05/12/09	3	06/01/10		\$ 215,948	2	7	337	7	2	10		N/A
43	Hatchery Supply Pipeline Replacement	Clatsop	05/12/09	05/14/09	5	08/12/09	08/24/09	\$ 199,526	2	5	629	5	9	2		N/A
44	Dam Removal Project	Grant	05/22/09	06/12/09	3	05/22/10		\$ 136,901	2	14		16	13	4	1	N/A
								\$ 1,522,026	57	134	6,753	152	123	61	12	\$ 38,550

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF = Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Department of Forestry

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
45	Warehouse Columns	Grants Pass	Cancelled	Cancelled	6	Cancelled		\$ -								N/A
46	Unfunded		UF/UA	UF/UA	9	UF/UA		\$ -								N/A
47	Repair int lighting & service panel Oil Hs	Prineville	05/15/09	05/13/09	5	06/15/09	06/26/09	\$ 1,500	2	13	2	3			1	N/A
48	Repair interior lighting Whs & Mach Store	Prineville	05/15/09	05/13/09	5	06/15/09	06/26/09	\$ 3,120	2	27	2	3			1	N/A
49	Replace vinyl flooring, refinish casewk	Springfield	05/01/09	05/08/09	5	07/31/09	07/31/09	\$ 16,519	5	127	5	1				N/A
50	Replace siding, repaint Storage Shed	Veneta	05/15/09	05/11/09	5	08/15/09	05/29/09	\$ 4,300	5	26	5	3				N/A
51	Unfunded		UF/UA	UF/UA	9	UF/UA		\$ -								N/A
52	Replace siding, repaint Woodwork Shop	Veneta	Cancelled	Cancelled	6	Cancelled		\$ -								N/A
53	Replace worn carpeting HQ Office	Philomath	04/01/09	04/01/09	5	06/15/09	06/05/09	\$ 11,971	5	80	5	1				N/A
54	Replace worn carpeting Unit Office	Dallas	04/01/09	04/01/09	5	06/01/09	05/15/09	\$ 9,729	5	56	5	1				N/A
55	Replace worn carpeting HQ Office	Toledo	04/01/09	04/01/09	5	06/01/09	05/29/09	\$ 6,300	5	60	5	1				N/A
56	Replace Siding, Repaint Equip. Shed	Veneta	Cancelled	Cancelled	6	Cancelled		\$ -								N/A
57	Replace electrical distribution & service	Klamath Falls	05/15/09	05/14/09	5	10/31/09	10/30/09	\$ 17,658	2	1	103	2	2			N/A
58	Repair soffits at loading dock	Elkton	06/01/09	04/30/09	5	11/01/09	10/30/09	\$ 32,877	7	11	367	11	2	1	1	N/A
59	Replace siding, repaint ODFW office	Tillamook	06/01/09	05/12/09	5	10/01/09	09/30/09	\$ 36,177	5	5	1,083	6	3		1	N/A
60	Repaint, replace ceilings	Elkton	06/01/09	04/30/09	4	02/28/10	12/31/09	\$ 15,482	4	4	32	4		1	1	N/A
61	Replace siding, repaint Warehouse	Veneta	05/15/09	05/11/09	5	08/15/09	07/31/09	\$ 53,636	1	6	533	6	5	4		N/A
62	Replace roof and structural repairs	Elkton	06/01/09	04/30/09	4	02/28/10		\$ 176,400	11	15	1,654	14	2	1	1	N/A
63	John Day/Sisters Relocation Project	John Day	03/24/09	03/24/09	3	06/01/11		\$ 216,134		12	78	12	4	2	1	N/A
								\$ 601,803	26	83	4,239	84	31	9	7	\$ -

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon University System

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
64	Owens Hall Comprehensive Renovation	Klamath	04/23/09	04/15/09	3	10/30/09		\$ 4,043,567	64	94	27,726	150	57	21	2	N/A
65	Campus Loop Phase II	Multnomah	02/11/09	02/11/09	3	10/01/10		\$ 2,061,649		64	13,215	60	20	21	7	\$ 214,113
66	Unassigned		UF/UA	UF/UA		UF/UA		\$ -								N/A
67	Phys. Ed Building	Polk	02/24/09	04/15/09	3	01/04/11		\$ 225,352	8	19	1,472	34	7	1		N/A
68	Office/Lab Bldg-Rpl Front Entry Door	Jefferson	04/30/09	04/29/09	5	07/12/09	05/08/09	\$ 2,131		1	16	1	1		1	N/A
69	Lab - Insulate Building	Harney	04/30/09	04/28/09	5	07/12/09	06/01/09	\$ 1,266		3	82	3	2	2		N/A
70	Office/Lab Building - Replace Gutters	Jefferson	04/30/09	04/30/09	5	07/12/09	05/01/09	\$ 369		3		3	3		1	N/A
71	Baccus Garden Fence		UF/UA	UF/UA		UF/UA		\$ -								N/A
72	Replace Double Doors - Basement	Hood River	04/30/09	04/24/09	5	07/12/09	06/01/09	\$ 3,750		2	15	2	1			N/A
73	Cold Storage - Replace Gutters	Hood River	04/30/09	04/30/09	5	07/12/09	06/01/09	\$ 1,500								N/A
74	Gen Lighting -Lighting/Energy Upgrade	Sherman	05/04/09	05/04/09	5	07/12/09	05/08/09	\$ 1,475		1	7	1	1			N/A
75	Storage Garage		UF/UA	UF/UA		UF/UA		\$ -								N/A
76	Seafood Research Center - Unfunded		Cancelled	Cancelled	6	Cancelled		\$ -								N/A
77	Office Lab Building--Repaint Exterior		UF/UA	UF/UA		UF/UA		\$ -								N/A
78	Gravel Access Drives--Regravel Drives		UF/UA	UF/UA		UF/UA		\$ -								N/A
79	Office/Lab Bldg-Repr Work Room Cabinet	Jefferson	04/30/09	04/30/09	5	07/12/09	05/18/09	\$ 5,000		3	31	3	3	1		N/A
80	Gravel Access Drives--Regravel Drives		UF/UA	UF/UA		UF/UA		\$ -								N/A
81	Potato Storage Refurb Heating System		UF/UA	UF/UA		UF/UA		\$ -								N/A
82	Office/Shop Refurbish Heating System		UF/UA	UF/UA		UF/UA		\$ -								N/A
83	Seafood Research Center Repair Windows		UF/UA	UF/UA		UF/UA		\$ -								N/A
84	Waste - Refurbish Waste Collection Area	Harney	04/30/09	04/28/09	5	07/12/09	06/15/09	\$ 4,985								N/A
85	Gravel Access Drives--Regravel		UF/UA	UF/UA		UF/UA		\$ -								N/A
86	Truck Scale - Replace Overhead Door	Harney	04/30/09	04/28/09	5	07/12/09	06/15/09	\$ 6,463								N/A
87	Truck Scale-Replace Sliding Door	Harney	04/30/09	04/28/09	5	07/12/09	06/28/09	\$ 7,013		2		2				N/A
88	HVAC upgrade-CPS	Jackson	04/13/09	04/13/09	5	04/30/09	04/30/09	\$ 10,907	2	2	117	3	1	1		N/A
89	Campus-Add ADA Path to Softball	Polk	03/02/09	03/10/09	5	03/31/09	03/13/09	\$ 6,817		8	62	8	1			N/A
90	SRC - Repair Perchloric Duct/Hood		UF/UA	UF/UA		UF/UA		\$ -								N/A
91	Door Access Control-classrooms	Jackson	05/18/09	04/27/09	5	06/17/09	05/18/09	\$ 22,774		7	112	6	1			N/A
92	Fire Alarm System-Art East	Jackson	04/27/09	04/27/09	5	05/27/09	06/19/09	\$ 8,779		3	29	3	2	1		N/A
93	Fire Alarm System-ECP	Jackson	04/28/09	04/27/09	5	05/28/09	06/19/09	\$ 11,431		3	37	3	2	1		N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion

UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon University System



Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
94	Access Drives--Add Gravel		UF/UA	UF/UA		UF/UA		\$ -								N/A
95	Access Drives-Refurbish 8 Cattle Guards	Harney	04/30/09	04/23/09	5	07/12/09	06/17/09	\$ 13,081	2	3	213	5	9	1	3	N/A
96	Hay Barn-Repair Poles		UF/UA	UF/UA		UF/UA		\$ -								N/A
97	Irrigation Mainline - Refurbish	Harney	04/30/09	04/23/09	5	07/12/09	06/22/09	\$ 14,284		3	59	3	2			N/A
98	Lab - Re-Side/Paint Building Exterior	Harney	04/30/09	04/28/09	5	07/12/09	07/16/09	\$ 16,200		3	82	3	2	2		N/A
99	Door Access Control-Theatre	Jackson	05/18/09	04/27/09	5	06/17/09	05/18/09	\$ 23,665		7	92	6	1			N/A
100	Variable Frequency Drive	Jackson	04/20/09	04/22/09	5	05/04/09	06/30/09	\$ 10,722		1	98	1	1	1	1	N/A
101	Dipping Vat Building - Refurbish	Harney	04/30/09	04/28/09	5	07/12/09	06/02/09	\$ 9,283								N/A
102	Metabolism Barn-Repl Overhead Doors	Harney	04/28/09	04/28/09	5	06/28/09	06/15/09	\$ 11,439		2		2				N/A
103	Line Fence - Re-Place Line Fence	Hood River	04/30/09	04/30/09	5	07/12/09	11/01/09	\$ 20,277	2	2	78	3	1		1	N/A
104	Rain Gutters	Lincoln	04/07/09	04/01/09	5	06/07/09	04/20/09	\$ 21,169		2	92	2	1		1	N/A
105	Seafood Research Ctr-Replace Boiler	Clatsop	12/26/08	12/26/08	5	01/05/09	01/05/09	\$ 25,000		3	115	3	7			N/A
106	Seafood Research Ctr-Refinish Ext Siding	Clatsop	05/26/09	04/29/09	5	07/26/09	06/01/09	\$ 25,000		2	248	2	3			N/A
107	Dock - Replace Floats	Lincoln	02/01/09	02/01/09	5	02/28/09	02/15/09	\$ 25,000		4	60	4	2			N/A
108	Corral - Re-Place Corral & Waterers	Harney	04/30/09	04/27/09	5	07/12/09	08/04/09	\$ 44,288	2	6	240	8	5	3	1	N/A
109	Equipment Shed - Re-Roof	Hood River	04/30/09	04/29/09	5	07/26/09	06/01/09	\$ 17,958	1	3		4	1	2		N/A
110	Door Access Control-Britt	Jackson	05/18/09	04/27/09	5	06/17/09	05/18/09	\$ 18,306		7	72	6	1			N/A
111	Door Access Library	Jackson	05/18/09	04/27/09	5	06/17/09	05/18/09	\$ 15,580		7	76	6	1			N/A
112	Fire Alarm System Replacement	Jackson	05/04/09	04/27/09	5	06/03/09	11/12/09	\$ 30,868		5	246	5	2	2	2	N/A
113	Equipment Shed - Reroof	Hood River	04/30/09	04/24/09	5	07/26/09	07/01/09	\$ 16,278		2	1	2				N/A
114	Elevator Upgrade-CH	Jackson	04/20/09	04/17/09	5	05/20/09	06/18/09	\$ 61,464		7	679	6	2	3	1	N/A
115	Elevator Upgrade-EP	Jackson	05/04/09	04/17/09	5	06/03/09	09/29/09	\$ 72,980		7	398	6	4	3	1	N/A
116	Lab - Refurbish HVAC System	Harney	05/13/09	05/13/09	5	07/12/09	09/01/09	\$ 35,797		3	96	3	5	1		N/A
117	Refurb Chem Storage/Mixing Area	Hood River	04/30/09	04/29/09	3	03/01/10		\$ 2,620								N/A
118	HVAC Upgrade MN	Jackson	06/15/09	04/30/09	5	08/14/09	09/17/09	\$ 28,607		2	208	2	2	2	2	\$ 100
119	Rice-Replace Motors w/ High Eff., VFD	Polk	04/22/09	04/22/09	5	08/31/09	06/30/09	\$ 24,021		5	146	5	1			N/A
120	Expanded Digital Control	Klamath	03/13/09	04/15/09	3	08/15/09		\$ 41,303		4	82	4	1			N/A
121	Exterior Lighting	Jackson	06/15/09	04/20/09	5	07/30/09	06/24/09	\$ 53,328		4	644	4	2	2		N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon University System

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
122	Exterior Door and Hardware Replacement	Lincoln	04/30/09	02/16/09	3	07/12/09		\$ 64,395		5	392	5	1	1		N/A
123	Drying Bldg - Refurbish Chem Storage	Harney	05/01/09	05/01/09	3	02/01/10		\$ 43,808	3	2	44	5	7	2		N/A
124	Roof replacement-CE	Jackson	06/15/09	04/16/09	3	07/15/09		\$ 58,283	1	6	312	6	2		1	N/A
125	Storm Water drainage Improvements	Jackson	06/15/09	04/22/09	5	07/15/09	07/06/09	\$ 21,917		4	273	3	2			N/A
126	Office - ADA Access & Refurbish Siding	Hood River	04/30/09	04/28/09	3	07/26/09		\$ 146,971	2	6	766	8	7	9	1	N/A
127	Roof Replacement-Music	Jackson	06/15/09	04/30/09	3	07/30/09		\$ 96,720		4	267	4	2	1	2	N/A
128	Theatre Roof Replacement	Jackson	06/15/09	04/15/09	5	08/15/09	07/30/09	\$ 145,424	7	10	955	13	3		1	N/A
129	Campbell-convert from steam to hydraulic	Polk	04/22/09	04/22/09	5	09/18/09	10/18/09	\$ 120,307	7		592	7	17	6	1	N/A
130	Parking lot paving	Lincoln	04/30/09	04/14/09	3	07/26/09		\$ 132,658		22	810	22	9	7		N/A
131	Extension Office - Refurbish	Hood River	04/30/09	04/24/09	3	02/01/10		\$ 108,125	9	16	420	17	5	9	1	N/A
132	Learning Resources Ctr: Interior Finishes	Klamath	03/16/09	04/02/09	3	07/01/09		\$ 256,122		5	1,221	5	1	1	1	N/A
133	Fire Alarm System replacement	Jackson	05/04/09	04/27/09	3	06/03/09		\$ 10,149		5	79	5	2	2	1	N/A
134	Classroom Modernization CH	Jackson	06/08/09	04/27/09	3	08/30/09		\$ 339,342	6	24	1,370	27	15	14	1	N/A
135	Toilet Upgrades-Science Bldg	Jackson	06/15/09	04/30/09	3	08/14/09		\$ 98,221		9	896	9	4	6	2	N/A
136	Code & Safety Compliance Improvements	Lane	06/15/09	03/30/09	4	11/27/09		\$ 72,396		7	713	7	2		7	N/A
137	Roof replacement McNeal	Jackson	06/15/09	04/30/09	5	08/14/09	10/30/09	\$ 402,092		8	3,013	8	2	1	1	N/A
138	Replacement Direct Burial 12,000V Elec.	Klamath	04/15/09	04/15/09	3	10/15/09		\$ 205,162		12	1,266	12	6	2	1	N/A
139	Boiler replacement phase 2	Jackson	06/01/09	04/30/09	3	08/30/09		\$ 254,395	1	26	1,594	26	9	8		N/A
140	Seismic Upgrades	Lincoln	04/30/09	04/19/09	3	09/30/09		\$ 184,795	3	26	1,538	13	7	3		N/A
141	Exterior Building Repairs	Lane	06/16/09	04/06/09	3	09/15/09		\$ 588,586	3	36	2,949	39	23	7	1	N/A
142	Replace plumbing building 900	Lincoln	04/30/09	04/28/09	3	08/15/09		\$ 161,451		17	9	15	6	4		N/A
143	0143-Renov Labs in Ed Wing-HMSC	Lincoln	04/30/09	04/13/09	3	08/01/09		\$ 220,603		37	1,067	22	4	2	1	N/A
144	Strand Ag 1st Floor SE Bathrooms/Lab	Benton	05/07/09	05/07/09	3	01/01/10		\$ 7,266								N/A
145	Gill Coliseum - exterior paint	Benton	04/30/09	12/15/08	3	07/04/09		\$ 500,000	14	42	548	82	9	1		N/A
146	AB Acad. Modern. & Access.	Multnomah	02/11/09	02/11/09	5	11/01/09	09/25/09	\$ 503,764		13	1,808	13	9	8	2	N/A
147	Electrical Upgrades and Replacements	Lane	04/30/09	04/13/09	3	11/20/09		\$ 296,505		20	733	20	12	4	2	N/A
148	Programmatic Modifications	Lane	04/30/09	04/13/09	4	11/15/09		\$ 135,431		3	58	3		1		N/A
149	Seawater system effluent treatment	Lincoln	04/30/09	04/27/09	3	07/15/09		\$ 323,621	2	21	558	13	9	3	1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon University System

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
150	Mechanical Upgrades and Replacements	Lane	06/16/09	04/13/09	3	01/31/10		\$ 352,100	6	10	1,983	10	14	2		N/A
151	Pierce Library Roof Repair / Replacement	Union	04/14/09	04/17/09	3	12/15/09	12/15/09	\$ 335,456	19	19	2,304	28	4	3	1	N/A
152	Roof Replacement, Owens, Semon, Boivin	Klamath	04/15/09	04/03/09	3	07/15/09		\$ 588,738	4	7	2,808	8	1		2	N/A
153	Deferred Interior Finish Replacements	Lane	04/13/09	04/06/09	3	01/31/10		\$ 606,229	2	29	4,626	31	4	4	2	N/A
154	Dorion Hall Demolition & Site Improvement	Union	04/14/09	04/17/09	3	05/30/10		\$ 1,293,386	49	61	10,607	63	10	8	1	N/A
155	Academic Modernization	Klamath	04/30/09	04/15/09	3	09/15/09		\$ 718,715	5	36	3,766	40	30	17	6	N/A
156	NH Acad Modernization and Accessibility	Multnomah	03/31/09	03/31/09	3	10/31/09	10/15/09	\$ 814,531	22	52	6,993	52	26	13	5	N/A
157	CH Classroom Upgrades	Multnomah	04/01/09	04/01/09	5	10/31/09	09/25/09	\$ 943,174	25	63	5,528	70	31	15	7	N/A
158	Campus-Steamline Phase II	Polk	04/30/09	04/20/09	3	01/22/10		\$ 1,048,285	2	54	2,113	64	60	11	21	N/A
159	LH Academic & Program Improvements	Multnomah	03/30/09	03/23/09	3	10/31/10		\$ 1,364,540	9	58	7,582	32	9	9	1	N/A
160	Strand Ag-Bldg repipe/upgrade plumbing	Benton	05/07/09	05/07/09	3	01/01/10		\$ 762,953	18	60	5,228	39	21	16	1	N/A
161	Waldo Hall - 4th floor renovation	Benton	03/25/09	03/25/09	3	01/01/10		\$ 1,247,008	1	118	9,068	106	6	14	3	N/A
162	Campus Roof Repair and Replacement	Multnomah	04/01/09	03/30/09	5	11/30/09	10/30/09	\$ 1,147,447	5	60	5,945	54	26	8	4	N/A
163	E&G Bldg. Code, Life Safety Improvement	Multnomah	04/01/09	04/01/09	5	10/31/09	10/30/09	\$ 1,643,937	35	86	24,272	96	46	32	17	N/A
164	Reed Hall-Sys Upgrades & Renov	Benton	02/26/09	02/26/09	3	10/01/09		\$ 1,479,183	13	102	6,083	72	1	19	2	N/A
165	Heckart Hall-Sys Upgrades & Renov	Benton	12/31/08	12/31/08	3	04/01/10		\$ 2,345,735	26	235	18,572	194	65	41	10	N/A
166	Science Building 2 Modernization	Multnomah	03/01/08	03/26/08	3	04/01/10		\$ 972,961	57	52	8,318	68	7	4	1	N/A
167	Health & Wellness Center	Polk	02/24/09	04/15/09	3	01/04/11		\$ 87,696	16	21	528	34	6	2	1	N/A
168	Classroom, Office Bldg	Polk	02/24/09	04/15/09	3	01/04/11		\$ 1,561,184	32	154	5,893	191	167	39	4	N/A
								\$ 31,915,514	485	1,972	203,414	2,038	867	430	141	\$ 214,213

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF = Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Judicial Department

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
169	Supreme Court Re-Roofing Project	Marion	04/24/09	04/27/09	5	09/30/09	9/30/09	\$ 387,247	2	28	1,857	30	13	3	1	N/A
								\$ 387,247	2	28	1,857	30	13	3	1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Military Department

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
170	Hillsboro Armory Storage Building	Washington	05/01/09	04/29/09	5	06/26/09		\$ 28,895		7	140	7	6	5	1	N/A
171	Roseburg Armory Floor Replacement	Douglas	04/24/09	04/23/09	5	06/14/09		\$ 71,744	3	6	246	6		1	1	N/A
172	Hermiston HVAC For Drill Floor	Umatilla	05/04/09	04/27/09	3	06/22/09		\$ 199,574		10	793	10	3	3	1	N/A
173	COUTES - Restroom Remodel	Deschutes	05/01/09	04/30/09	3	08/02/09		\$ 73,772	4	6	1,908	8	9	5	6	N/A
174	LaGrande Armory Back Up Generator	Union	05/01/09	04/30/09	5	07/10/09		\$ 142,797	1	20	469	43	3	2	4	N/A
175	Bend Armory Back Up Generator	Deschutes	05/01/09	04/20/09	5	07/17/09		\$ 149,459	6	43	1,264	43	4	3	1	N/A
176	Camp Withycombe Bld.6101 Reroof	Clackamas	05/04/09	04/27/09	3	08/01/09		\$ 564,482		14	824	12	4	2		N/A
177	Salem Armory Floor Tile Replacement	Marion	04/28/09	04/27/09	3	06/22/09		\$ 147,311	4	16	740	12	1	1		N/A
178	Jackson Armory Door Replacement	Multnomah	04/13/09	04/13/09	3	12/18/09		\$ 125,312	11	6	684	9	6	4	2	\$ 30,000
179	Camp Rilea Replace Roofing & Siding	Clatsop	05/04/09	04/21/09	3	08/14/09		\$ 138,022	4	4	350	1	3	2	1	\$ 25,000
180	Hood River Armory Storage Building	Hood River	05/01/09	04/20/09	3	08/29/09		\$ 460,724		15	1,028	6	4	6		\$ 45,000
181	Armory Parking Lot Upgrade	Josephine	05/01/09	04/30/09	3	06/22/09		\$ 237,668		20	1,113	20	4	3	1	N/A
182	Kleiver Armory Parking Lot Upgrade	Multnomah	05/01/09	04/29/09	5	07/29/09	07/20/09	\$ 147,463		14	623	12	1	1	1	N/A
183	Armory Compound Improvem'ts	Hood River	05/01/09	04/30/09	5	06/29/09	06/29/09	\$ 270,248		20	1,346	22	4	2	1	N/A
184	Hood River Armory Interior Remodel	Hood River	05/01/09	04/30/09	3	01/15/10		\$ 549,745	7	46	2,452	36	24	14	2	N/A
185	Blak Restroom & Shower Facility	Crook	05/01/09	05/01/09	3	12/18/09		\$ 372,900	5	8	2,360	20	20	13		N/A
186	Coos Bay Armory - Interior Remodel	Coos	05/01/09	05/01/09	3	10/15/09		\$ 1,093,118		28	2,360	28	5	10		\$ 50,000
187	Prineville CORC - Interior Remodel	Crook	06/15/09	08/04/09	3			\$ 568,089	12	17	1,543	25	9	5	5	\$ 144,000
								\$ 5,341,322	57	300	20,243	320	110	82	27	\$ 294,000

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Parks & Recreation Department

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
188	Beverly Beach S.P. Playground	Lincoln	01/30/09	01/02/09	5	05/20/09	05/29/09	\$ 29,932		6	156	6	3			N/A
189	Tumalo State Park Playground	Deschutes	04/30/09	02/05/09	5	05/31/09	04/17/09	\$ 21,760		15	16	9	1	4		N/A
190	Arizona Beach SP Restroom	Curry	04/30/09	02/05/09	5	11/20/09	11/17/09	\$ 47,410		18	193	2	2	1		N/A
191	Carl Washburn SP Paving	Lane	04/06/09	02/05/09	5	04/20/09	04/28/09	\$ 145,172		10	750	10		3		N/A
192	Bullards Beach SP Paving	Coos	04/30/09	02/05/09	5	05/15/09	05/28/09	\$ 159,140		10	815	10		2		N/A
193	Wallowa Lake SP Docks	Wallowa	04/30/09	02/05/09	5	09/30/09	09/30/09	\$ 114,969		2	1,400	2				N/A
194	Sarah Helmick SP Paving	Polk	04/30/09	02/05/09	5	05/15/09	05/22/09	\$ 140,794		8	700	8		2		N/A
195	Champoeg SP Restroom	Marion	04/06/09	01/02/09	5	05/31/09	05/21/09	\$ 356,041		76	900	25	3			N/A
								\$ 1,015,218		145	4,930	72	9	12		\$ -

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Department of State Lands

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
196	Fence removal	Deschutes	04/10/09	04/06/09	5	08/31/09	04/11/09	\$ 9,600		3		3				N/A
197	Juniper removal	Deschutes/ Harney	04/08/09	04/02/09	5	10/31/09	06/30/09	\$ 40,804	1	19		20	2			N/A
198	Portland Harbor Boundary Survey	Multnomah	06/08/09	06/08/09	3	06/01/10		\$ 28,861		10		10	1			N/A
199	Chiller Replacement	Marion	03/19/09	04/24/09	5	06/30/09	06/30/09	\$ 195,210		6	8	6	2	2	2	\$ 3,709
								\$ 274,475	1	38	8	39	5	2	2	\$ 3,709

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Department of Transportation

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
200	93rd SE Yamhill Air Monitor Station Door	Multnomah	UF/UA	UF/UA		UF/UA		\$ -								N/A
201	Salem Building U Replace OH Door	Marion	UF/UA	UF/UA		UF/UA		\$ -								N/A
202	Santiam River SB Replace Locks	Marion	03/23/09	03/24/09	5	03/30/09	03/30/09	\$ 359		1	8	1			1	N/A
203	Sweet Home MS Roof Moss Treatment	Linn	UF/UA	UF/UA		UF/UA		\$ -								N/A
204	Soda Mt. MW Bldg Seal Roof Vents/Elec	Jackson	UF/UA	UF/UA		UF/UA		\$ -								N/A
205	Reedsport MS Replace Shingles, Door	Douglas	Cancelled	Cancelled	6	Cancelled		\$ -								N/A
206	Baker City OSP Office Exterior Repairs	Baker	UF/UA	UF/UA		UF/UA		\$ -								N/A
207	Humbug MS Install Elect Outlets	Clatsop	03/04/09	03/04/09	5	03/04/09	03/06/09	\$ 1,207		1	10	1	1			N/A
208	SRA Replace Door and Gutter	Baker	03/31/09	03/31/09	5	05/22/09	06/15/09	\$ 3,850		2	56	2	2			N/A
209	Moro MS Deferred Maintenance	Sherman	UF/UA	UF/UA		UF/UA		\$ -								N/A
210	Corvallis MS Replace Window Panes	Benton	UF/UA	UF/UA		UF/UA		\$ -								N/A
211	Rocky Point Scale Misc Repairs	Multnomah	UF/UA	UF/UA		UF/UA		\$ -								N/A
212	Seaside MS Replace O/H Dorr Panels	Clatsop	04/27/09	05/01/09	5	06/15/09	06/08/09	\$ 3,002	1	1	8	2	1			N/A
213	District 13 Office Secure Crawl Space	Union	UF/UA	UF/UA		UF/UA		\$ -								N/A
214	Elgin MS Bldg Replace Flooring	Union	05/01/09	05/01/09	5	06/05/09	05/30/09	\$ 5,500		2	24	2	2			N/A
215	Manning MS Stor C Doors	Washington	UF/UA	UF/UA		UF/UA		\$ -								N/A
216	Baker City MS Repair Roof	Baker	UF/UA	UF/UA		UF/UA		\$ -								N/A
217	Condon MS Replace Garage Door	Gilliam	04/15/09	04/15/09	5	04/17/09	04/17/09	\$ 1,790		2	6	2	2	1	1	N/A
218	Salem MS Replace Window Flooring	Marion	05/01/09	08/04/09	5	07/20/09	08/14/09	\$ 73,750		7	171	7	3		1	N/A
219	Astoria DMV Repair Roof Damage	Clatsop	UF/UA	UF/UA		UF/UA		\$ -								N/A
220	C. Reynolds Repair Water Line/Boring	Union	UF/UA	UF/UA		UF/UA		\$ -								N/A
221	Fall River Scoop Shed Metal Siding	Deschutes	UF/UA	UF/UA		UF/UA		\$ -								N/A
222	Farewell Bend POE Repair Siding	Malheur	UF/UA	UF/UA		UF/UA		\$ -								N/A
223	I5-228 Sand Shed Siding Repairs	Linn	04/03/09	04/02/09	5	04/08/09	04/10/09	\$ 1,506		1	32	1	2		1	N/A
224	Salem Signal Bldg Replace Carpet	Marion	05/01/09	05/01/09	5	06/15/09	05/16/09	\$ 6,493		10	32	10	3	1	1	N/A
225	Walterville Scale Gutters Paneling ADA	Lane	04/06/09	04/06/09	5	05/01/09	04/24/09	\$ 2,311	1	1	40				1	N/A
226	Sisters Scale Hs Window/Roof	Deschutes	03/17/09	03/17/09	5	03/18/09	03/18/09	\$ 1,108		1	9	1	4		1	N/A
227	Baker City Scale House Replace Roof	Baker	04/07/09	04/09/09	5	04/01/09	04/14/09	\$ 4,813	1	5	48	4	2	1		N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Department of Transportation

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
228	McMinnville MS Replace N Window	Yamhill	04/13/09	04/13/09	5	06/01/09	05/29/09	\$ 8,786		1	47	1	2			N/A
229	Woodburn POE Deferred Maintenance	Marion	04/20/09	04/14/09	5	04/25/09	04/18/09	\$ 6,270		5	64	5	1	5		N/A
230	Brothers Oasis SRA Replace Shelters	Deschutes	04/20/09	04/13/09	5	04/30/09	05/01/09	\$ 10,221		3	114	2	5	1	1	N/A
231	Chas Reynolds SRA Deferred Maint	Union	05/01/09	04/18/09	5	05/01/09	04/28/09	\$ 3,792	3	1	86	4	1		1	N/A
232	Noti Scale House ADA Ele Gutters	Lane	04/06/09	03/26/09	5	04/02/09	04/02/09	\$ 2,141		4	41	4	4	2	1	N/A
233	Cave Jct MS Replace Windows	Josephine	04/08/09	03/30/09	5	03/23/09	04/16/09	\$ 5,054		2	30	2	3		1	N/A
234	District 10 Office Replace Windows	Deschutes	04/20/09	04/20/09	5	05/22/09	06/01/09	\$ 49,600	1	2	288	3	3			N/A
235	Lagrande DMV Deferred Maint	Union	05/01/09	05/01/09	5	05/29/09	08/16/09	\$ 35,648		39	379	29	6		4	N/A
236	Wolf Creek Storage Replace Floor	Douglas	UF/UA	UF/UA		UF/UA		\$ -								N/A
237	Sand Shed Replace Broken Joists	Klamath	UF/UA	UF/UA		UF/UA		\$ -								N/A
238	Salem Bldg Q Replace OH Doors	Marion	04/13/09	05/01/09	5	05/13/09	05/01/09	\$ 5,920		3	16	3	1		1	N/A
239	Weatherby SRA Replace Roof	Baker	03/10/09	03/12/09	5	03/25/09	03/27/09	\$ 10,688	3	2	63	5	3	1	1	N/A
240	Sandy MS Deferred Maintenance	Clackamas	UF/UA	UF/UA		UF/UA		\$ -								N/A
241	Pendleton MS Deferred Maintenance	Umatilla	04/20/09	04/30/09	5	04/30/09	05/24/09	\$ 9,200		4	130	4	3			N/A
242	Woodburn MS Deferred Maintenance	Marion	04/06/09	04/06/09	5	04/20/09	05/08/09	\$ 1,480	1	1	16	2	2		1	N/A
243	Richland Shed Replace OH Doors	Baker	Cancelled	Cancelled	6	Cancelled		\$ -								N/A
244	Rose Lodge MS RR Vinyl Walls	Lincoln	03/18/09	03/18/09	5	03/18/09	03/18/09	\$ 2,297		2	12	2	1	1	1	N/A
245	Spray Sand Shed Interior Repairs	Wheeler	UF/UA	UF/UA		UF/UA		\$ -								N/A
246	Coaledo Scale House Roof & Siding	Coos	04/06/09	04/06/09	5	04/30/09	04/14/09	\$ 1,870		2	13	2	2		1	N/A
247	Tillamook DMV Deferred Maintenance	Tillamook	03/19/09	03/19/09	5	03/19/09	03/19/09	\$ 3,420		3	16	3	3	2	1	N/A
248	Myrtle Point Scale Roof Siding Floor	Coos	03/03/09	03/03/09	5	03/10/09	03/13/09	\$ 6,978		4	90	4	3	2	1	N/A
249	Ashland Scale House Siding	Jackson	03/23/09	03/23/09	5	03/30/09	04/01/09	\$ 7,581		2	60	2	3		1	N/A
250	Suncrest SRA Replace Elec Boxes	Jackson	UF/UA	UF/UA		UF/UA		\$ -								N/A
251	Troutdale MS Deferred Maintenance	Multnomah	04/08/09	03/31/09	5	04/30/09	04/30/09	\$ 3,423	1	1	19	2	1		1	N/A
252	Gateway OSP Bldg Misc Repairs	Lane	UF/UA	UF/UA		UF/UA		\$ -								N/A
253	e. Portland Illuminate Gateway	Multnomah	UF/UA	UF/UA		UF/UA		\$ -								N/A
254	Memaloose SRA Deferred Maintenance	Wasco	04/16/09	04/16/09	5	04/16/09	04/16/09	\$ 7,616		2	16	2	1		1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Department of Transportation

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
255	Canyonville MS Stormwater System	Douglas	04/30/09	04/04/09	5	04/30/09	04/21/09	\$ 5,610		2	15	2	2	1	1	N/A
256	Ona Beach MS Deferred Maintenance	Lincoln	04/06/09	04/06/09	5	04/07/09	05/01/09	\$ 5,984		6	24	6	2			N/A
257	Reg 1 Bldg Replace Carpet	Multnomah	04/16/09	04/30/09	5	05/22/09	05/15/09	\$ 18,055		8	48	8	2	1		N/A
258	Stanfield SRA Deferred Maintenance	Umatilla	03/17/09	03/17/09	5	03/20/09	03/30/09	\$ 9,297		1		1	2		1	N/A
259	Glenwood MS Electrical Changes	Lane	UF/UA	UF/UA		UF/UA		\$ -								N/A
260	Hermiston MS Replace Fencing	Umatilla	04/07/09	04/07/09	5	05/07/09	04/30/09	\$ 10,780	1	2	72	3		1		N/A
261	LaGrande Sand Shed Misc Repairs	Union	04/17/09	04/17/09	5	04/30/09	05/08/09	\$ 11,484	1	3	145	4	2	1	1	N/A
262	Stanton Blvd Sand Shed Deferred Maint	Baker	UF/UA	UF/UA		UF/UA		\$ -								N/A
263	LaGrande MS Storage - replace roof	Union	05/01/09	05/04/09	5	05/08/09	05/11/09	\$ 2,750		5	20	5	2		1	N/A
264	Mitchell MS Covered Timber Storage	Wheeler	04/28/09	04/28/09	5	05/04/09	05/14/09	\$ 22,857	2	8	388	3		1		N/A
265	Estacada MS Deferred Maintenance	Clackamas	03/30/09	03/23/09	5	04/24/09	04/21/09	\$ 9,900	2	1	134	3	2	1	1	N/A
266	Coos Bay DMV Deferred Maintenance	Coos	04/01/09	04/20/09	5	04/30/09	04/23/09	\$ 28,977		12	139	12	5	2		N/A
267	Barlow School Deferred Maintenance	Multnomah	04/06/09	04/03/09	5	05/15/09	05/15/09	\$ 13,080		7	181	7	3		2	N/A
268	Ashland MS Replace Carpet	Jackson	03/16/09	03/16/09	5	03/31/09	03/20/09	\$ 5,293		7	32	7	2			N/A
269	East Portland MS Decant Cover	Multnomah	UF/UA	UF/UA		UF/UA		\$ -								N/A
270	Hunter Cr MS Replace Water Line	Curry	03/23/09	03/23/09	5	03/31/09	03/22/09	\$ 14,139		3	40	3	2	2	1	N/A
271	North Portland MS Decant Cover	Multnomah	04/15/09	04/15/09	5	05/22/09	05/15/09	\$ 19,946	2	3	240	5	5		1	N/A
272	Salem Building E Repair Roof	Marion	02/16/09	03/09/09	5	02/17/09	03/16/09	\$ 15,000		8	152	8	2	2	1	N/A
273	Shaniko MS Shop Repair/Replace OH	Wasco	UF/UA	UF/UA		UF/UA		\$ -								N/A
274	District 12 Office Deferred Maintenance	Umatilla	04/15/09	04/02/09	5	05/15/09	07/10/09	\$ 32,135		6	324	4	6	1		N/A
275	Spray MS Deferred Maintenance	Wheeler	05/01/09	04/19/09	5	05/04/09	05/08/09	\$ 14,284	1	3	64	4	2		1	N/A
276	Glide Scale Deferred Maintenance	Douglas	03/26/09	03/23/09	5	04/30/09	04/20/09	\$ 13,780		2	200	2	4	4	1	N/A
277	C locks Sand Shed Replace Metal	Hood River	04/01/09	03/16/09	5	04/24/09	04/15/09	\$ 5,769		2	41	2	1		1	N/A
278	Coos Bay Br. Bldg Replace Roof	Coos	04/30/09	04/13/09	5	05/08/09	05/05/09	\$ 10,019		4	70	4	3		1	N/A
279	Coos Bay Sign Stor Replace Roof	Coos	04/30/09	04/13/09	5	05/08/09	05/05/09	\$ 10,019		4	70	4	3		1	N/A
280	Richland MS Shop Replace Roof	Baker	04/07/09	03/20/09	5	05/17/09	05/11/09	\$ 32,994	3	6	282	3	3		1	N/A
281	Gettings Cr Deferred Maintenance	Lane	04/27/09	04/29/09	5	06/18/09	06/19/09	\$ 15,550		6	39	6	3	2	1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Department of Transportation

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
282	Baldock SRA Replace Roof	Clackamas	03/10/09	03/10/09	5	03/19/09	03/19/09	\$ 13,212		5	150	5	2	1		N/A
283	Silver Lake MS Deferred Maintenance	Lake	03/03/09	03/16/09	5	04/02/09	03/17/09	\$ 8,079		3	22	3	2	1	1	N/A
284	Grand Rhond Stor OH Door Window	Polk	03/10/09	03/10/09	5	04/06/09	04/06/09	\$ 3,697		3	16	3	1	1	1	N/A
285	Reith Stockpile - install security fence	Umatilla	04/22/09	04/14/09	5	04/28/09	04/30/09	\$ 12,000		1	50	1	5		1	N/A
286	Ashland POE Deferred Maintenance	Jackson	03/23/09	03/19/09	5	03/30/09	03/25/09	\$ 8,971		10	60	10	2	2		N/A
287	Bend MS Sand Shed Replace Roof	Deschutes	04/20/09	04/20/09	5	05/20/09	07/06/09	\$ 12,886		2	117	2	1	1	1	N/A
288	C. Point MS Upgrade Water Line	Jackson	03/23/09	03/09/09	5	03/31/09	03/20/09	\$ 9,365		5	143	4	6	4	1	N/A
289	Austin MS Deferred Maintenance	Grant	04/29/09	05/01/09	5	05/08/09	05/10/09	\$ 13,834	1	6	162	3	2	4	1	N/A
290	Juntura MS Deferred Maintenance	Harney	04/24/09	03/30/09	5	04/10/09	04/13/09	\$ 14,772	2		277	1	4	2	1	N/A
291	Jantzen Shop Bldg Deferred Maint	Multnomah	UF/UA	UF/UA		UF/UA		\$ -								N/A
292	Klamath Falls MS Deferred Maintenance	Klamath	UF/UA	UF/UA		UF/UA		\$ -								N/A
293	Lapine MS Replace Doors/Floor	Deschutes	03/18/09	03/18/09	5	04/18/09	05/01/09	\$ 49,983	1	11	384	12	2	2	1	N/A
294	Burns MS Deferred Maintenance	Harney	04/22/09	04/30/09	5	05/01/09	05/06/09	\$ 3,745		2	32	2	1	1		N/A
295	Salem Dock Bldg F Roof	Marion	03/23/09	04/06/09	5	04/13/09	04/22/09	\$ 20,188		5	557	5				N/A
296	Seneca MS Shop Replace Doors	Grant	Cancelled	Cancelled	6	Cancelled		\$ -								N/A
297	Dist 14 Office Deferred Maintenance	Malheur	UF/UA	UF/UA		UF/UA		\$ -								N/A
298	Basque MS Deferred Maintenance	Malheur	04/20/09	03/31/09	5	04/25/09	04/13/09	\$ 12,117		4	185	2	2	1	1	N/A
299	Lawnfield Bldg Seal Roof/Gutters	Clackamas	UF/UA	UF/UA		UF/UA		\$ -								N/A
300	Coquille Deferred Maintenance	Coos	04/01/09	03/24/09	5	04/30/09	04/21/09	\$ 19,721		10	200	10	5	4		N/A
301	Maples SRA ADA Upgrades	Marion	04/13/09	04/13/09	5	05/22/09	06/24/09	\$ 11,609		3	101	3	4		1	N/A
302	R5 Bldg Deferred Maintenance	Union	04/30/09	05/01/09	5	06/30/09	08/06/09	\$ 49,980		4	240	4	2		1	N/A
303	Stinking Water Sand Roof and Repairs	Harney	04/15/09	04/06/09	5	05/01/09	05/03/09	\$ 27,856	1	6	372	3	2	2	1	N/A
304	Bend Bldg J Deferred Maintenance	Deschutes	04/24/09	04/24/09	5	05/15/09	05/16/09	\$ 32,754	3	5	234	5	2	1	1	N/A
305	Baldock MS Deferred Maintenance	Washington	04/08/09	03/30/09	5	04/30/09	05/06/09	\$ 23,145		3	172	3	1	1	1	N/A
306	Sisters MS Shop OH Doors	Deschutes	UF/UA	UF/UA		UF/UA		\$ -								N/A
307	Bachelor Butte Sand Shed Repl Roof	Deschutes	05/01/09	05/01/09	5	10/16/09	10/30/09	\$ 48,780	1	3	620	4	2	5		N/A
308	Florence MS Deferred Maintenance	Lane	04/06/09	03/31/09	5	04/06/09	04/07/09	\$ 8,472	1	1	131	2	1		1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Department of Transportation

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
309	Alkali Lake Deferred Maintenance	Harney	04/30/09	04/17/09	5	05/22/09	05/19/09	\$ 36,132	3	7	534	10	10	1		N/A
310	Lakeview MS Deferred Maintenance	Lake	04/27/09	04/16/09	5	05/30/09	04/24/09	\$ 34,767	2	8	395	8	3	3		N/A
311	Boardman Deferred Maintenance	Morrow	04/06/09	04/24/09	5	05/29/09	07/08/09	\$ 137,872	3	8	967	4	3	2	2	N/A
312	Bend Shop Roof/OH Doors	Deschutes	04/15/09	04/15/09	5	04/28/09	04/29/09	\$ 28,694	6	3	144	9	2	3		N/A
313	Ontario MS Repair Water Filter System	Malheur	03/31/09	04/24/09	5	05/13/09	05/13/09	\$ 35,835	2	2	416	4				N/A
314	Ukiah Sand Shed Replace Roof	Umatilla	UF/UA	UF/UA		UF/UA		\$ -								N/A
315	Milwaukie Stone Bldg Replace Roof	Clackamas	04/06/09	04/06/09	5	05/01/09	04/29/09	\$ 46,554	7	4	1,093	7	3	2	1	N/A
316	The Dalles MS Deferred Maintenance	Wasco	04/27/09	04/03/09	5	05/05/09	05/05/09	\$ 51,145		4	261	4	2		2	N/A
317	Oak Grove SRA Deferred Maintenance	Linn	04/27/09	04/27/09	5	06/18/09	05/30/09	\$ 53,967		11	284	11	8			N/A
318	Port Orford MS Deferred Maintenance	Curry	04/27/09	11/01/09	4	05/31/09		\$ -							1	N/A
319	Boswell Spgs Deferred Maintenance	Douglas	03/31/09	04/02/09	5	05/15/09	04/25/09	\$ 61,511	2	1	291	2	7		2	N/A
320	Davis Slough Deferred Maintenance	Coos	05/01/09	05/01/09	5	07/30/09	09/14/09	\$ 21,150		2	170	2	6		1	N/A
321	Baker City Sand Shed Roof & Siding	Baker	04/15/09	04/17/09	5	04/30/09	05/15/09	\$ 45,231		4	319	4	1		1	N/A
322	S. Umpqua SRA Deferred Maintenance	Douglas	05/01/10	12/15/09	2			\$ -								N/A
323	Cow Creek SRA Deferred Maintenance	Douglas	05/01/10		1			\$ -								N/A
324	Brothers MS Deferred Maintenance	Deschutes	05/01/09	05/01/09	5	06/01/09	05/27/09	\$ 101,422		29	790	29	2			N/A
325	Central Point MS Deferred Maintenance	Jackson	04/30/09	04/30/09	5	05/22/09	06/18/09	\$ 99,599		20	237	20	4			N/A
326	Warrenton MS Deferred Maintenance	Clatsop	04/06/09	04/06/09	5	06/01/09	05/15/09	\$ 39,841		5	510		3			N/A
327	Chemult MS Deferred Maintenance	Klamath	05/01/09	04/29/09	5	06/12/09	09/25/09	\$ 148,066	3	2	2,400	5	2	1		N/A
328	Region 3 Bldg Deferred Maintenance	Douglas	04/06/09	04/16/09	5	05/29/09	06/12/09	\$ 149,823		32	766	32	2			N/A
329	Cabin Cr SRA Deferred Maintenance	Douglas	04/27/09	04/29/09	5	10/30/09	12/23/09	\$ 204,122		12	936	12	4		1	N/A
330	Shady MS Deferred Maintenance	Douglas	05/01/09	04/27/09	5	05/26/09	08/22/09	\$ 121,044		3	1,385	3	3			N/A
331	LaGrande Shop Deferred Maintenance	Union	05/01/09	05/01/09	5	10/16/09	10/30/09	\$ 317,733	1	25	3,086	18	7		3	N/A
332	Manzanita SRA Deferred Maintenance	Josephine	05/01/09	04/13/09	5	06/29/09	06/18/09	\$ 248,731		10	1,044	10	3	1	1	N/A
333	Rail Station	Marion	04/15/09	04/15/09	5	04/29/09	04/29/09	\$ 24,496		1	25	1	2			\$ 10,920
								\$ 3,028,276	63	511	24,941	502	254	81	73	\$ 10,920

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Oregon Youth Authority

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
334	Agency Wide Central Control	Clatsop	05/01/09	02/09/09	5	11/30/09	11/10/09	\$ 270,108	2	11	292	11	8	1		N/A
335	Agency-wide Central Control Renovation	Linn	05/01/09	02/09/09	5	11/30/09	11/10/09	\$ 245,054	2	9	280	9	4	1		N/A
336	Agency-wide Central Control Renovation	Union	05/01/09	02/09/09	5	12/04/09	11/25/09	\$ 179,082	2	7	259	7	6	1		N/A
337	Agency-wide Central Control Renovation	Josephine	05/01/09	02/09/09	4	02/28/10		\$ 30,135	2	3		3	2			N/A
338	Agency-wide Central Control	Tillamook	05/01/09	02/09/09	4	02/28/10		\$ 6,065	2	3		3	2			N/A
339	Agency wide Central Control	Harney	05/01/09	02/09/09	3	02/28/10		\$ 4,019	2	1		3				N/A
340	Agency wide HVAC Renovation and Repa	Clatsop	05/01/09	02/09/09	5	03/31/10	10/30/09	\$ 12,299	3	7	108	7	3			\$ 48,000
341	Agency wide HVAC Renovation and Repa	Josephine	05/01/09	02/09/09	5	09/11/09	09/18/09	\$ 22,532	3	7	363	7	2			\$ 48,000
342	Agency wide HVAC Renovation and Repa	Linn	05/01/09	02/09/09	5	08/31/09	07/24/09	\$ 33,980	3	4	167	5	2			\$ 48,000
343	Agency wide HVAC Renovation and Repa	Harney	05/01/09	02/09/09	5	10/30/09	10/30/09	\$ 13,291	3	10	109	10	3			\$ 48,000
344	Agency wide HVAC Renovation and Repa	Union	05/01/09	02/09/09	5	10/30/09	09/30/09	\$ 333	2	4		4		1		\$ 48,000
345	Camp Tillamook Appliance Replacement	Tillamook	05/01/09	02/09/09	5	11/15/09	10/21/09	\$ 40,104	2	4	88	4	2			N/A
346	Rogue Valley YCF Fire Barrier...	Josephine	05/01/09	02/09/09	5	09/11/09	09/11/09	\$ 29,417	2	7	438	7	2			N/A
347	Agency-wide End of Life Appliance Rep.	Various	05/01/09	02/09/09	5	11/30/09	09/30/09	\$ 88,253	4	7	205	9	5	1		N/A
348	Hillcrest Walk-in Complex Replacement	Marion	05/01/09	02/09/09	3	03/31/10		\$ 5,578	2	13		12	1	1	1	N/A
349	River Bend Facility Sewage Lagoon	Union	05/01/09	02/09/09	4	02/28/10		\$ 44,506	2	10	147	10	3	1		N/A
350	MacLaren Campus Gas HVAC Conv	Marion	05/01/09	02/09/09	3	01/31/10		\$ 192,676	2	22	736	20	14	1	2	\$ 1,500,000
351	Hillcrest - Zeta Living Unit Renovation	Marion	05/01/09	02/09/09	3	05/31/10		\$ 31,118	2	21		19	2	1		N/A
352	Tillamook YCF School House Const	Tillamook	05/01/09	02/09/09	3	04/30/10		\$ 179,651	22	14		12	4	5	1	N/A
353	Corvallis House Replacement	Linn	05/01/09	02/09/09	3	06/30/10		\$ 416,734	23	14	302	19	10	8	1	N/A
354	MacLaren Deferred Maintenance	Marion	05/01/09	02/09/09	3	05/31/10		\$ 715,751	22	18	3,467	22	14	7	4	N/A
355	Hillcrest Deferred Maintenance	Marion	05/01/09	02/09/09	3	02/28/10		\$ 257,655	2	6	355	5	2		1	N/A
356	Unassigned		UF/UA	UF/UA		UF/UA		\$ -								
357	Fire Barrier/Perimeter Fence Rd	Linn	05/01/09	02/09/09	5	09/18/09	09/18/09	\$ 39,507	2	4		4				N/A
358	Hillcrest Gymnasium Renovation	Marion	05/01/09	02/09/09	4	02/28/10		\$ 4,802	2	10		9			1	N/A
359	Hillcrest High School (see below)	Marion	05/01/09	02/09/09	4	01/31/10		\$ 219,854	12	21	3,206	18	3	1	10	N/A
360	MacLaren High School (see below)	Marion	05/01/09	02/09/09	5	11/30/09	09/30/09	\$ 137,633	2	20	1,323	22	9	3	11	N/A
								\$ 3,220,137	129	257	11,845	261	103	33	32	\$ 1,740,000

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Community College Workforce Development

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
361	BM: Safety and Security	Umatilla	04/30/09	04/22/09	3	07/01/10		\$ 803,578		25	2,874	13		2	1	N/A
362	BM: Aging Infrastructure	Umatilla	04/30/09	04/27/09	3	07/01/10		\$ 448,586	10	46	2,201	8	9	3	2	\$ 116,000
363	BM: Aging Infrastructure	Umatilla	04/30/09	04/27/09	3	02/01/10		\$ 270,574	2	19	752	7	2	6	3	\$ 4,600,000
364	CE: New parking spaces	Deschutes	02/05/09	02/05/09	3	01/31/10		\$ 391,662		19	1,524	19	4	6	2	N/A
365	CE: Replace Electrical Distribution System	Deschutes	02/05/09	02/05/09	3	02/28/10		\$ 220,275	11	30	190	25	5	1	1	N/A
366	CE: Disability Access	Deschutes	02/05/09	02/05/09	3	10/31/10		\$ 302,049	1	15	664	16	12	9	2	N/A
367	CE: Roadway Repair	Deschutes	02/05/09	02/05/09	3	12/31/09		\$ 72,831		8	110	8	3	3		N/A
368	CE: Sidewalk/Hand Rail Replacement	Deschutes	02/05/09	02/05/09	3	08/31/10		\$ 256,809	14	25	1,549	30	8	25	1	N/A
369	CE: Fire Reduction	Deschutes	04/30/09	04/20/09	3	02/28/10		\$ 9,535	3	2	153	5	11			N/A
370	CE: Painting, Flooring, Roof Maintenance	Deschutes	02/26/09	03/23/09	3	08/31/10		\$ 103,118	10	7	478	13	5	4	2	N/A
371	CE: Building Weatherization	Deschutes	04/22/09	04/28/09	5	07/31/09	08/31/09	\$ 24,949		7	391	7				N/A
372	CE: Air conditioning, suppression systems	Deschutes	02/05/09	02/05/09	3	03/31/10		\$ 115,810	3	15	970	15	4	8		N/A
373	CE: retrofit buildings	Deschutes	02/05/09	02/05/09	3	11/30/10		\$ 838,430	2	23	4,959	23	15	41	1	N/A
374	CH: Replace failing roof.	Marion	04/20/09	04/28/09	3	01/31/10		\$ 430,660		34	2,566	34	15	3		N/A
375	CH: Renovate building	Marion	03/20/09	03/20/09	3	09/30/10		\$ 113,034		11	552	11	9	2	1	N/A
376	CH: Replace failing storage barn	Marion	04/20/09	04/09/09	3	02/28/10		\$ 33,000		20	88	20	8	6		N/A
377	CH: HVAC and mechanical system	Marion	04/13/09	04/29/09	3	01/31/10		\$ 100,800		105	261	95	18	23		N/A
378	CH: Upgrade utility infrastructure	Marion	04/20/09	04/29/09	3	02/28/10		\$ 57,798		9	258	11	11	1		N/A
379	CH: Front entry roadway re-build.	Marion	04/20/09	04/22/09	3	02/28/10		\$ 28,138		4	493	20	10	8	3	N/A
380	CH: Upgrade primary electrical distribution	Marion	04/20/09	04/27/09	3	08/30/10		\$ 359,148		40	3,401	40	6	3		N/A
381	CH: Replace aged rooftop air handlers	Marion	04/20/09	04/09/09	3	02/28/10		\$ 115,396	1	13	735	13	4	3		N/A
382	CH: Upgrade elevators	Marion	04/20/09	04/27/09	5	09/30/09	06/29/09	\$ 391,091	2	3	1,975	3	5			N/A
383	CH: Replace handicapped doors.	Marion	03/31/09	04/24/09	5	05/29/09	05/18/09	\$ 1,399,869	6	4	8,258	4	1			N/A
384	CH: Upgrade exterior lighting systems.	Marion	03/16/09	02/20/09	5	05/29/09	03/10/09	\$ 113,351	3	2	594	2	2			N/A
385	CH: Upgrade air doors	Marion	03/31/09	04/28/09	5	10/30/09	08/18/09	\$ 1,441,478	82	4	8,564	4	1			N/A
386	CH: Replacement Space	Marion	03/16/09	03/16/09	3	02/28/10		\$ 1,232,341		29	8,493	28	15	11	1	N/A
387	CH: Replace deteriorated fire station.	Marion	04/27/09	04/20/09	3	01/31/10		\$ 752,734		20	989	20	11	9		N/A
388	CH: Replace shift quarters.	Marion	03/02/09	03/02/09	3	01/31/10		\$ 101,212		24	923	24	13	10		N/A
389	CH: Create classroom	Polk	02/20/09	02/20/09	3	09/30/10		\$ 8,870		32	36	29	19	13	2	N/A
390	CH: Replace failing metal roof	Yamhill	04/20/09	04/29/09	3	01/31/10		\$ 9,373		23	88	23	6	4		N/A
391	CH: Re-roof Santiam Center	Marion	04/20/09	04/28/09	3	01/31/10		\$ 33,949		21	102	21	3	3	1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion

UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Community College Workforce Development

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
392	CL: Replace communications infrastructure	Clackamas	05/01/09	04/22/09	5	08/31/09	07/17/09	\$ 2,501,676	10	13	10,956	13	7	1	1	N/A
393	CL: Complete duct cleaning.	Clackamas	04/27/09	04/06/09	5	04/30/09	04/08/09	\$ 593,142		2	4,981	2	2		1	N/A
394	CL: Install roll up security doors	Clackamas	05/01/09	04/24/09	5	08/28/09	07/30/09	\$ 1,156,024		2	10,786	2				N/A
395	CL: Replace Industrial wing roll up doors.	Clackamas	05/01/09	04/24/09	5	06/30/09	06/30/09	\$ 776,249	14	3	5,276	3				N/A
396	CL: Repair/renovate	Clackamas	05/01/09	04/09/09	5	10/30/09	11/04/09	\$ 519,639	4	3	3,348	2	2	2	1	\$ 2,936
397	CL: Energy efficiency to HVAC system.	Clackamas	04/27/09	04/09/09	5	10/30/09	11/04/09	\$ 201,184		2	1,767	1	3	2		\$ 1,670
398	CL: Repaint blue Rails, exterior doors.	Clackamas	05/01/09	04/17/09	5	07/01/09	04/27/09	\$ 699,169			1,143	1	2			N/A
399	CL: Ceiling tiles replacement.	Clackamas	05/01/09	04/20/09	5	06/19/09	06/01/09	\$ 3,578		3	68	4	2	1	1	N/A
400	CL: Patch, paint interior walls throughout.	Clackamas	05/01/09	04/23/09	5	07/24/09	08/21/09	\$ 9,004		2	28	2	1			N/A
401	CL: Carpet and linoleum replacement	Clackamas	05/01/09	04/27/09	5	07/31/09	07/22/09	\$ 24,875		8	160	8	2	3		N/A
402	CL: Energy efficiency to HVAC system.	Clackamas	05/01/09	04/22/09	5	05/08/09	05/08/09	\$ 27,915		2	155	1	2			\$ 396
403	CL: Patch, paint interior walls throughout.	Clackamas	05/01/09	04/27/09	5	07/24/09	06/19/09	\$ 15,000		2	85	4	3		1	N/A
404	CL: Replace floor	Clackamas	05/01/09	04/28/09	5	07/31/09	06/19/09	\$ 7,225	3	7	47	7	2	3		N/A
405	CL: Energy efficiency HVAC system.	Clackamas	03/27/09	03/27/09	5	04/03/09	03/27/09	\$ 21,966	2	2	110	1	2	2		\$ 298
406	CL: EEC/ HVAC system.	Clackamas	04/13/09	04/17/09	5	04/30/09	04/24/09	\$ 11,100		2	62	1	2			\$ 1,972
407	CL: Energy efficiency HVAC system.	Clackamas	04/13/09	04/14/09	5	04/30/09	04/21/09	\$ 52,321		2	242	1	2			\$ 1,972
408	CL: Install new fire alarm system.	Clackamas	05/01/09	04/13/09	5	05/29/09	05/21/09	\$ 11,097		6	89	6	3			N/A
409	CL: Repair/renovate	Clackamas	05/01/09	04/22/09	5	10/20/09	11/04/09	\$ 23,415	8	12	60	13	7	4	2	\$ 500
410	CL: Building wide air test and balance	Clackamas	05/01/09	04/22/09	3	01/29/10		\$ 20,494		1	126	1	1			N/A
411	CL: Energy efficiency HVAC system.	Clackamas	05/01/09	04/17/09	5	10/21/09	10/30/09	\$ 10,193		2	70	1	2			\$ 2,400
412	CL: Repair/renovate	Clackamas	05/01/09	04/22/09	5	10/20/09	11/04/09	\$ 7,209		21	50	15	11	4	3	\$ 320
413	CL: Ceiling tile replacement	Clackamas	05/01/09	04/20/09	5	06/19/09	06/01/09	\$ 7,588		7	48	8	3	1	2	N/A
414	CL: Patch paint interior walls throughout.	Clackamas	05/01/09	04/27/09	5	07/24/09	06/15/09	\$ 22,271	1	5	90	12	2	1	2	N/A
415	CL: Floor tile replacement	Clackamas	05/01/09	04/27/09	5	07/31/09	06/18/09	\$ 292,274	21	7	1,195	7	2	3		N/A
416	CL: Repair/renovate a	Clackamas	05/01/09	04/22/09	5	10/31/09	11/04/09	\$ -		19		19	9	4	3	\$ 1,941
417	CL: Energy efficiency HVAC system.	Clackamas	05/01/09	04/17/09	5	10/31/09	11/04/09	\$ 250		2		1	2			\$ 1,100
418	CL: Energy efficiency HVAC system.	Clackamas	05/01/09	04/06/09	5	05/08/09	04/15/09	\$ 445,385	25	2	1,930	1	2			\$ 196
419	CL: Energy efficiency HVAC system.	Clackamas	05/01/09	04/20/09	5	07/24/09	07/17/09	\$ 15,672	2	2	63	1	2			\$ 1,690
420	CL: Various electrical improvements.	Clackamas	04/15/09	04/06/09	5	10/30/09	09/30/09	\$ 19,949	23	35	284	32	4	1	1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Community College Workforce Development

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
421	CT: Visual Arts Building	Clatsop	04/27/09	04/27/09	5	11/13/09	11/30/09	\$ 16,156		8	48	8	3	7	1	\$ 2,150
422	CT: Library Building	Clatsop	04/27/09	04/27/09	5	09/25/09	11/30/09	\$ 245,190	21	10	1,093	8	10	5	1	\$ 3,100
423	CT: MERTS I	Clatsop	04/15/09	04/30/09	5	11/11/09	11/20/09	\$ 250		5		4	8	2	1	\$ 950
424	CT: Alder Hall	Clatsop	04/27/09	04/27/09	5	11/16/09	11/30/09	\$ 6,791		8	32	8	1	2		\$ 830
425	CT: Patriot Hall	Clatsop	06/10/09	04/20/09	5	11/12/09	11/20/09	\$ 19,716		3	113	3	1	1		\$ 7,650
426	CT: Campus-Wide	Clatsop	04/16/09	04/16/09	5	09/24/09	11/05/09	\$ 159,310		14	685	14	5	2	1	\$ 14,045
427	CT: Performing Arts Center	Clatsop	04/27/09	04/30/09	5	11/16/09	11/30/09	\$ 325,406			1,554			1	1	N/A
428	CT: Forerunner Teaching Vessel	Clatsop	04/22/09	04/22/09	5	02/26/10	12/15/09	\$ 440,000			2,017		1			N/A
429	CT: Forerunner Teaching Vessel	Clatsop	04/28/09	05/07/09	5	05/29/09	06/03/09	\$ 248,697			830					N/A
430	CT: Josie Peper Building	Clatsop	04/27/09	04/30/09	5	11/27/09	11/30/09	\$ 167,000			654			1	1	\$ 75
431	CG: heating/ventilation system component	Wasco	04/30/09	04/14/09	5	12/11/09	12/30/09	\$ 109,302		9	1,010	9	19	2		N/A
432	CG: Upgrade HVAC system	Wasco	04/30/09	04/14/09	5	12/11/09	12/30/09	\$ 217,646		9	1,724	9	1	1		N/A
433	CG: windows	Wasco	04/30/09	04/22/09	5	09/30/09	06/26/09	\$ 101,657		3	757	3	1			N/A
434	CG: windows	Wasco	04/30/09	04/22/09	5	09/30/09	06/26/09	\$ 219,065		3	1,181	3	1			N/A
435	CG: fire sprinkler system	Wasco	04/30/09	04/24/09	5	09/30/09	10/30/09	\$ 15,072		2	116	1	1	1		N/A
436	CG: Replace AC condenser units.	Wasco	04/30/09	04/14/09	5	12/11/09	12/30/09	\$ 31,155		8	88	8				N/A
437	KL: Concrete repair	Klamath	04/27/09	04/28/09	5	07/17/09	09/02/09	\$ 35,373	7	15	670	16	2	2		N/A
438	KL: Replace locks	Klamath	04/30/09	04/29/09	5	08/31/09	08/25/09	\$ 148,074	1	9	400	9	4	2		N/A
439	KL: Pipe irrigation canal	Klamath	04/01/09	03/17/09	5	04/17/09	04/17/09	\$ 144,880	2	7	536	9	3	2	1	N/A
440	KL: Paint	Klamath	04/27/09	04/30/09	5	07/01/09	06/26/09	\$ 21,432	2	3	296	3	2	1		N/A
441	KL: Parking lot	Klamath	04/30/09	04/28/09	5	07/24/09	07/31/09	\$ 586,880	6	14	1,600	18	7	4	1	N/A
442	KL: Carpeting	Klamath	04/27/09	04/29/09	5	07/15/09	06/28/09	\$ 36,696		11	343	11	5	1	1	N/A
443	KL: Windows, doors	Klamath	04/30/09	04/30/09	5	10/15/09	11/02/09	\$ 35,852	3	1	200	3	2			\$ 6,000
444	KL: Re-side	Klamath	04/30/09	04/30/09	5	11/13/09	11/20/09	\$ 577,887	14	13	3,970	13	2	6		N/A
445	LA: ADA Compliance	Lane	04/28/09	04/04/09	3	03/01/10		\$ 365,331	6	19	2,026	21	47	9	2	N/A
446	LA: security lighting	Lane	04/28/09	04/30/09	5	03/01/10	11/30/09	\$ 218,842	1	7	2,246	7	10	3		\$ 5,000
447	LA: carpeting	Lane	04/27/09	04/10/09	3	03/01/10		\$ 387,443		15	2,272	15	2	1		N/A
448	LA: preparation to install card access	Lane	04/28/09	04/16/09	3	03/01/10		\$ 920,365	6	8	546	10	7	1		N/A
449	LA: Remove asbestos Insulation	Lane	04/28/09	04/30/09	3	03/01/10		\$ 210,494		11	2,105	11	7	2		N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF = Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Community College Workforce Development

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
450	LA: I Installation emergency communicatio	Lane	04/28/09	04/30/09	3	03/01/10		\$ 628,493	3	13	4,510	13	4			N/A
451	LA: electrical system, water, sub-metering	Lane	04/28/09	04/30/09	5	03/01/10	11/30/09	\$ 270,471		4	519	4	3	2		N/A
452	LA: Electrical upgrades -	Lane	04/03/09	04/03/09	5	03/01/10	12/30/09	\$ 1,337,236	70	55	21,800	58	36	4		\$ 20,000
453	LA: sewer piping	Lane	04/29/09	04/30/09	3	03/01/10		\$ 15,029		3	113	3	2			N/A
454	LA: roofs	Lane	04/29/09	04/30/09	5	03/01/10	11/30/09	\$ 308,964		12	583	12	2	2	4	\$ 8,000
455	LA: restrooms	Lane	04/29/09	04/30/09	5	03/01/10	11/30/09	\$ 87,453	1	11	743	11	15	10		N/A
456	LA: utility and infrastructure improvements	Lane	04/29/09	04/30/09	3	03/01/10		\$ 706,916		16	5,759	16	21	4	1	N/A
457	LA: audio and technical infrastructure	Lane	04/29/09	04/29/09	3	03/01/10		\$ 169,351		7	692	7	4	1		N/A
458	LA: paint spray booth	Lane	04/29/09	04/30/09	3	03/01/10		\$ 81,502		23	299	23	6	2		N/A
459	LA: Replace tile	Lane	04/29/09	04/30/09	5	03/01/10	11/30/09	\$ 123,694	8	4	1,255	8	6			N/A
460	LB: HVAC	Linn	03/24/09	03/25/09	5	06/30/09	06/18/09	\$ 115,098		8	754	8	12	2		\$ 59,100
461	LB: insulation, glazing	Linn	03/17/09	03/18/09	5	06/30/09	07/12/09	\$ 96,974	9	25	1,707	30	12	11	2	\$ 443,280
462	LB: electrical transformers	Linn	03/27/09	03/31/09	5	06/30/09	08/28/09	\$ 34,117	1	6	217	6	2	2	1	N/A
463	LB: Upgrade exterior corridor lighting.	Linn	03/27/09	03/31/09	5	06/30/09	07/15/09	\$ 69,431		3	252	3	4			N/A
464	LB: Upgrade sidewalk lighting.	Linn	03/27/09	03/30/09	5	06/30/09	09/23/09	\$ 80,106	1	4	410	5	4	1		\$ 10,000
465	LB: Tile and carpet replacement	Linn	03/09/09	03/11/09	5	06/30/09	12/30/10	\$ 230,915		11	1,569	11	4	4		N/A
466	LB: Energy mgmt./HVAC control system	Linn	03/27/09	03/30/09	5	06/30/09	11/30/09	\$ 289,273	3	10	1,055	10	3			\$ 1,063,920
467	LB: Upgrade hot water circulating pumps	Linn	03/27/09	03/30/09	5	06/30/09	05/18/09	\$ 25,841	1	3	34	3	3		1	\$ 15,000
468	LB: Improve lighting fixtures.	Linn	03/27/09	03/30/09	5	06/30/09	05/13/09	\$ 6,808		3	20	3	2	1	1	N/A
469	LB: rigging system	Linn	03/19/09	03/20/09	5	06/30/09	06/25/09	\$ 86,326	2	17	638	13	1	1		N/A
470	LB: Ceiling, lighting, wall surface, flooring	Linn	03/17/09	03/18/09	5	06/30/09	06/25/09	\$ 108,826	1	15	1,452	9	3	5	1	N/A
471	LB: Asphalt road and parking lot	Linn	03/27/09	03/30/09	5	06/30/09	06/10/09	\$ 24,074		12	134	12	2	2		N/A
472	LB: Connect to city water system	Linn	03/27/09	03/30/09	5	06/30/09	07/22/09	\$ 86,237		10	412	10	6	4	1	N/A
473	LB: kitchen	Linn	03/26/09	03/31/09	5	06/30/09	08/28/09	\$ 99,808		6	284	6	5	2		N/A
474	MH: Stage Rehabilitation	Multnomah	04/30/09	04/29/09	5	10/30/09	11/02/09	\$ 133,097	5	28	1,701	28	10	10	2	N/A
475	MH: Classroom Painting, Flooring Upgrad	Multnomah	04/01/09	04/15/09	5	08/31/09	10/30/09	\$ 345,057		11	1,022	11	3	1		N/A
476	MH: Restroom ADA Upgrades	Multnomah	04/06/09	04/29/09	5	09/30/09	10/05/09	\$ 97,242	5	10	816	10	10	10	1	N/A
477	MH: Roof Replacement	Multnomah	04/06/09	04/15/09	4	03/31/10		\$ 1,314,080	7	53	8,249	49	7	3	2	N/A
478	MH: Reconfigurations	Multnomah	04/01/09	04/29/09	4	04/30/10		\$ 359,604	10	32	2,045	32	13	10		N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Community College Workforce Development

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
479	MH: Science Labs ADA Upgrades	Multnomah	04/06/09	04/29/09	5	09/30/09	10/05/09	\$ 139,890	12	12	1,246	19	10	10	2	N/A
480	MH: Dental Labs ADA Upgrades	Multnomah	04/06/09	04/29/09	5	09/30/09	10/05/09	\$ 105,940	6	10	944	11	10	10	1	N/A
481	OC: security cameras	Lincoln	04/01/09	03/19/09	3	01/21/10		\$ 147,728		4	1,396	4	2	1		N/A
482	OC: Notification system and PA system	Lincoln	04/01/09	03/19/09	3	01/21/10		\$ 85,134		4	312	4	1	1		N/A
483	OC: Generator	Lincoln	04/01/09	03/19/09	5	10/02/09	10/02/09	\$ 184,659		4	386	4	1	1		N/A
484	OC: Access hardware for Audubon door.	Lincoln	04/01/09	03/19/09	5	06/10/09	06/25/09	\$ 3,000		2	9	2	1	1		N/A
485	OC: Add access hardware at patio door.	Lincoln	04/01/09	03/19/09	5	05/15/09	05/22/09	\$ 2,140		2	13	2	1	1		N/A
486	PO: Mass Notification System	Multnomah	02/18/09	03/23/08	3	06/30/10		\$ 864,866	10	16	2,199	16	6	3	1	N/A
487	PO: ADA Upgrades	Multnomah	03/31/09	05/08/09	3	09/01/10		\$ 37,130	5	4	532	6	3		1	N/A
488	PO: Voice over IP	Multnomah	03/19/09	03/31/09	3	06/30/11		\$ 725,955		14	231	8	6		2	N/A
489	PO: centralized clock system	Multnomah	03/18/09	04/09/09	5	09/15/09	09/25/09	\$ 90,937		4	82	2	1	1	1	N/A
490	PO: Fire/Life Safety Upgrades	Multnomah	03/30/09	03/31/09	3	03/30/10		\$ 302,683	6	4	3,333	5	3	1	1	N/A
491	PO: Electrical Upgrades	Multnomah	03/05/09	03/05/09	3	03/31/10		\$ 105,388	6	13	10	15			1	N/A
492	PO: Environmental Maintenance/Upgrades	Multnomah	04/01/09	04/01/09	5	11/30/09	11/28/09	\$ 324,535		17	726	15	16	9	7	N/A
493	PO: Energy Management System	Multnomah	03/31/09	03/31/09	3	10/30/11		\$ 49,666	3	7	387	5	1			N/A
494	PO: water supply lines	Multnomah	04/15/09	04/30/09	5	12/31/09	12/31/09	\$ 694,924	100	20	6,952	35	28	9	9	N/A
495	PO: repairs/Seismic Upgrades	Multnomah	06/01/09	05/05/09	5	06/01/10	12/11/09	\$ 865,944	18	20	6,851	26	4	2	1	N/A
496	PO: Roadways/Parking lots	Multnomah	03/23/09	03/23/09	5	06/30/09	06/30/09	\$ 778,937		37	1,583	33	8	12	3	N/A
497	PO: T-12 lighting	Multnomah	03/23/09	04/30/09	5	12/30/09	12/23/09	\$ 78,898	13	3	400	6	3	1	1	\$ 10,338
498	PO: boilers	Multnomah	04/08/09	04/30/09	4	10/31/09		\$ 8,975	2	4		5	1			\$ 15,500
499	PO: Gym flooring	Multnomah	06/20/09	04/23/09	5	10/01/09	09/15/09	\$ 310,727		6	1,021	6	1	1	1	N/A
500	PO: swimming pool decking	Multnomah	05/09/09	04/29/09	5	12/30/09	12/15/09	\$ 54,029	5	3	839	3	5		1	N/A
501	PO: Grounds Greenhouse & Shade house	Multnomah	04/08/09	04/13/09	3	03/31/10		\$ 20,477	2	3		3	2		1	N/A
502	PO: Skylight Replacements	Multnomah	04/15/09	04/03/09	5	10/30/09	10/30/09	\$ 109,539	4	93	315	77	16	2	1	N/A
503	PO: boilers	Multnomah	04/08/09	04/30/09	3	01/15/10		\$ 456,099	11	16	493	13	6	6	1	\$ 10,000
504	PO: Parking Lot Lighting	Multnomah	03/16/09	04/30/09	5	04/02/10	10/30/09	\$ 110,658	7	7	275	8	4	1	1	N/A
505	RO: Replacement of electrical panels.	Josephine	06/01/09	04/02/09	5	09/01/09	11/01/09	\$ 28,525	3	5	259	5	2		1	N/A
506	RO: Replacement of Aging HVAC Units -	Josephine	04/01/09	03/03/09	3	02/28/10		\$ 178,177	12	21	1,858	26	22	9	3	\$ 161,463
507	RO: Replacements for ADA...	Josephine	05/01/09	04/16/09	5	01/31/10	12/01/09	\$ 152,112	4	8	1,601	8	8	3	1	N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Community College Workforce Development

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
508	RO: maintenance and sidewalk Replmt.	Josephine	05/01/09	04/24/09	3	09/15/10		\$ 165,325	3	14	1,717	15	8	3		N/A
509	RO: Instructional space.	Josephine	04/01/09	04/01/09	5	12/31/09	10/23/09	\$ 299,602	1	28	1,855	28	22	13	5	N/A
510	RO: Flooring Replacement.	Josephine	04/01/09	04/06/09	3	10/01/10		\$ 160,269		10	534	10	6	2		N/A
511	RO: Window Replacement	Josephine	05/01/09	04/29/09	5	12/31/09	11/15/09	\$ 88,124	6	5	1,382	8	7	3		\$ 282,139
512	RO: Illinois Valley	Josephine	04/01/09	04/29/09	3	10/01/10		\$ 43,336	3	8	373	9	5	2	1	N/A
513	RO: Asphalt overlay	Josephine	04/01/09	03/18/09	3	07/31/10		\$ 282,401	6	46	1,375	48	19	3	1	N/A
514	RO: Replace network	Josephine	04/01/09	04/24/09	3	12/31/10		\$ 28,190	5	5	15	9	3		9	N/A
515	RO: Roof replacement	Josephine	04/01/09	04/21/09	3	02/28/10		\$ 140,690	3	24	1,419	24	5	2	1	N/A
516	SW: Roofing repairs.	Coos	05/01/09	04/24/09	3	04/30/10		\$ 395,638	3	21	2,334	21	5	3	1	N/A
517	SW: Replace roadway lighting.	Coos	05/01/09	04/27/09	3	01/30/10		\$ 254,318		9	652	9	9	1	1	N/A
518	SW: Repair dry rot	Coos	05/01/09	04/22/09	5	12/31/09	09/02/09	\$ 96,000	15	6	453	14	1	3	1	N/A
519	SW: Repair screen vents	Coos	05/01/09	04/20/09	3	12/31/09		\$ 35,235		4	151	4	1			N/A
520	SW: HVAC repairs.	Coos	05/01/09	04/27/09	3	12/31/09		\$ 260,943	1	13	1,174	13	3	4		\$ 128,620
521	SW: Structural repairs	Coos	05/01/09	04/21/09	3	12/31/09		\$ 60,558	1	5	218	5	1	1	1	N/A
522	SW: HVAC upgrade	Coos	05/01/09	04/27/09	3	12/31/09		\$ 256,972	3	14	1,105	14	5	5		\$ 150,740
523	SW: Sidewalks, asphalt repairs.	Coos	05/01/09	04/24/09	3	04/30/10		\$ 57,327		13	286	13	7	1		N/A
524	SW: Flooring	Coos	05/01/09	04/25/09	3	04/30/10		\$ 415,071	2	10	1,685	12	6	3	1	N/A
525	SW: Paint buildings	Coos	05/01/09	04/24/09	3	04/30/10		\$ 344,790	17	20	2,415	24	4	6	2	N/A
526	SW: Clean and seal building	Coos	05/01/09	04/30/09	3	01/30/10	1/0/1900	\$ 84,756		13	1,098	13	7			N/A
527	SW: Remodel 4 ADA compliance	Coos	05/01/09	04/21/09	3	01/30/10		\$ 408,891	3	8	1,659	8	6	2		N/A
528	TB: renovation of Building	Tillamook	05/11/09	05/18/09	5	08/14/09	09/30/09	\$ 863,183		14	6,689	14	16	7	2	N/A
529	TV: Paving gravel lots	Malheur	04/30/09	04/28/09	5	11/30/09	11/16/09	\$ 373,239		21	2,599	7	2	2		N/A
530	TV: Repair asphalt parking lots	Malheur	04/21/09	04/10/09	5	03/31/10	03/31/10	\$ 55,690		7	759		1			N/A
531	TV: HVAC and energy efficiency	Malheur	04/23/09	04/16/09	5	09/18/09	09/30/09	\$ 252,258	4	8	867	6	1	1		N/A
532	TV: Restroom refurbish and upgrade	Malheur	04/21/09	04/10/09	5	09/03/09	07/31/09	\$ 194,104	1	25	2,048	18	11	6	1	N/A
533	TV: Roofing upgrade	Malheur	04/28/09	04/17/09	5	09/03/09	07/31/09	\$ 115,941	4	6	1,195	7	4			N/A
534	TV: install visual and audible alarms	Malheur	04/28/09	04/28/09	5	09/18/09	09/30/09	\$ 13,954		3	66	2	1	1		N/A
535	TV: ADA upgrades	Malheur	04/28/09	04/08/09	4	01/31/10		\$ 44,318		2	256	2	1			N/A
536	TV: Replace sidewalk	Malheur	04/21/09	04/16/09	5	06/30/09	05/08/09	\$ 9,957		5	112	5	3	2		N/A

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project

SB 338 Report
January 19, 2010



Community College Workforce Development

Project Number	Project Name	County	Planned Project Start Date	Actual Project Start Date	Project Status	Scheduled Project Completion Date	Actual Project Completion Date	Expenditures to Date	Number of New Jobs Created	Number of Existing Jobs Sustained	Construction Hrs	Number of Oregon residents employed on a project	Oregon Vendors providing required goods or services	Oregon Subcontractors Hired	MWESB working on a project	Estimated Energy Savings (\$)
537	TV: Replace sidewalk	Malheur	04/21/09	04/15/09	5	06/30/09	05/08/09	\$ 19,100	3	5	140	4	3	1		N/A
538	UM: Replace pool filtering system	Douglas	04/01/09	04/06/09	5	09/30/09	11/09/09	\$ 76,202	8	5	581	8	7	2		N/A
539	UM: ADA/Title 9 compliance issues	Douglas	04/01/09	02/16/09	5	09/30/09	11/02/09	\$ 595,075	18	52	5,649	55	47	16	5	\$ -
540	UM: Remodel food service area	Douglas	04/01/09	02/16/09	5	01/31/10	12/31/09	\$ 894,327	1	12	1,412	13	9	6		N/A
541	UM: Replacement asbestos abatement	Douglas	04/01/09	03/23/09	5	06/30/09	11/30/09	\$ 101,128	10	10	1,070	13	7	4	2	N/A
542	UM: Remove hard water deposits	Douglas	04/20/09	04/30/09	5	09/30/09	11/09/09	\$ 271,413	6	7	2,262	8	10			N/A
543	UM: Restroom upgrades	Douglas	04/27/09	04/30/09	5	01/31/10	11/30/09	\$ 287,743	1	11	2,133	11	20	2		N/A
544	UM: Replace electrical panels	Douglas	04/27/09	04/30/09	5	01/31/10	12/31/09	\$ 487,023	9	22	3,151	14	7	1	1	N/A
545	UM: Replace sidewalks	Douglas	04/01/09	03/20/09	5	01/31/10	12/31/09	\$ 1,099,063	16	64	6,812	65	14	8	4	N/A
546	UM: Walkway security lighting	Douglas	04/27/09	04/29/09	5	01/31/10	11/30/09	\$ 58,104	3	5	367	5	2			N/A
547	UM: New motors and pumps	Douglas	04/20/09	04/29/09	5	06/30/09	06/30/09	\$ 62,163		6	106	6	1	2	1	N/A
								\$ 48,190,387	844	2,374	280,971	2,335	1,145	595	151	\$ 7,151,291

Project Status = 0) UF/UA 1) Not Started 2) Started 3) On Schedule 4) Behind Schedule 5) Completed 6) Terminated Without Completion
UF =Unfunded Projects UA = Unassigned Project