



*Project Completion Report  
Portland Willamette Inlet  
Portland, Oregon*

Prepared for:  
Oregon Department of Environmental Quality

March 25, 2014  
2025-00



***Project Completion Report  
Portland Willamette Inlet  
Portland, Oregon***

Prepared for:  
Department of Environmental Quality

March 25, 2014  
2025-00

A handwritten signature in blue ink, appearing to read 'A. Reese'.

---

*Adam Reese, C.E.G.  
Senior Project Geologist*



EXPIRES: DEC. 31, 2015

---

*Herb Clough, P.E.  
Principal Engineer*

---

# Table of Contents

|  |    |
|--|----|
| 1.0 INTRODUCTION .....                               | 1  |
| 2.0 BACKGROUND .....                                 | 1  |
| 2.1 Site Location, Description, and History .....    | 1  |
| 2.2 Geology and Hydrogeology .....                   | 2  |
| 2.3 Previous Investigations .....                    | 3  |
| 2.4 Feasibility Study and Staff Report Summary ..... | 4  |
| 2.5 Remedial Action Objectives .....                 | 4  |
| 3.0 REMEDIAL ACTIONS COMPLETED .....                 | 5  |
| 3.1 Preparatory Activities .....                     | 5  |
| 3.2 Waste Designation Sampling .....                 | 8  |
| 3.3 Dredging Activities .....                        | 8  |
| 3.4 Site Restoration .....                           | 12 |
| 3.5 Deviations from the Work Plan .....              | 12 |
| 4.0 CONCLUSIONS .....                                | 12 |
| 5.0 REFERENCES .....                                 | 14 |

## Tables

|   |                             |
|---|-----------------------------|
| 1 | Sediment Removal Depths     |
| 2 | Confirmation Sample Results |

## Figures

|   |                             |
|---|-----------------------------|
| 1 | Site Location Map           |
| 2 | Site Vicinity Plan          |
| 3 | Sediment Removal Areas      |
| 4 | Sediment Removal Depths     |
| 5 | Cap Area                    |
| 6 | Confirmation Sample Results |

## Appendices

|   |   |
|---|---|
| A | Photograph Log  |
| B | Documentation Provided By MCDD  |
| C | Laboratory Reports, Chain-of-Custody, and Quality Assurance Documentation |

---

## **1.0 Introduction**

This report documents the implementation of remedial action for the Portland Willamette Inlet site (Site) located in Portland, Oregon (Figure 1). The objective of the remedial action was to remove more highly impacted sediments and cap lesser impacted sediments. Sediments were impacted with primarily copper and lead resulting from a combination of historical sources including city sewer outfalls, private outfalls, and possible overland flow into the inlet. Following a brief description of the Site, this report describes the sediment removal and capping activities, confirmation sampling, and data evaluation conducted by Multnomah County Drainage District (MCDD) and Apex Companies, LLC (Apex). Remedial action activities were conducted in accordance with the Remedial Design/Remedial Action Work Plan (Work Plan) prepared by Apex (2013).

## **2.0 Background**

### **2.1 Site Location, Description, and History**

#### **2.1.1 Location**

The Site is located on the Whitaker Slough, a branch of the Columbia Slough, approximately 1.11 to 1.17 miles upstream from the Whitaker Slough's confluence with the main stem of the Columbia Slough. The physical address of the adjacent business, Portland Willamette Company (PWC), located on the south and west sides of the inlet, is 6800 NE 59th Place, Portland, Oregon (Figure 1). The Site is located in Section 18, Township 1 North, Range 2 East, Willamette Meridian.

#### **2.1.2 Physical Features**

The Site is an inlet along the main stem of the Whitaker slough approximately one acre in size. Figure 2 is a Site Vicinity Plan of the inlet and vicinity. Water depth in the inlet is generally less than 6 feet (Oregon Department of Environmental Quality [DEQ], 2013). Active springs are present on the south side of the inlet. The inlet is bordered to the west and south by the PWC property and to the east and southeast by residential, farm-zoned properties. Water flow in this section of the Columbia Slough system is managed by MCDD. Water levels are controlled via a series of pumps for the purposes of stormwater management and flood control. Within the inlet, MCDD has historically maintained a channel to allow for irrigation water intake at the southwestern and southern end. This channel was maintained using excavation equipment in the 1970s and early 1980s, with removal of the excavated sediment from the inlet. After the 1980s, sediment removal was completed by hand and the sediment was side cast within the inlet. The most recent channel maintenance was performed approximately five years ago. The area adjacent to the southeast shore of the inlet is relatively flat, with a gentle slope toward the inlet. Stormwater runoff from the PWC facility drains primarily to the inlet via two outfalls and incidental overland sheet flow. An area of mixed

---

industrial/commercial/residential usage along NE Columbia Boulevard also drains to the Portland Willamette inlet via City Outfall 77A. Outfall locations are shown on Figure 3.

### **2.1.3 Site History**

Current and historical operations at the PWC facility include metal plating. Metal plating wastes were historically land-farmed on site. Overland flows from these areas and/or treatment system upset events are possible sources of contamination detected in the inlet. Before 1978, process wastewater was discharged to a lined settling pond at the northeast corner of the building prior to discharge to the inlet. After 1978, wastewater was treated before discharge, and after 1993, wastewater was evaporated in tanks. Direct discharge of treated wastes from the PWC facility is likely the primary source of contamination to the inlet. Drainage from the City of Portland OF 77A has also contributed to the sediment contamination.

The upland area adjacent to the Site was investigated and cleaned up with DEQ oversight in the early 1990s. Contaminated soils in the upland sludge treatment area were removed, the historical settling pond was filled, and DEQ issued a No Further Action (NFA) determination for these areas in 1996. In 2007, PWC entered into a cleanup agreement with DEQ under which they completed an investigation to characterize the extent of contamination in the inlet (PNG Environmental, Inc., 2010) and completed a stormwater source control evaluation. As a result of the stormwater evaluation, PWC cleaned out a ditch containing roofing debris and implemented best management practices for stormwater runoff, which have been incorporated into the facility's stormwater pollution control plan. Stormwater management at the facility continues under the facility's stormwater discharge permit (#71443), overseen by the City of Portland.

Site investigation and cleanup history is described in further detail in Section 2.3. In 2009, PWC entered into a settlement with DEQ and received a release from liability for sediment contamination associated with historical releases from their facility. Funds from that settlement are being used to conduct this cleanup.

Sediment in lines and catch basins draining to City of Portland OF 77A were collected and analyzed as part of the PWC investigation and subsequently by the City of Portland Bureau of Environmental Services. Elevated levels of metals were detected at several locations and follow-up measures are under investigation.

## **2.2 Geology and Hydrogeology**

According to prior studies, sediment conditions within the Whitaker Slough and the Portland Willamette inlet area consist of an upper layer of soft sediments ranging from 0.25 to 5 feet in thickness with some interbedded gravels. The soft surface sediments were underlain by firm sandy silts to silty sands. The Site is underlain by Columbia River alluvium (overbank deposits). This formation overlies the Pliocene- to Pleistocene-aged Troutdale Formation coarse sands and gravels (PNG, 2010).

---

Soils surrounding the inlet are Sauvies-Rafton-Urban Land Complex. These soils are described as poorly drained silt loam, silt clay loam, and very fine sandy loam. These soils form in flood plains. Soils described as "Urban Land Complex" are typically comprised of fills and reworked soils associated with developed areas.

## **2.3 Previous Investigations**

In 1995, PWC entered into DEQ's Cleanup Program to investigate upland site contamination from past waste handling practices. In July 1996, after performing necessary actions, PWC received an NFA determination from DEQ for upland site soil and groundwater issues. At that time, DEQ did not require PWC to address potential contamination issues in slough sediments in the area adjacent to the facility. DEQ evaluated a remedial action approach for the Columbia slough in a Slough-Wide Feasibility Study completed in March 2005 (DEQ, 2005a). In July 2005, DEQ issued the Record of Decision, Remedial Action Approach for Columbia Slough Sediment which laid out Slough-wide remedial action objectives. In October 2005, DEQ informed PWC that it had reopened its investigation of inlet sediments at the Site.

### **2.3.1 Expanded Preliminary Assessment and Stormwater/Source Control Assessment Report**

In November 2007 and June 2008, PWI collected sediment samples in the Whitaker Slough inlet and main channel. The goal was to determine the nature and extent of sediment contamination in the area of the Whitaker Slough proximate to the PWC property. This included an assessment of whether the PWC property was presently contributing constituents of interest (COIs) to the Whitaker Slough, as well as an evaluation of the impact of historical releases. The work included collection of bank-line soil and sediment samples from outfall locations and surface and subsurface sediment samples from locations in Whitaker Slough.

Sediment sampling was also used to determine the COIs for the Whitaker Slough. Based on sampling results, the COIs for the Whitaker Slough and off-channel bay (the Site) were determined to be metals and petroleum hydrocarbons. The highest concentrations of these COIs were detected in the southeastern area of the inlet, near PWC Outfall-1 and City Outfall 77A. Benthic invertebrates and other ecological receptors that prey upon them are the ecological receptors with the highest potential for exposure and effects due to these COIs.

### **2.3.2 Columbia Slough Sediment Study – Whitaker Slough Between River Mile 0 and 3.2**

In 2011, DEQ conducted an investigation of sediment contamination in an extensive reach of the Whitaker Slough. The purpose of this sediment study was to identify areas of sediment contamination that may warrant cleanup. It was also designed to fill in data gaps from previous studies. Incremental sampling was

---

used to identify baseline concentrations in the Slough. Fifty sample increments were collected using a grid overlain on the entire 3.2-mile study reach. Material from the 50 locations was randomly combined into three replicates such that each of three samples contained sediment from 30 sample locations. Targeted, composite samples consisting of 5 to 8 subsamples were collected in the vicinity of public and private outfalls and areas of known contamination.

The Portland Willamette Inlet was identified for sediment cleanup based on concentrations of copper and lead detected in this and the 2007/08 studies. Copper was the metal most frequently detected at concentrations significantly above its baseline concentration for the Whitaker Slough.

## **2.4 Feasibility Study and Staff Report Summary**

A Feasibility Study (FS) was prepared to evaluate cleanup options for the Portland Willamette Inlet (DEQ, 2012). The FS evaluated remedial actions consistent with the Record of Decision (ROD) issued for the Columbia Slough in 2005 (DEQ, 2005b). The FS was used to select a protective and feasible remedial alternative to be implemented at the Site. Following a public comment period, DEQ issued a Record of Decision (DEQ, 2013) documenting the selected remedial action for the Site.

The selected remedial action for the Site was removing sediment with a barge-mounted dredge from the central portion of the inlet and placing it on contaminated sediments closer to the eastern and western shorelines. The sediments would be covered with 6 to 12 inches of clean sediment dredged from below the contaminated sediments in the inlet. The wetland benches created by the capped sediments along the eastern and western shorelines of the inlet would be planted with native vegetation. To maintain quality water habitat in the inlet, benches would extend no more than 20 feet (including slope) from the shoreline into the inlet. To maintain optimum conditions for wetland vegetation, the height of the benches would be limited to no more than two feet above the winter water level. There was also a provision for dredging additional clean material, which would be placed over remaining areas of the inlet to further reduce metals concentrations in surface sediment throughout the inlet. At the time the ROD was written, an up-to-date survey of the inlet was not available. Consequently, the ROD provided that if the restrictions on the bench sizes precluded putting the entire volume of sediments in the benches, some or all of the contaminated sediments would be removed from the inlet and disposed of at an acceptable off-site location.

## **2.5 Remedial Action Objectives**

Remedial action objectives (RAOs) were identified to address pathways that pose the potential for unacceptable risk. RAOs for sediment are presented below.

1. The ultimate RAO for the Columbia Slough and associated side channels is to reduce sediment concentrations to protective risk-based levels.

---

2. The specific RAO for the cleanup of the Portland Willamette Inlet is to actively remediate sediment with the highest concentrations of metals to the extent that natural recovery processes can further reduce concentrations to risk-based levels in a reasonable time frame. Specifically, the objective of this action is to reduce surface sediment concentrations to Whitaker Slough baseline levels (DEQ, 2012). These baseline levels are:

- 45 milligrams/kilogram (mg/kg) for copper; and
- 74 mg/kg for lead.

To achieve the Site-specific RAO, active removal/capping was targeted for sediments with surface concentrations greater than or equal to 700 mg/kg for copper or 220 mg/kg for lead. These remediation levels (RLs) were derived by DEQ using an area-weighted average approach throughout the Whitaker Slough. Surface sediment areas associated with the sample containing the highest concentrations were sequentially reduced to baseline concentrations until the resulting area-weighted average concentrations for the Whitaker Slough were at or below the baseline concentrations. Remediating sediment concentrations above the RLs described should result in average sediment concentrations in the Whitaker Slough that are consistent with baseline levels.

Due to restrictions placed on bench construction (height above winter water level and slope), a bench along the shore of the inlet would only hold or cover 11% of the sediment with concentrations above the RLs. Due to the limited capacity of the benches and the fixed cost for building and maintaining them, the value of utilizing shoreline benches for confinement of the contaminated sediment was determined to be minimal. The selected remedy for the inlet was changed to removal and off-site disposal of sediment with concentrations above RLs, followed by capping of the remaining sediment that exceeded Whitaker Slough baseline concentrations (Apex, 2013).

### **3.0 Remedial Actions Completed**

Work associated with the implementation of the Work Plan (Apex, 2013) was completed from November 15, 2013 through February 27, 2014 and is documented in this report. In general, this work included preparatory activities, contaminated sediment removal, confirmation sampling, sediment capping, and site restoration. A photograph log is presented in Appendix A.

#### **3.1 Preparatory Activities**

##### **3.1.1 Site Health and Safety Plan Preparation**

A Site-Specific Health and Safety Plan (SSHASP) was prepared for the project and included specific job hazards associated with excavation, traffic control, and other construction activities. This SSHASP included detailed information regarding the known Site and chemical hazards. The SSHASP was included in

---

Appendix B of the Work Plan (Apex, 2013). The SSHASP and the general Apex Health and Safety Plan were on-site at all times during field work and were reviewed in a tailgate meeting prior to the day's activities and when personnel new to the Site arrived.

### **3.1.2 Mussel Relocation**

Allan Smith of Pacific Northwest Native Mussel Work Group sampled for mussels in the inlet on October 28, 2013. Mr. Smith was accompanied by Carmen Owens of Apex. Four north-south and two east-west transects were sampled for the presence of mussels. Sampling equipment consisted of a hardware cloth dredge (opening 20 inches wide, 6 to 9 inches high) with a metal frame and 8-foot handle. No mussels were found during the sampling event. Mr. Smith concluded that the unsuitably soft substrate and lack of shells is evidence that there are no living mussels present in the inlet. Based on the lack of evidence of mussel presence in the inlet, mussel relocation was not required.

### **3.1.3 Turbidity and Erosion Controls**

Typical erosion control best management practices (BMPs) and DEQ 401 Water Quality Certification guidelines were followed, including:

- A silt fence was installed at the base of the west bank of the inlet to protect the inlet from erosion prior to construction of the offload bench (described below; Photograph 3);
- Prior to in-water work, two silt curtains were installed at the mouth of the inlet (Photograph 7);
- A sheetpile dam was constructed across the mouth of the inlet (see Section 3.1.5);
- Straw wattles were placed around the storm drains in the parking lot near the area used for truck loading (Photograph 8); and
- Turbidity monitoring was conducted throughout the remedial action.

Turbidity monitoring was conducted prior to and during the project in accordance with the minimum requirements defined in Appendix C of the Work Plan. Turbidity monitoring was conducted at monitoring points approximately 100 feet downstream of the mouth of the inlet, approximately 100 feet upstream from the mouth of the inlet, and within the inlet.

Turbidity readings were collected by MCDD personnel during the project work hours. Readings were taken every 2 hours in the designated upstream and downstream monitoring locations. A summary of the turbidity data collected by MCDD is provided in Appendix B, including a brief description of activities conducted during the project and any changes to the BMPs required throughout the project to maintain compliance.

---

### **3.1.4 Offload Area Preparation**

A bench was constructed on the west bank of the inlet to facilitate removal of sediment from the barges. Stackable concrete ecology blocks were placed on the west bank of the inlet and the area behind them backfilled with crushed rock (see Photographs 1 and 2 in Appendix A). This created a flat bench at the approximate elevation of the parking lot. From this platform, an excavator removed sediments from the material barge and placed them directly into 20-yard drop boxes located adjacent to the platform and parking lot loading area (Photograph 3). Equipment used within the inlet during the remedial action, including the spyder hoe and barges, was placed into the work area via the slope adjacent to the platform on the west bank of the inlet. Vegetation removed from the bank was taken off site for use as compost.

### **3.1.5 Temporary Dam Construction**

A sheetpile cofferdam was constructed to isolate the inlet from the Whitaker Slough. The cofferdam was created by driving piles into the sediment at the mouth of the inlet using the barge-mounted spyder hoe (Photographs 4 and 5). The cofferdam was used to raise the water level in the inlet for ease of barge movement and to contain the turbid water within the inlet work area.

### **3.1.6 Solid Waste and Woody Debris Removal**

Solid waste, such as tires, concrete fragments, and other debris, was removed from the inlet and disposed of prior to beginning excavation. Woody debris was moved onto the shore of the inlet after the water level was raised.

### **3.1.7 Preliminary Location and Depth Control**

The remedial action area consisted of six polygons, each with a different removal depth (see Figure 3). Prior to sediment removal activities, the corners of the six polygons were located by MCDD using a survey-grade GPS unit. At each corner, PVC poles were inserted into the sediment and left in place during removal (Photograph 6). These poles were used to guide the excavator operator during sediment removal and capping.

A range pole, calibrated to the tenth of a foot, was used to take preliminary depth soundings within each polygon relative to water levels measured on a staff gauge installed on the cofferdam. Soundings were conducted in accordance with the minimum frequency guidelines defined in Appendix C of the Work Plan. These sounding depths were averaged and used as a baseline for verifying removal depths in each polygon.

---

## 3.2 Waste Designation Sampling

The objective of the waste designation sampling was to collect data to evaluate re-use or disposal options for dredged sediment. A volume-weighted composite sample was taken in the inlet prior to dredging that included a sample from each polygon of the remedial action area to the depth of removal. The waste designation sample was analyzed for leachable lead using EPA Method 1131. The laboratory report and chain-of-custody documentation are provided in Appendix C.

Leachable lead was not detected in the waste designation sample WD-1. Since the concentration in the sample was below 5.0 parts per million (ppm), the removed sediment was considered non-hazardous waste and acceptable for disposal at the Wasco County Landfill in The Dalles, Oregon.

## 3.3 Dredging Activities

### 3.3.1 Sediment Removal

The equipment used to remove sediment consisted of a barge-mounted spyder hoe and a material barge. The spyder hoe was secured onto the floating barge platform. The floating platform used hydraulically controlled metal piles (spuds) driven into the sediment to stabilize the platform during dredging (Photograph 9).

Sediment was removed using the barge-mounted spyder hoe and placed on the material barge (Photographs 10 through 12). Scupper holes in the side of the material barge allowed the sediment to initially dewater prior to offload. When loaded, the barge was floated to the Sediment Transfer Area at the west bank of the Inlet adjacent to the offload platform (Photograph 13). The excavator on the shore then placed the sediment on top of the bank within the 20-yard drop boxes used as mixing containers (Photographs 14 and 15). The material barge was floated back to the dredging area and the process was repeated (Photograph 16).

Observed sediment conditions encountered during the 2013 remedial action were similar to conditions described in prior studies. Soft, silty surface sediment was underlain by firm sandy silts in the west end of the Inlet (Removal Area #1 and #2, as shown on Figure 3). Soft silt was interbedded with gravelly layers in Removal Area #3. Sediment in Removal Areas #4, #5, and #6 consisted of soft silt at depths ranging from 1 to 3 feet below mud line (bml) underlain by stiff, red, clayey silt. The clayey silt material was stiff to very stiff in Removal Areas #5 and #6 below depths of 1 to 2 feet bml and hard in Removal Area #4 below depths of 3 feet bml.

Paper by-product was used as drying agent to prepare the sediment for transport in trucks. A total of 112 tons of drying agent was used during the remedial action. The drying agent was loaded into the mixing trailers with a bucket loader at a ratio of approximately 10% by volume (Photograph 17). Sediment was

---

transferred from the mixing trailers into dump trucks for transport to Wasco County Landfill (Photograph 18). Dump trucks were lined and covered with plastic during transport (Photographs 19 and 20).

A range pole, calibrated to the tenth of a foot, was used to verify the final sediment depth in each polygon after dredging. Depth soundings were conducted in accordance with the minimum requirements defined in Appendix C of the Work Plan. Removal depth within each polygon was achieved if each individual measurement was a minimum of 90% of the target removal depth and the average depth of the soundings was greater than the target removal depth. Target removal depths for the six polygons are provided in Table 1. Total final removal depths are provided on Figure 4. The removal depths provided on Figure 4 do not include any additional removal to obtain sediment cap material. Sediment capping is described in Section 3.3.6.

A total of 1,283 tons of sediment were removed from the Inlet and disposed of at Wasco County Landfill in The Dalles, Oregon. Disposal tickets are provided in Appendix B.

### **3.3.2 Confirmation Sampling**

When planned removal depths were achieved within each removal area polygon, representative confirmation sampling was conducted in each area. In accordance with the Work Plan, a total of five 5-point composite confirmation samples were collected over the six removal areas to confirm that copper and lead in the remedial action area were below baseline concentrations (74 ppm for lead and 45 ppm for copper). Surface samples (0 to 6 inches bml) were collected in accordance with the Sampling and Analysis Plan (SAP) presented in Appendix A of the Work Plan. Sample locations are shown on Figure 6.

### **3.3.3 Chemical Analysis**

Confirmation sediment samples were sent to Apex Laboratories in Tigard, Oregon following chain-of-custody procedures. Confirmation sediment samples were analyzed for lead and copper using EPA Method 6010. Laboratory analytical reports, chain-of-custody documentation, and a quality assurance review are provided in Appendix C.

### **3.3.4 Chemical Results and Data Evaluation**

For each removal area, sediment management determinations were based upon the portion of each removal area represented by each composite confirmation sample (PWI-1 through PWI-5). A summary of chemical results and data evaluation for each sample is presented below.

- **Sample PWI-1.** Composite sample PWI-1 represented the west half of Removal Area #1. Removal Areas are shown on Figure 3 and sample locations are shown on Figure 6. For initial confirmation sampling, sample PWI-1 concentrations were 348 mg/kg for copper and 197 mg/kg for lead, exceeding Whitaker Slough baseline levels (45 mg/kg and 74 mg/kg, respectively). Based on

---

the PWI-1 concentrations, Apex recommended contingency dredging of an additional 1 foot of sediment from the western half of Removal Area #1.

- **Sample PWI-2.** Composite sample PWI-2 represented the east half of Removal Area #1 and west half of Removal Area #2. Concentrations in sample PWI-2 were 78.0 mg/kg for copper and 53.3 mg/kg for lead, slightly exceeding Whitaker Slough baseline levels (45 mg/kg and 74 mg/kg, respectively) for copper, but not lead. Based on these concentrations, no additional dredging was recommended for the area represented by confirmation sample PWI-2.
- **Sample PWI-3.** Composite sample PWI-3 represented the east half of Removal Area #2 and Removal Area #3. Concentrations in sample PWI-3 were 405 mg/kg for copper and 137 mg/kg for lead, exceeding Whitaker Slough baseline levels (45 mg/kg and 74 mg/kg, respectively) for both copper and lead. Based on the PWI-2 concentrations and limited historical analytical data at depths below the removal depth, Apex recommended capping the east half of Removal Area #2 and Removal Area #3.
- **Sample PWI-4.** Composite sample PWI-4 represented Removal Area #4. Concentrations in sample PWI-4 were 78.5 mg/kg for copper and 29.9 mg/kg for lead, exceeding Whitaker Slough baseline levels (45 mg/kg and 74 mg/kg, respectively) for copper, but not lead. Based on these concentrations, no additional dredging was recommended for the area represented by confirmation sample PWI-4.
- **Sample PWI-5.** Composite sample PWI-5 represents Removal Area #5 and Removal Area #6. For initial confirmation sampling, sample PWI-5 concentrations were 251 mg/kg for copper and 170 mg/kg for lead, exceeding Whitaker Slough baseline levels (45 mg/kg and 74 mg/kg, respectively). Based on the PWI-5 concentrations, Apex recommended contingency dredging of an additional 1 foot of sediment from Removal Area #5 and #6.

### **3.3.5 Contingency Dredging**

Concentrations of lead and copper in confirmation samples PWI-1 and PWI-5 at the planned removal depth exceeded baseline concentrations by factors of 1.9 to 2.7 for lead and 5.6 to 7.7 for copper. Based on these concentrations, additional dredging was recommended for each removal area represented by samples PWI-1 and PWI-5. MCDD dredged a minimum of 1 foot of additional sediment from each of these areas.

Following contingency dredging, concentrations of lead in follow-up confirmation samples PWI-1a and PWI-5a were below Whitaker Slough baseline concentrations. Concentrations of copper in follow-up confirmation samples were below baseline levels in sample PWI-1 and exceeded baseline concentrations in sample PWI-5 by a factor of 1.3. Based on these concentrations, no additional dredging was recommended for the areas represented by confirmation samples PWI-1 and PWI-5.

---

With the exception of the area represented by sample PWI-3 (recommended for capping), each of the final depth samples were below Whitaker Slough baseline concentrations for lead. Baseline concentrations for copper were achieved only in sample PWI-1 in secondary confirmation samples that followed contingency removal. For each of the other final removal depth confirmation samples (PWI-2, PWI-3, and PWI-5), copper concentrations exceeded baseline levels by a factor of 1.3 to 1.7.

The final depths of removal for portions of removal areas represented by each confirmation sample are shown in Table 1. Confirmation sample results at the final removal depth are shown on Figure 6.

### **3.3.6 Sediment Capping**

As presented in the Work Plan, a sediment cap 4 to 12 inches thick was planned for portions of the dredged area with sediment concentrations above baseline concentrations but below RLs as determined by confirmation sampling. In addition, a sediment cap was proposed for areas outside of the dredging area with surface sediment concentrations above baseline levels based on historical sample results. According to the Work Plan, the sediment for the cap was to be excavated from borrow areas with lead and copper concentrations below baseline levels as determined by confirmation sediment sampling results.

Based on the results of the actual confirmation sampling and sediment conditions at the final removal depth, limited areas of usable borrow meeting the baseline concentrations for both lead and copper were available. On the east side of the inlet, sediment in Removal Areas #4, #5, and #6 consisted stiff, red, clayey silt at depths ranging from 1 to 3 feet bml. The material below the removal depth from area #4 was unsuitable for use as borrow. The material below the removal depth from areas #5 and #6 was marginally suitable for borrow. As a result of these conditions, the material available for capping was limited within the Inlet.

Based on the lead and copper concentrations in confirmation sample PWI-3 (137 mg/kg and 405 mg/kg, respectively) and limited historical data below the planned removal depth, Apex recommended capping of the sediment within the portions of Removal Area #2 and #3 represented by this sample. Based on the limited borrow available for use as cap material, the remaining removal areas were not capped. The cap and borrow areas are shown on Figure 5. The final lead and copper concentrations within the Inlet, including areas of removal and capping, are shown on Figure 6.

Borrow was used from sections of Removal Areas #1, #2, #5, and #6, represented by samples PW-1, PW-2, and PW-5. In general, sediment borrow used for capping was removed from the upper foot of sediment in the sediment borrow areas. The sediment was then either spread directly onto the sediment cap area (Photograph 21) or placed on a barge if the sediment required pulverizing or transport to the capping area.

Cap thickness was confirmed by comparison of preliminary and post-cap soundings within each cap area. Depth soundings were conducted with a range pole, calibrated to the tenth of a foot, and was completed in accordance with the minimum requirements defined in Appendix C of the Work Plan. Depth soundings

---

within each area verified the sediment cap was greater than 6 inches in thickness in all cap areas. A total of 7,348 square feet of sediment surface within the Inlet was capped.

### **3.4 Site Restoration**

#### **3.4.1 Site Restoration**

The temporary bench constructed for the excavator to transfer sediment was removed on January 7, 2014. The parking lot fence was reinstalled on January 24, 2014 (Photograph 22). On February 27, 2014, the area was re-graded, planted with native plants, and hydroseeded by the City of Portland ReVeg group according to their Intergovernmental Agreement with MCDD (Photograph 23).

#### **3.4.2 Removal of Temporary Dam**

The temporary dam and silt curtains were removed on December 31, 2013 after turbidity in the inlet had settled to background levels.

### **3.5 Deviations from the Work Plan**

#### **3.5.1 Change in Removal Area Outline**

During designation of the removal area as outlined in Section 3.1.7, it was found that the north end of Removal Area #4 and the east ends of Removal Areas #5 and #6 were upland areas within the inlet and therefore not representative of areas targeted for contaminated sediment removal. Based on these observations, upland areas within the removal area were delineated and adjustments were made to the removal areas accordingly. The planned and actual removal areas are shown on Figure 4.

#### **3.5.2 Additional Sediment Sampling**

DEQ requested that the area northeast of Removal Area #1 be sampled to determine its suitability as capping material. The sample (PWI-6) location and results are shown on Figure 6. Copper concentrations in the composite sample were above Whitaker Slough baseline levels and therefore the sediment was not used for capping.

## **4.0 Conclusions**

From November 15, 2013 through February 27, 2014, MCDD conducted the remedial action for the Portland Willamette inlet. The project consisted of removal of 1,283 tons of sediment and capping of 7,348 square feet of sediment surface within the Inlet.

---

The completed remedial action achieves the RAO of the Portland Willamette inlet to actively remediate sediment with the highest concentrations of metals to the extent that natural recovery processes can further reduce concentrations to risk-based levels in a reasonable time frame. The remedial actions completed also support the ultimate RAO for the Columbia Slough and associated side channels to reduce sediment concentrations to protective risk-based levels.

---

## **5.0 References**

Apex, 2013. *Remedial Design/Remedial Action Work Plan Portland Willamette Inlet*. August 26, 2013.

DEQ, 2005a. *Feasibility Study – Columbia Slough*. March 5, 2005.

DEQ, 2005b. *Record of Decision, Remedial Action Approach for Columbia Slough Sediment*. July 2005.

DEQ, 2012. *Feasibility Study, Portland Willamette Inlet to the Whitaker Slough*. December 4, 2012.

DEQ, 2013. *Record of Decision, Portland Willamette Inlet off Whitaker Slough*. April 2013.

PNG Environmental, Inc. 2010. *Expanded Preliminary Assessment and Stormwater/Source Control Report, DEQ ECSI File No. 2767*. PNG Environmental, Inc., January 28, 2010.

Table 1  
 Sediment Removal Depths  
 Portland Willamette Inlet


| Confirmation Sample | Removal Area Represented by Confirmation Sample | Minimum Planned Removal Depth (feet) | Depth of Sediment Removed (feet) |                             |       |
|---------------------|---|--------------------------------------|----------------------------------|-----------------------------|-------|
|                     |   |                                      | Before Confirmation Sampling     | After Confirmation Sampling | Total |
| PWI-1               | West End of Removal Area #1                     | 1                                    | 1.7                              | 1.4                         | 3.1   |
| PWI-2               | East End of Removal Area #1                     | 1                                    | 1.7                              | 0.0                         | 1.7   |
|                     | West End of Removal Area #2                     | 2                                    | 2.2                              | 0.0                         | 2.2   |
| PWI-3               | East End of Removal Area #2                     | 2                                    | 2.2                              | 0.0                         | 2.2   |
|                     | Removal Area #3                                 | 3                                    | 3.2                              | 0.0                         | 3.2   |
| PWI-4               | Removal Area #4                                 | 4                                    | 4.8                              | 0.0                         | 4.8   |
| PWI-5               | Removal Area #5                                 | 1                                    | 1.4                              | 1.1                         | 2.5   |
|                     | Removal Area #6                                 | 2                                    | 2.8                              | 1.1                         | 3.9   |

Table 2  
Confirmation Sample Results  
Portland Willamette Inlet

| Confirmation Sample Number      | Date       | Lead       | Copper      |
|---------------------------------|------------|------------|-------------|
|                                 |            | mg/kg      |             |
| PWI-1                           | 12/3/2013  | <b>197</b> | <b>348</b>  |
| PWI-1a                          | 12/16/2013 | 21.0       | 30.8        |
| PWI-2                           | 12/9/2013  | 53.3       | <b>78.0</b> |
| PWI-3                           | 12/9/2013  | <b>137</b> | <b>405</b>  |
| PWI-4                           | 12/5/2013  | 29.9       | <b>78.5</b> |
| PWI-5                           | 12/11/2013 | <b>170</b> | <b>251</b>  |
| PWI-5a                          | 12/18/2013 | 34.0       | <b>59.4</b> |
| PWI-6 <sup>4</sup>              | 12/16/2013 | 66.3       | <b>99.9</b> |
| Whitaker Slough Baseline Levels |            | 74         | 45          |

Notes:

1. Bold = concentration above Whitaker Slough baseline levels
2. Shaded = Results are from initial confirmation sampling, before additional contingency dredging (PWI-1, PWI-2) or capping (PWI-3) was completed.
3. mg/kg = milligrams per kilogram
4. Sample PWI-6 was a non-removal area sample collected to determine material suitability as possible cap borrow.



**Note:** Base map prepared from USGS 7.5-minute quadrangle of Mt. Tabor, OR, dated 2011 as provided by USGS.gov.




## Site Location Map

Project Completion Report  
 Portland Willamette Inlet  
 Portland, Oregon


 Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, Oregon 97201

|                |         |
|----------------|---------|
| Project Number | 2025-00 |
| March 2014     |         |

Figure  
**1**



SEE FIGURES 3 THROUGH 7



**Legend:**

----- Tax Lot Line

**Note:** Base map prepared from Google Maps (aerial dated August 22, 2011) and tax lot boundaries from City of Portland datasets (2010).


**Site Vicinity Plan**

Project Completion Report  
 Portland Willamette Inlet  
 Portland, Oregon

**APEX** Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, Oregon 97201

|                |         |
|----------------|---------|
| Project Number | 2025-00 |
| March 2014     |         |

|        |   |
|--------|---|
| Figure | 2 |
|--------|---|



- Legend:**
- PW Outfall-1 Outfall Location (Approximate)
  - Tax Lot Line
  - - - - - Planned Sediment Removal Area
  - Sediment Removal Area

Catch Basin (Approximate)

DEWATERING AGENT STORAGE AREA

TRUCK LOADING AREA

SEDIMENT TRANSFER AREA

BARGE ACCESS

PORTLAND WILLAMETTE INLET

SMALL EQUIPMENT AND PERSONNEL ACCESS

**Note:** Contours provided by MCDD, surveyed to datum NGVD29 (2013) and tax lot boundaries from City of Portland datasets (2010).

0 30 60  
Scale in Feet


**Sediment Removal Areas**

Project Completion Report  
Portland Willamette Inlet  
Portland, Oregon

Apex Companies, LLC  
3015 SW First Avenue  
Portland, Oregon 97201

|                |         |
|----------------|---------|
| Project Number | 2025-00 |
| March 2014     |         |

Figure  
**3**



**Note:** Contours provided by MCDD, surveyed to datum NGVD29 (2013) and tax lot boundaries from City of Portland datasets (2010).


### Sediment Removal Depths

Project Completion Report  
Portland Willamette Inlet  
Portland, Oregon


Apex Companies, LLC  
3015 SW First Avenue  
Portland, Oregon 97201

|                |         |
|----------------|---------|
| Project Number | 2025-00 |
| March 2014     |         |


Figure  
**4**



**Note:** Contours provided by MCDD, surveyed to datum NGVD29 (2013) and tax lot boundaries from City of Portland datasets (2010).



**Note:** Contours provided by MCDD, surveyed to datum NGVD29 (2013) and tax lot boundaries from City of Portland datasets (2010).



**Confirmation Sample Results**

Project Completion Report  
Portland Willamette Inlet  
Portland, Oregon

|   |                |         |                    |
|---|----------------|---------|--------------------|
|  Apex Companies, LLC<br>3015 SW First Avenue<br>Portland, Oregon 97201 | Project Number | 2025-00 | Figure<br><b>6</b> |
|   | March 2014     |         |                    |

***Appendix A***

---

**Photograph Log**

**Photo 1**

Placing stackable concrete blocks on west bank of inlet to create bench.

Facing north.



**Photo 2**

Placing stackable concrete blocks on west bank of inlet to create bench.

Facing northwest.



**Photo 3**

Completed bench for off-loading sediment from barge.

Facing west.



**Photo 4**

Spyder hoe excavator driving piles into sediment during construction of temporary dam at mouth of inlet.

Facing north.



**Photo 5**

Temporary dam installed at mouth of inlet to raise water level and contain turbidity during sediment removal.

Facing northwest.



**Photo 6**

PVC poles used to mark removal polygons and capping areas in inlet.

Facing east.



**Photo 7**

Silt curtains placed at mouth of inlet  
prior to construction of temporary dam.

Facing northwest.



**Photo 8**

Straw wattle installed around storm  
drain in parking lot.

Facing east.



**Photo 9**

Spyder hoe secured onto floating  
platform. Hydraulically controlled piles  
used to control location of platform in  
inlet (see rust colored post on right  
side of platform).

Facing north.



**Photo 10**

Spyder hoe excavator removing sediment from inlet bottom.

Facing north.



**Photo 11**

Spyder hoe moving sediment towards barge.

Facing northeast.



**Photo 12**

Sediment being loaded onto barge for transport to west bank loading area.

Facing east.



**Photo 13**

Barge secured to west bank for unloading of sediment. Note scupper holes in side of barge for dewatering.

Facing east.



**Photo 14**

Excavator removing sediment from barge.

Facing southeast.



**Photo 15**

Sediment being loaded into mixing boxes on west shore of inlet.

Facing northeast.



**Photo 16**

Empty barge being moved back to floating platform to continue sediment removal.

Facing southeast.



**Photo 17**

Dewatering agent being added to sediment in mixing trailers.

Facing north.



**Photo 18**

Loading truck with sediment for transport off site.

Facing north.



**Photo 19**

Truck bed lined with plastic before being loaded with sediment.

Facing north.



**Photo 20**

Covered truck leaving site.

Facing east.



**Photo 21**

Spreading cap sediment with barge-mounted Spyder hoe excavator in cap area south of removal polygon 1.

Facing east.



**Photo 22**

Fence restored in parking area.  
Facing northeast.



**Photo 23**

West slope of inlet re-planted and seeded by City of Portland ReVeg department.  
Facing north.



***Appendix B***

---

**Documentation Provided by MCDD**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/21/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Preparation Completed- Commence Dredging of Area #1 Filled boxes and removed one truck from the site.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ON-SITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|---|--|------|---------------------------------|
|                              | START      | STOP |   |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00  |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      | 8.50  |  | \$45 | \$383                           |
| OPERATOR #2                  |            |      | 8.50  |  | \$45 | \$383                           |
| UTILITY                      |            |      | 5.00  |  | \$20 | \$100                           |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |   |  |      | <b>\$1,030</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 3.00  | \$306 | \$918                   |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 3.00  | \$15  | \$45                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,515</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$3,545</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/22/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging of Area #1 removed four truck loads from the site.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 4.00   |  | \$55 | \$220                           |
| OPERATOR #1                  |            |      | 10.50  |  | \$45 | \$473                           |
| OPERATOR #2                  |            |      | 10.00  |  | \$45 | \$450                           |
| UTILITY                      |            |      | 10.00  |  | \$20 | \$200                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,343</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 9.00  | \$160 | \$1,440                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,598</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$4,941</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/25/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued dredging removed three truck loads of sediment and received one load of drying agent. Finishing section #1 and starting on section #2

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.50   |  | \$55 | \$138                           |
| OPERATOR #1                  |            |      | 11.00  |  | \$45 | \$495                           |
| OPERATOR #2                  |            |      | 11.00  |  | \$45 | \$495                           |
| UTILITY                      |            |      | 9.50   |  | \$20 | \$190                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,318</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 10.00 | \$160 | \$1,600                 |
| BOAT                             | 7.00  | \$15  | \$105                   |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,773</b>          |

**DAILY TOTAL**

**\$5,091**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/26/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed three truck loads. Working in sections #2 and #3. Break down at the end of the day. Repairs estimated early tomorrow.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.50   |  | \$55 | \$193                           |
| OPERATOR #1                  |            |      | 8.50   |  | \$45 | \$383                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 9.50   |  | \$20 | \$190                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,193</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 8.00  | \$160 | \$1,280                 |
| BOAT                             | 7.00  | \$15  | \$105                   |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,453</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$4,646</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/27/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed one truck load and filled mixing boxes. Working in sections #2 and #3 and #4. Repairs to excavator.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ON-SITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|---|--|------|---------------------------------|
|                              | START      | STOP |   |  |      |                                 |
| SUPERVISOR                   |            |      | 6.00  |  | \$55 | \$330                           |
| OPERATOR #1                  |            |      | 7.00  |  | \$45 | \$315                           |
| OPERATOR #2                  |            |      | 7.00  |  | \$45 | \$315                           |
| UTILITY                      |            |      | 6.00  |  | \$20 | \$120                           |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |   |  |      | <b>\$1,080</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 4.00  | \$15  | \$60                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,436</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$3,516</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/2/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed four truck loads. Working in section #4

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 3.00   |  | \$20 | \$60                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,080</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.50  | \$306 | \$1,989                 |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,671</b>          |

**DAILY TOTAL**

**\$4,751**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/3/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed one truck load. Working in section #4. Barge Repair.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 4.00   |  | \$45 | \$180                           |
| OPERATOR #2                  |            |      | 3.00   |  | \$45 | \$135                           |
| UTILITY                      |            |      | 2.00   |  | \$20 | \$40                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$465</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 3.00  | \$306 | \$918                   |
| CASE EXCAVATOR                   | 4.00  | \$160 | \$640                   |
| BOAT                             | 2.00  | \$15  | \$30                    |
| BACK HOE                         | 1.00  | \$40  | \$40                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,740</b>          |

**DAILY TOTAL**

**\$2,205**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/4/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed two truck loads. Working in section #4.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 3.00   |  | \$20 | \$60                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,080</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 5.00  | \$306 | \$1,530                 |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 5.00  | \$15  | \$75                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,797</b>          |

**DAILY TOTAL**

**\$3,877**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/5/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed three truck loads and filled boxes. Working in section #4 and section #3

### LABOR

| LABOR CATEGORY | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|----------------|------------|------|--|--|------|---------------------------------|
|                | START      | STOP |  |  |      |                                 |
| SUPERVISOR     |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1    |            |      | 8.50   |  | \$45 | \$383                           |
| OPERATOR #2    |            |      | 8.50   |  | \$45 | \$383                           |
| UTILITY        |            |      | 1.00   |  | \$20 | \$20                            |
|                |            |      |  |  |      |                                 |
|                |            |      |  |  |      |                                 |
|                |            |      |  |  |      |                                 |

DAILY LABOR SUB-TOTAL

\$950

### EQUIPMENT

| EQUIPMENT TYPE  | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|-----------------|-------|-------|-------------------------|
| SPYDER ON BARGE | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR  | 8.00  | \$160 | \$1,280                 |
| BOAT            | 6.00  | \$15  | \$90                    |
| BACK HOE        | 3.00  | \$40  | \$120                   |
| TRUCK           | DAILY | \$112 | \$112                   |
|                 |       |       |                         |
|                 |       |       |                         |

DAILY EQUIPMENT SUB-TOTAL

\$3,438

DAILY TOTAL

\$4,388

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/6/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed one truck load. Working in section #2 and section #3.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 5.00   |  | \$45 | \$225                           |
| OPERATOR #2                  |            |      | 5.00   |  | \$45 | \$225                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$560</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 5.00  | \$160 | \$800                   |
| BOAT                             | 2.00  | \$15  | \$30                    |
| BACK HOE                         | 1.00  | \$40  | \$40                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,206</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$2,766</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/9/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Three truck loads. Working in section #5 and section #6.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$910</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,518</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$4,428</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/10/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed two truck loads. Completed all sections to specified depths.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 8.50   |  | \$45 | \$383                           |
| OPERATOR #2                  |            |      | 8.50   |  | \$45 | \$383                           |
| UTILITY                      |            |      | 5.00   |  | \$20 | \$100                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$920</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 8.00  | \$160 | \$1,280                 |
| BOAT                             | 5.00  | \$15  | \$75                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,383</b>          |

**DAILY TOTAL**

**\$4,303**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/11/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging section #1 west area filled boxes. Marked/sounded section #1 west area.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 5.00   |  | \$45 | \$225                           |
| OPERATOR #2                  |            |      | 5.00   |  | \$45 | \$225                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$505</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 4.00  | \$160 | \$640                   |
| BOAT                             | 5.00  | \$15  | \$75                    |
| BACK HOE                         | 1.00  | \$40  | \$40                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,091</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$2,596</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/12/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed four trucks. Dredging in west section #1

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$965</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 7.00  | \$306 | \$2,142                 |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 3.00  | \$15  | \$45                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,739</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$4,704</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/13/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Two Trucks. Dredging in west section #1

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 5.00   |  | \$45 | \$225                           |
| OPERATOR #2                  |            |      | 5.00   |  | \$45 | \$225                           |
| UTILITY                      |            |      | 1.00   |  | \$20 | \$20                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$525</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 5.00  | \$160 | \$800                   |
| BOAT                             | 2.00  | \$15  | \$30                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,246</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$2,771</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/16/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging filled boxes. Dredging in west sections 1-5-6

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 7.00   |  | \$45 | \$315                           |
| OPERATOR #2                  |            |      | 7.00   |  | \$45 | \$315                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$740</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 2.00  | \$160 | \$320                   |
| BOAT                             | 4.00  | \$15  | \$60                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,796</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$2,536</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/17/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Four Trucks. Dredging sections #5 & #6

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 2.00   |  | \$20 | \$40                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,005</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 7.00  | \$306 | \$2,142                 |
| CASE EXCAVATOR                   | 9.00  | \$160 | \$1,440                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,904</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$4,909</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/18/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Two Trucks. Dredging sections #5 & #6

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 7.00   |  | \$45 | \$315                           |
| OPERATOR #2                  |            |      | 7.00   |  | \$45 | \$315                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$740</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,466</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$3,206</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/19/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Dredging activities clean up and quality control measures. Begin capping

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      |  |  | \$45 | \$0                             |
| OPERATOR #2                  |            |      | 7.00   |  | \$45 | \$315                           |
| UTILITY                      |            |      | 7.00   |  | \$20 | \$140                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$620</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  |       | \$306 | \$0                     |
| CASE EXCAVATOR                   | 4.00  | \$160 | \$640                   |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 4.00  | \$40  | \$160                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,002</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$1,622</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/20/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Removed one / final truck load of sediments. Final mix box cleanout and dredging clean up including dredging sediments from in front of the off load area.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 5.00   |  | \$55 | \$275                           |
| OPERATOR #1                  |            |      | 8.00   |  | \$45 | \$360                           |
| OPERATOR #2                  |            |      | 2.00   |  | \$45 | \$90                            |
| UTILITY                      |            |      | 18.00  |  | \$20 | \$360                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,085</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 1.00  | \$306 | \$306                   |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 4.00  | \$40  | \$160                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,628</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$2,713</b> |
|--------------------|----------------|

PORTLAND WILLAMETTE INLET DREDGING TIME AND MATERIALS DAILY (ESTIMATE)

| DATE       | Ticket # | QTY.<br>TON | STAND BY<br>HR. | DRY AGENT<br>TON | MCDD T&M<br>DREDGING | Capping | Materials<br>Rental<br>Dredging | Total |
|------------|----------|-------------|-----------------|------------------|----------------------|---------|---------------------------------|-------|
| 11/19/2013 |          |             |                 | 31.39            |                      |         |                                 |       |
| 11/21/2013 |          |             |                 |                  | \$3,545              |         |                                 |       |
| 11/22/2013 | 109333   | 32.74       | 0.5             |                  | \$4,941              |         |                                 |       |
|            | 113083   | 31.04       | 0.5             |                  |                      |         |                                 |       |
|            | 107544   | 31.46       | 0.5             |                  |                      |         |                                 |       |
| 11/25/2013 | 113084   | 30.15       | 0.25            | 30.65            | \$5,091              |         |                                 |       |
|            | 113208   | 31.39       | 0.5             |                  |                      |         |                                 |       |
|            | 107545   | 29.46       | 1               |                  |                      |         |                                 |       |
| 11/26/2013 | 113209   | 29.9        | 0               |                  | \$4,646              |         |                                 |       |
|            | 112751   | 30.57       | 0               |                  |                      |         |                                 |       |
|            | 113086   | 30.92       | 0               |                  |                      |         |                                 |       |
|            | 107182   | 29.59       | 0.5             |                  |                      |         |                                 |       |
| 11/27/2013 | 109337   | 31.52       | 0.5             |                  | \$3,516              |         |                                 |       |
|            | 107183   | 31.13       | 0.75            |                  |                      |         |                                 |       |
| 12/2/2013  | 107185   | 32.26       | 0.75            | 24.35            | \$4,751              |         |                                 |       |
|            | 113214   | 30.88       | 0.5             |                  |                      |         |                                 |       |
|            | 113092   | 31.46       | 1               |                  |                      |         |                                 |       |
| 12/3/2013  | 113215   | 31.49       | 0               |                  | \$2,205              |         |                                 |       |
|            | 113093   | 32.72       | 0               |                  |                      |         |                                 |       |
| 12/4/2013  | 112240   | 29.95       | 0.25            |                  | \$3,877              |         |                                 |       |
|            | 113096   | 32.41       | 0               |                  |                      |         |                                 |       |
| 12/5/2013  | 109341   | 31.3        | 0.75            |                  | \$4,388              |         |                                 |       |
|            | 112243   | 31.32       | 0.25            |                  |                      |         |                                 |       |
|            | 113098   | 30.62       | 0               |                  |                      |         |                                 |       |
| 12/6/2013  | 109342   | 32.94       | 0               |                  | \$2,766              |         |                                 |       |
|            | 113218   | 31.46       | 0               |                  |                      |         |                                 |       |
| 12/9/2013  |          |             |                 |                  | \$4,428              |         |                                 |       |



**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|                                 |       |                  |
|---------------------------------|-------|------------------|
| Customer's Order No.<br>136067  | Phone | Date<br>11-22-13 |
| Sold To<br>WASLO / Multnomah CO |       |                  |
| Address                         |       |                  |
| City                            |       |                  |

| Driver<br>B Mitchell  |   | Truck & Trailer<br>8508 / 8908 |        |
|---|---|--------------------------------|--------|
| Qty.  | Description   | Price                          | Amount |
| 32.74   | Spoils to WASLO   |                                |        |
|   | landfill  |                                |        |
|   | # 120675 ticket +   |                                |        |
|   | # 136067 job #  |                                |        |
|   | Arrive 1:20 pm  |                                |        |
|   | leave 2:20 pm   |                                |        |
|   | <div style="border: 1px solid black; padding: 5px; display: inline-block;">1/2 hr standby</div> |                                |        |
|   | >   |                                |        |
|   | Not Responsible for Damage Behind Curb Line   |                                |        |
| All claims and returned goods MUST be accompanied by this bill. |   | Tax                            |        |
| Rec'd By  |   | Total                          |        |

248115 / 4055211

109333

**Thank You**





















**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|   |       |                  |
|---|-------|------------------|
| Customer's Order No.<br>136067            | Phone | Date<br>12-10-13 |
| Sold To<br>WASCO / Multnomah County Drain |       |                  |
| Address                                   |       |                  |
| City                                      |       |                  |

| Driver<br>B Mitchell  |                             | Truck & Trailer<br>8509/8908 |        |  |
|---|-----------------------------|------------------------------|--------|--|
| Qty   | Description                 | Price                        | Amount |  |
| 32.74   | SPILLS TO WASCO<br>INWDF 11 |                              |        |  |
|   | # 128309 ticket             |                              |        |  |
|   | # 136067 Job                |                              |        |  |
|   | * Pre load                  |                              |        |  |
|   | >                           |                              |        |  |
| Not Responsible for Damage Behind Curb Line                     |                             |                              |        |  |
| All claims and returned goods MUST be accompanied by this bill. |                             | Tax                          |        |  |
| Rec'd<br>By   |                             | Total                        |        |  |

248115 / 4055211

109342

**Thank You**























































**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|                                  |       |                   |
|----------------------------------|-------|-------------------|
| Customer's Order No.<br>13-6067  | Phone | Date<br>12-5-2013 |
| Sold To<br>MULTNOMAH DRAINAGE #1 |       |                   |
| Address                          |       |                   |
| City                             |       |                   |

| Driver<br>BRIAN JONES   |                | Truck & Trailer<br>8505-8905 |        |
|---|----------------|------------------------------|--------|
| Qty.  | Description    | Price                        | Amount |
|   | DREDGE         |                              |        |
| 31.32   | TKT 128290     |                              |        |
|   | Load Time - 75 |                              |        |
|   | >              |                              |        |
| Not Responsible for Damage Behind Curb Line                     |                |                              |        |
| All claims and returned goods MUST be accompanied by this bill. |                | Tax                          |        |
| Rec'd<br>By   |                | Total                        |        |

248115 / 4055211

112243

**Thank You**





Portland Willamette Inlet

| Date                           | Time  | PT 1 Background Point (NTU) | Compliance Point (NTU) | Difference |  |  | Comments   | BMP modifications made prior to restart                                      |
|--------------------------------|-------|-----------------------------|------------------------|------------|--|--|--|--|
| <b>Before Dredging</b>         |       |                             |                        |            |  |  |  |  |
| 11/13/2013                     | 9:00  | 5.9                         | 4                      | -1.9       |  |  | Background   |  |
| 11/14/2013                     | 12:02 | 4                           | 3.6                    | -0.4       |  |  | Install BMP's  |  |
| 11/15/2013                     | 7:16  | 11.9                        | 25.2                   | 13.3       |  |  | Set Up   |  |
| 11/15/2013                     | 9:09  | 9.9                         | 15.3                   | 5.4        |  |  | Offload  |  |
| 11/15/2013                     | 11:18 | 7.12                        | 9.45                   | 2.33       |  |  | Equipment Set Up   |  |
| 11/15/2013                     | 13:23 | 5.82                        | 4.27                   | -1.55      |  |  | "  |  |
| 11/18/2013                     | 8:33  | 9.42                        | 7.56                   | -1.86      |  |  | "  |  |
| 11/18/2013                     | 10:45 | 9.5                         | 9.79                   | 0.29       |  |  | Sheet pile   |  |
| 11/18/2013                     | 12:30 | 5.72                        | 6.53                   | 0.81       |  |  | "  |  |
| 11/20/2013                     | 9:15  | 10.8                        | 21.1                   | 10.3       |  |  | "  |  |
| 11/20/2013                     | 11:20 | 11.2                        | 16.6                   | 5.4        |  |  | "  |  |
| 11/20/2013                     | 13:30 | 8.5                         | 12.9                   | 4.4        |  |  | "  |  |
| <b>After Start of Dredging</b> |       |                             |                        |            |  |  |  |  |
| 11/21/2013                     | 8:15  | 5.2                         | 4.6                    | -0.6       |  |  | First day of Dredging  |  |
| 11/21/2013                     | 10:20 | 4.7                         | 9                      | 4.3        |  |  |  |  |
| 11/21/2013                     | 12:15 | 6.7                         | 9.4                    | 2.7        |  |  |  |  |
| 11/21/2013                     | 14:38 | 6.4                         | 6.8                    | 0.4        |  |  |  |  |
| 11/22/2013                     | 8:00  | 5.2                         | 5.4                    | 0.2        |  |  |  |  |
| 11/22/2013                     | 11:45 | 6.7                         | 9.6                    | 2.9        |  |  |  |  |
| 11/22/2013                     | 14:38 | 4.6                         | 7.8                    | 3.2        |  |  |  | Sheet pile adjusted to maintain consistent level and outflow from the inlet. |
| 11/25/2013                     | 7:30  | 2.8                         | 2.8                    | 0          |  |  |  |  |
| 11/25/2013                     | 9:30  | 3.3                         | 3.4                    | 0.1        |  |  |  |  |
| 11/25/2013                     | 11:20 | 4.5                         | 6.6                    | 2.1        |  |  |  |  |
| 11/25/2013                     | 14:10 | 3.7                         | 8.1                    | 4.4        |  |  |  |  |
| 11/26/2013                     | 7:40  | 4.2                         | 6.3                    | 2.1        |  |  |  |  |
| 11/26/2013                     | 9:35  | 2.8                         | 4.5                    | 1.7        |  |  | In Dredge Area 98 NTU<br>silt curtains 23.2 NTU  | Between  |
| 11/26/2013                     | 11:25 | 2.9                         | 6.5                    | 3.6        |  |  |  |  |
| 11/26/2013                     | 14:00 | 4.5                         | 6.5                    | 2          |  |  |  |  |
| 11/27/2013                     | 10:30 | 4.7                         | 6.3                    | 1.6        |  |  |  |  |
| 11/27/2013                     | 12:30 | 3                           | 4.5                    | 1.5        |  |  |  |  |
| 11/27/2013                     | 14:30 | 3.1                         | 7                      | 3.9        |  |  |  |  |
| 12/2/2013                      | 8:00  | 4.3                         | 12.1                   | 7.8        |  |  |  |  |
| 12/2/2013                      | 10:00 | 5.8                         | 11.3                   | 5.5        |  |  | In Dredge Area 10' from Dredge 58.0 NTU<br>Between Silt Curtains and Set Pile 44.2 NTU<br>Between Two Silt Curtains 41.3 NTU |  |

|            |       |      |       |      |  |  |   |      |
|------------|-------|------|-------|------|--|--|---|------|
| 12/2/2013  | 12:00 | 9.1  | 11.4  | 2.3  |  |  |   |      |
| 12/2/2013  | 14:00 | 11.5 | 13.3  | 1.8  |  |  |   |      |
| 12/2/2013  | 15:30 | 14.1 | 16    | 1.9  |  |  |   |      |
| 12/3/2013  | 7:30  | 9.4  | 16.6  | 7.2  |  |  |   |      |
| 12/3/2013  | 10:00 | 13.8 | 16.7  | 2.9  |  |  |   |      |
| 12/4/2013  | 7:35  | 15.3 | 23    | 7.7  |  |  |   |      |
| 12/4/2013  | 9:30  | 13.9 | 16.9  | 3    |  |  |   |      |
| 12/4/2013  | 11:30 | 22   | 23.4  | 1.4  |  |  |   |      |
| 12/4/2013  | 13:30 | 12.2 | 14.9  | 2.7  |  |  |   |      |
| 12/4/2013  | 15:30 | 11.1 | 16.5  | 5.4  |  |  |   |      |
| 12/5/2013  | 7:30  | 5.7  | 14.1  | 8.4  |  |  |   |      |
| 12/5/2013  | 9:30  | 6.6  | 14.4  | 7.8  |  |  |   |      |
| 12/5/2013  | 11:30 | 6.2  | 11.4  | 5.2  |  |  |   |      |
| 12/5/2013  | 13:30 | 8.8  | 15.9  | 7.1  |  |  |   |      |
| 12/9/2013  | 7:30  | 6.7  | 8.3   | 1.6  |  |  |   |      |
| 12/9/2013  | 9:30  | 10.1 | 11.7  | 1.6  |  |  |   |      |
| 12/9/2013  | 11:30 | 9.3  | 16.5  | 7.2  |  |  |   |      |
| 12/9/2013  | 13:25 | 12   | 12.5  | 0.5  |  |  |   |      |
| 12/9/2013  | 15:30 | 6.2  | 16.4  | 10.2 |  |  |   |      |
| 12/10/2013 | 7:30  | 5.2  | 9     | 3.8  |  |  |   |      |
| 12/10/2013 | 9:30  | 8.9  | 9.5   | 0.6  |  |  |   |      |
| 12/10/2013 | 11:30 | 9.1  | 9.8   | 0.7  |  |  |   |      |
| 12/10/2013 | 13:30 | 14.3 | 16.2  | 1.9  |  |  |   |      |
| 12/12/2013 | 7:30  | 5.1  | 14.8  | 9.7  |  |  |   |      |
| 12/12/2013 | 9:30  | 6.6  | 8.5   | 1.9  |  |  |   |      |
| 12/12/2013 | 11:30 | 8.5  | 10.1  | 1.6  |  |  |   |      |
| 12/12/2013 | 13:30 | 6.1  | 9.4   | 3.3  |  |  |   |      |
| 12/13/2013 | 7:30  | 9.8  | 12.1  | 2.3  |  |  |   |      |
| 12/13/2013 | 9:30  | 10.4 | 13.02 | 2.62 |  |  |   |      |
| 12/17/2013 | 7:30  | 7.2  | 9     | 1.8  |  |  |   |      |
| 12/17/2013 | 9:30  | 7.3  | 7.5   | 0.2  |  |  |   |      |
| 12/17/2013 | 11:30 | 5.2  | 7.7   | 2.5  |  |  |   |      |
| 12/17/2013 | 1:30  | 6.8  | 10.7  | 3.9  |  |  |   |      |
| 12/18/2013 | 8:30  | 8.6  | 17.9  | 9.3  |  |  |   |      |
| 12/18/2013 | 9:30  | 10.6 | 18.1  | 7.5  |  |  |   |      |
| 12/18/2013 | 11:30 | 7.3  | 18.4  | 11.1 |  |  |   |      |
| 12/19/2013 | 9:00  | 11.2 | 23.3  | 12.1 |  |  |   |      |
| 12/19/2013 | 10:45 | 6    | 25.1  | 19.1 |  |  | Adjusted Silt Curtains                            |      |
| 12/19/2013 | 12:45 | 5.9  | 20.7  | 14.8 |  |  |   |      |
| 12/19/2013 | 14:02 | 5.3  | 30.5  | 25.2 |  |  |   |      |
| 12/20/2013 | 8:00  | 7.7  | 16.7  | 9    |  |  |   |      |
| 12/20/2013 | 10:00 | 10.6 | 22    | 11.4 |  |  | Silt Curtain #1 247 (NTU)<br>Curtain #2 132 (NTU) | Silt |
| 12/20/2013 | 12:00 | 11.6 | 21.3  | 9.7  |  |  |   |      |
| 12/20/2013 | 14:00 | 12   | 30.1  | 18.1 |  |  |   |      |
| 12/23/2013 | 7:30  | 6    | 7.6   | 1.6  |  |  |   |      |

|            |       |     |     |     |  |  |                                 |     |  |
|------------|-------|-----|-----|-----|--|--|---------------------------------|-----|--|
| 12/23/2013 | 9:30  | 9   | 9   | 0   |  |  | While Capping<br>Area 328 (NTU) | Cap |  |
| 12/23/2013 | 11:30 | 8   | 10  | 2   |  |  |                                 |     |  |
| 12/23/2013 | 1:30  | 6   | 12  | 6   |  |  |                                 |     |  |
| 12/27/2013 | 10:30 | 7.3 | 7.4 | 0.1 |  |  |                                 |     |  |
| 12/27/2013 | 12:30 | 7.4 | 7.8 | 0.4 |  |  |                                 |     |  |
| 12/30/2013 | 8:00  | 6   | 6   | 0   |  |  | Dredge area 8:00<br>(NTU)       | 6   |  |
| 12/31/2013 | 8:00  | 7   | 9   | 2   |  |  |                                 |     |  |
| 12/31/2013 | 10:00 | 7   | 7   | 0   |  |  |                                 |     |  |
| 12/31/2013 | 12:15 | 7   | 15  | 8   |  |  |                                 |     |  |
| 12/31/2013 | 14:00 | 7   | 17  | 10  |  |  |                                 |     |  |
| 1/2/2013   | 9:00  | 8   | 8   | 0   |  |  |                                 |     |  |
| 1/2/2013   | 11:00 | 7   | 8   | 1   |  |  |                                 |     |  |
| 1/2/2013   | 13:05 | 8   | 8   | 0   |  |  |                                 |     |  |
| 1/3/2013   | 8:00  | 4   | 4   | 0   |  |  |                                 |     |  |
| 1/3/2013   | 10:15 | 6   | 6   | 0   |  |  |                                 |     |  |
| 1/3/2013   | 12:15 | 6   | 5   | -1  |  |  |                                 |     |  |
| 1/6/2013   | 8:30  | 5   | 5   | 0   |  |  |                                 |     |  |
| 1/6/2013   | 10:30 | 4   | 5   | 1   |  |  |                                 |     |  |
| 1/6/2013   | 1:30  | 7   | 7   | 0   |  |  |                                 |     |  |
| 1/7/2013   | 12:30 | 6   | 6   | 0   |  |  |                                 |     |  |
|            |       |     |     | 0   |  |  |                                 |     |  |
|            |       |     |     | 0   |  |  |                                 |     |  |

***MCDD Documentation***

---

**Daily Work Reports (T&M Dredging only)**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/21/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Preparation Completed- Commence Dredging of Area #1 Filled boxes and removed one truck from the site.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ON-SITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|---|--|------|---------------------------------|
|                              | START      | STOP |   |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00  |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      | 8.50  |  | \$45 | \$383                           |
| OPERATOR #2                  |            |      | 8.50  |  | \$45 | \$383                           |
| UTILITY                      |            |      | 5.00  |  | \$20 | \$100                           |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |   |  |      | <b>\$1,030</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 3.00  | \$306 | \$918                   |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 3.00  | \$15  | \$45                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,515</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$3,545</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/22/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging of Area #1 removed four truck loads from the site.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 4.00   |  | \$55 | \$220                           |
| OPERATOR #1                  |            |      | 10.50  |  | \$45 | \$473                           |
| OPERATOR #2                  |            |      | 10.00  |  | \$45 | \$450                           |
| UTILITY                      |            |      | 10.00  |  | \$20 | \$200                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,343</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 9.00  | \$160 | \$1,440                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,598</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$4,941</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/25/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued dredging removed three truck loads of sediment and received one load of drying agent. Finishing section #1 and starting on section #2

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.50   |  | \$55 | \$138                           |
| OPERATOR #1                  |            |      | 11.00  |  | \$45 | \$495                           |
| OPERATOR #2                  |            |      | 11.00  |  | \$45 | \$495                           |
| UTILITY                      |            |      | 9.50   |  | \$20 | \$190                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,318</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 10.00 | \$160 | \$1,600                 |
| BOAT                             | 7.00  | \$15  | \$105                   |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,773</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$5,091</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/26/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed three truck loads. Working in sections #2 and #3. Break down at the end of the day. Repairs estimated early tomorrow.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.50   |  | \$55 | \$193                           |
| OPERATOR #1                  |            |      | 8.50   |  | \$45 | \$383                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 9.50   |  | \$20 | \$190                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,193</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 8.00  | \$160 | \$1,280                 |
| BOAT                             | 7.00  | \$15  | \$105                   |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,453</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$4,646</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

11/27/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed one truck load and filled mixing boxes. Working in sections #2 and #3 and #4. Repairs to excavator.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ON-SITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|---|--|------|---------------------------------|
|                              | START      | STOP |   |  |      |                                 |
| SUPERVISOR                   |            |      | 6.00  |  | \$55 | \$330                           |
| OPERATOR #1                  |            |      | 7.00  |  | \$45 | \$315                           |
| OPERATOR #2                  |            |      | 7.00  |  | \$45 | \$315                           |
| UTILITY                      |            |      | 6.00  |  | \$20 | \$120                           |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
|                              |            |      |   |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |   |  |      | <b>\$1,080</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 4.00  | \$15  | \$60                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,436</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$3,516</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/2/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed four truck loads. Working in section #4

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 3.00   |  | \$20 | \$60                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,080</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.50  | \$306 | \$1,989                 |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,671</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$4,751</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/3/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed one truck load. Working in section #4. Barge Repair.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 4.00   |  | \$45 | \$180                           |
| OPERATOR #2                  |            |      | 3.00   |  | \$45 | \$135                           |
| UTILITY                      |            |      | 2.00   |  | \$20 | \$40                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$465</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 3.00  | \$306 | \$918                   |
| CASE EXCAVATOR                   | 4.00  | \$160 | \$640                   |
| BOAT                             | 2.00  | \$15  | \$30                    |
| BACK HOE                         | 1.00  | \$40  | \$40                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,740</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$2,205</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/4/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed two truck loads. Working in section #4.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 3.00   |  | \$20 | \$60                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,080</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 5.00  | \$306 | \$1,530                 |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 5.00  | \$15  | \$75                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,797</b>          |

**DAILY TOTAL**

**\$3,877**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/5/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed three truck loads and filled boxes. Working in section #4 and section #3

### LABOR

| LABOR CATEGORY | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|----------------|------------|------|--|--|------|---------------------------------|
|                | START      | STOP |  |  |      |                                 |
| SUPERVISOR     |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1    |            |      | 8.50   |  | \$45 | \$383                           |
| OPERATOR #2    |            |      | 8.50   |  | \$45 | \$383                           |
| UTILITY        |            |      | 1.00   |  | \$20 | \$20                            |
|                |            |      |  |  |      |                                 |
|                |            |      |  |  |      |                                 |
|                |            |      |  |  |      |                                 |

DAILY LABOR SUB-TOTAL

\$950

### EQUIPMENT

| EQUIPMENT TYPE  | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|-----------------|-------|-------|-------------------------|
| SPYDER ON BARGE | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR  | 8.00  | \$160 | \$1,280                 |
| BOAT            | 6.00  | \$15  | \$90                    |
| BACK HOE        | 3.00  | \$40  | \$120                   |
| TRUCK           | DAILY | \$112 | \$112                   |
|                 |       |       |                         |
|                 |       |       |                         |

DAILY EQUIPMENT SUB-TOTAL

\$3,438

DAILY TOTAL

\$4,388

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/6/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed one truck load. Working in section #2 and section #3.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 5.00   |  | \$45 | \$225                           |
| OPERATOR #2                  |            |      | 5.00   |  | \$45 | \$225                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$560</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 5.00  | \$160 | \$800                   |
| BOAT                             | 2.00  | \$15  | \$30                    |
| BACK HOE                         | 1.00  | \$40  | \$40                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,206</b>          |

**DAILY TOTAL**

**\$2,766**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/9/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Three truck loads. Working in section #5 and section #6.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$910</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,518</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$4,428</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/10/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed two truck loads. Completed all sections to specified depths.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 8.50   |  | \$45 | \$383                           |
| OPERATOR #2                  |            |      | 8.50   |  | \$45 | \$383                           |
| UTILITY                      |            |      | 5.00   |  | \$20 | \$100                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$920</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 6.00  | \$306 | \$1,836                 |
| CASE EXCAVATOR                   | 8.00  | \$160 | \$1,280                 |
| BOAT                             | 5.00  | \$15  | \$75                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,383</b>          |

**DAILY TOTAL**

**\$4,303**

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/11/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging section #1 west area filled boxes. Marked/sounded section #1 west area.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 5.00   |  | \$45 | \$225                           |
| OPERATOR #2                  |            |      | 5.00   |  | \$45 | \$225                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$505</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 4.00  | \$160 | \$640                   |
| BOAT                             | 5.00  | \$15  | \$75                    |
| BACK HOE                         | 1.00  | \$40  | \$40                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,091</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$2,596</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/12/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed four trucks. Dredging in west section #1

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$965</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 7.00  | \$306 | \$2,142                 |
| CASE EXCAVATOR                   | 8.50  | \$160 | \$1,360                 |
| BOAT                             | 3.00  | \$15  | \$45                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,739</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$4,704</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/13/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Two Trucks. Dredging in west section #1

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 1.00   |  | \$55 | \$55                            |
| OPERATOR #1                  |            |      | 5.00   |  | \$45 | \$225                           |
| OPERATOR #2                  |            |      | 5.00   |  | \$45 | \$225                           |
| UTILITY                      |            |      | 1.00   |  | \$20 | \$20                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$525</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 5.00  | \$160 | \$800                   |
| BOAT                             | 2.00  | \$15  | \$30                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,246</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$2,771</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/16/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging filled boxes. Dredging in west sections 1-5-6

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 7.00   |  | \$45 | \$315                           |
| OPERATOR #2                  |            |      | 7.00   |  | \$45 | \$315                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$740</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 2.00  | \$160 | \$320                   |
| BOAT                             | 4.00  | \$15  | \$60                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,796</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$2,536</b> |
|--------------------|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/17/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Four Trucks. Dredging sections #5 & #6

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 9.50   |  | \$45 | \$428                           |
| OPERATOR #2                  |            |      | 9.50   |  | \$45 | \$428                           |
| UTILITY                      |            |      | 2.00   |  | \$20 | \$40                            |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,005</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 7.00  | \$306 | \$2,142                 |
| CASE EXCAVATOR                   | 9.00  | \$160 | \$1,440                 |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 3.00  | \$40  | \$120                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$3,904</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$4,909</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/18/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Continued Dredging removed Two Trucks. Dredging sections #5 & #6

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 2.00   |  | \$55 | \$110                           |
| OPERATOR #1                  |            |      | 7.00   |  | \$45 | \$315                           |
| OPERATOR #2                  |            |      | 7.00   |  | \$45 | \$315                           |
| UTILITY                      |            |      |  |  | \$20 | \$0                             |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$740</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 4.00  | \$306 | \$1,224                 |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 2.00  | \$40  | \$80                    |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$2,466</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$3,206</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/19/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Dredging activities clean up and quality control measures. Begin capping

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 3.00   |  | \$55 | \$165                           |
| OPERATOR #1                  |            |      |  |  | \$45 | \$0                             |
| OPERATOR #2                  |            |      | 7.00   |  | \$45 | \$315                           |
| UTILITY                      |            |      | 7.00   |  | \$20 | \$140                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$620</b>                    |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  |       | \$306 | \$0                     |
| CASE EXCAVATOR                   | 4.00  | \$160 | \$640                   |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 4.00  | \$40  | \$160                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,002</b>          |

|                    |  |  |                |
|--------------------|--|--|----------------|
| <b>DAILY TOTAL</b> |  |  | <b>\$1,622</b> |
|--------------------|--|--|----------------|

## DAILY WORK REPORT - T&M TASKS

PROJECT: DEQ - PORTLAND WILLAMETTE INLET

12/20/2013

TASK : DREDGING

DESCRIPTION OF THE DAY'S WORK ACTIVITY: Removed one / final truck load of sediments. Final mix box cleanout and dredging clean up including dredging sediments from in front of the off load area.

### LABOR

| LABOR CATEGORY               | WORK HOURS |      | BILLABLE HOURS<br>(ONSITE WORK,<br>BILLABLE SHOP TIME,<br>BILLABLE STAND-BY) | NON-BILLABLE HOURS<br>(LUNCH, EQUIPMENT<br>DOWN TIME, NON-<br>BILLABLE STAND-BY,<br>NON-BILLABLE SHOP<br>TIME) | RATE | TOTAL (BILLABLE<br>TIME X RATE) |
|------------------------------|------------|------|--|--|------|---------------------------------|
|                              | START      | STOP |  |  |      |                                 |
| SUPERVISOR                   |            |      | 5.00   |  | \$55 | \$275                           |
| OPERATOR #1                  |            |      | 8.00   |  | \$45 | \$360                           |
| OPERATOR #2                  |            |      | 2.00   |  | \$45 | \$90                            |
| UTILITY                      |            |      | 18.00  |  | \$20 | \$360                           |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
|                              |            |      |  |  |      |                                 |
| <b>DAILY LABOR SUB-TOTAL</b> |            |      |  |  |      | <b>\$1,085</b>                  |

### EQUIPMENT

| EQUIPMENT TYPE                   | HOURS | RATE  | TOTAL (HOURS X<br>RATE) |
|----------------------------------|-------|-------|-------------------------|
| SPYDER ON BARGE                  | 1.00  | \$306 | \$306                   |
| CASE EXCAVATOR                   | 6.00  | \$160 | \$960                   |
| BOAT                             | 6.00  | \$15  | \$90                    |
| BACK HOE                         | 4.00  | \$40  | \$160                   |
| TRUCK                            | DAILY | \$112 | \$112                   |
|                                  |       |       |                         |
|                                  |       |       |                         |
| <b>DAILY EQUIPMENT SUB-TOTAL</b> |       |       | <b>\$1,628</b>          |

|                    |                |
|--------------------|----------------|
| <b>DAILY TOTAL</b> | <b>\$2,713</b> |
|--------------------|----------------|

# ***MCDD Documentation***

---

## **Daily Summary**

PORTLAND WILLAMETTE INLET DREDGING TIME AND MATERIALS DAILY (ESTIMATE)

| DATE       | Ticket # | QTY.<br>TON | STAND BY<br>HR. | DRY AGENT<br>TON | MCDD T&M<br>DREDGING | Capping | Materials<br>Rental<br>Dredging | Total |
|------------|----------|-------------|-----------------|------------------|----------------------|---------|---------------------------------|-------|
| 11/19/2013 |          |             |                 | 31.39            |                      |         |                                 |       |
| 11/21/2013 |          |             |                 |                  | \$3,545              |         |                                 |       |
| 11/22/2013 | 109333   | 32.74       | 0.5             |                  | \$4,941              |         |                                 |       |
|            | 113083   | 31.04       | 0.5             |                  |                      |         |                                 |       |
|            | 107544   | 31.46       | 0.5             |                  |                      |         |                                 |       |
| 11/25/2013 | 113084   | 30.15       | 0.25            | 30.65            | \$5,091              |         |                                 |       |
|            | 113208   | 31.39       | 0.5             |                  |                      |         |                                 |       |
|            | 107545   | 29.46       | 1               |                  |                      |         |                                 |       |
| 11/26/2013 | 113209   | 29.9        | 0               |                  | \$4,646              |         |                                 |       |
|            | 112751   | 30.57       | 0               |                  |                      |         |                                 |       |
|            | 113086   | 30.92       | 0               |                  |                      |         |                                 |       |
|            | 107182   | 29.59       | 0.5             |                  |                      |         |                                 |       |
| 11/27/2013 | 109337   | 31.52       | 0.5             |                  | \$3,516              |         |                                 |       |
|            | 107183   | 31.13       | 0.75            |                  |                      |         |                                 |       |
| 12/2/2013  | 107185   | 32.26       | 0.75            | 24.35            | \$4,751              |         |                                 |       |
|            | 113214   | 30.88       | 0.5             |                  |                      |         |                                 |       |
|            | 113092   | 31.46       | 1               |                  |                      |         |                                 |       |
| 12/3/2013  | 113215   | 31.49       | 0               |                  | \$2,205              |         |                                 |       |
|            | 113093   | 32.72       | 0               |                  |                      |         |                                 |       |
| 12/4/2013  | 112240   | 29.95       | 0.25            |                  | \$3,877              |         |                                 |       |
|            | 113096   | 32.41       | 0               |                  |                      |         |                                 |       |
| 12/5/2013  | 109341   | 31.3        | 0.75            |                  | \$4,388              |         |                                 |       |
|            | 112243   | 31.32       | 0.25            |                  |                      |         |                                 |       |
|            | 113098   | 30.62       | 0               |                  |                      |         |                                 |       |
| 12/6/2013  | 109342   | 32.94       | 0               |                  | \$2,766              |         |                                 |       |
|            | 113218   | 31.46       | 0               |                  |                      |         |                                 |       |
| 12/9/2013  |          |             |                 |                  | \$4,428              |         |                                 |       |



***MCDD Documentation***

---

**Turbidity Monitoring Results**

Portland Willamette Inlet

| Date                           | Time  | PT 1 Background Point (NTU) | Compliance Point (NTU) | Difference |  |  | Comments   | BMP modifications made prior to restart                                      |
|--------------------------------|-------|-----------------------------|------------------------|------------|--|--|--|--|
| <b>Before Dredging</b>         |       |                             |                        |            |  |  |  |  |
| 11/13/2013                     | 9:00  | 5.9                         | 4                      | -1.9       |  |  | Background   |  |
| 11/14/2013                     | 12:02 | 4                           | 3.6                    | -0.4       |  |  | Install BMP's  |  |
| 11/15/2013                     | 7:16  | 11.9                        | 25.2                   | 13.3       |  |  | Set Up   |  |
| 11/15/2013                     | 9:09  | 9.9                         | 15.3                   | 5.4        |  |  | Offload  |  |
| 11/15/2013                     | 11:18 | 7.12                        | 9.45                   | 2.33       |  |  | Equipment Set Up   |  |
| 11/15/2013                     | 13:23 | 5.82                        | 4.27                   | -1.55      |  |  | "  |  |
| 11/18/2013                     | 8:33  | 9.42                        | 7.56                   | -1.86      |  |  | "  |  |
| 11/18/2013                     | 10:45 | 9.5                         | 9.79                   | 0.29       |  |  | Sheet pile   |  |
| 11/18/2013                     | 12:30 | 5.72                        | 6.53                   | 0.81       |  |  | "  |  |
| 11/20/2013                     | 9:15  | 10.8                        | 21.1                   | 10.3       |  |  | "  |  |
| 11/20/2013                     | 11:20 | 11.2                        | 16.6                   | 5.4        |  |  | "  |  |
| 11/20/2013                     | 13:30 | 8.5                         | 12.9                   | 4.4        |  |  | "  |  |
| <b>After Start of Dredging</b> |       |                             |                        |            |  |  |  |  |
| 11/21/2013                     | 8:15  | 5.2                         | 4.6                    | -0.6       |  |  | First day of Dredging  |  |
| 11/21/2013                     | 10:20 | 4.7                         | 9                      | 4.3        |  |  |  |  |
| 11/21/2013                     | 12:15 | 6.7                         | 9.4                    | 2.7        |  |  |  |  |
| 11/21/2013                     | 14:38 | 6.4                         | 6.8                    | 0.4        |  |  |  |  |
| 11/22/2013                     | 8:00  | 5.2                         | 5.4                    | 0.2        |  |  |  |  |
| 11/22/2013                     | 11:45 | 6.7                         | 9.6                    | 2.9        |  |  |  |  |
| 11/22/2013                     | 14:38 | 4.6                         | 7.8                    | 3.2        |  |  |  | Sheet pile adjusted to maintain consistent level and outflow from the inlet. |
| 11/25/2013                     | 7:30  | 2.8                         | 2.8                    | 0          |  |  |  |  |
| 11/25/2013                     | 9:30  | 3.3                         | 3.4                    | 0.1        |  |  |  |  |
| 11/25/2013                     | 11:20 | 4.5                         | 6.6                    | 2.1        |  |  |  |  |
| 11/25/2013                     | 14:10 | 3.7                         | 8.1                    | 4.4        |  |  |  |  |
| 11/26/2013                     | 7:40  | 4.2                         | 6.3                    | 2.1        |  |  |  |  |
| 11/26/2013                     | 9:35  | 2.8                         | 4.5                    | 1.7        |  |  | In Dredge Area 98 NTU<br>silt curtains 23.2 NTU  | Between  |
| 11/26/2013                     | 11:25 | 2.9                         | 6.5                    | 3.6        |  |  |  |  |
| 11/26/2013                     | 14:00 | 4.5                         | 6.5                    | 2          |  |  |  |  |
| 11/27/2013                     | 10:30 | 4.7                         | 6.3                    | 1.6        |  |  |  |  |
| 11/27/2013                     | 12:30 | 3                           | 4.5                    | 1.5        |  |  |  |  |
| 11/27/2013                     | 14:30 | 3.1                         | 7                      | 3.9        |  |  |  |  |
| 12/2/2013                      | 8:00  | 4.3                         | 12.1                   | 7.8        |  |  |  |  |
| 12/2/2013                      | 10:00 | 5.8                         | 11.3                   | 5.5        |  |  | In Dredge Area 10' from Dredge 58.0 NTU<br>Between Silt Curtains and Set Pile 44.2 NTU<br>Between Two Silt Curtains 41.3 NTU |  |

|            |       |      |       |      |  |  |   |      |
|------------|-------|------|-------|------|--|--|---|------|
| 12/2/2013  | 12:00 | 9.1  | 11.4  | 2.3  |  |  |   |      |
| 12/2/2013  | 14:00 | 11.5 | 13.3  | 1.8  |  |  |   |      |
| 12/2/2013  | 15:30 | 14.1 | 16    | 1.9  |  |  |   |      |
| 12/3/2013  | 7:30  | 9.4  | 16.6  | 7.2  |  |  |   |      |
| 12/3/2013  | 10:00 | 13.8 | 16.7  | 2.9  |  |  |   |      |
| 12/4/2013  | 7:35  | 15.3 | 23    | 7.7  |  |  |   |      |
| 12/4/2013  | 9:30  | 13.9 | 16.9  | 3    |  |  |   |      |
| 12/4/2013  | 11:30 | 22   | 23.4  | 1.4  |  |  |   |      |
| 12/4/2013  | 13:30 | 12.2 | 14.9  | 2.7  |  |  |   |      |
| 12/4/2013  | 15:30 | 11.1 | 16.5  | 5.4  |  |  |   |      |
| 12/5/2013  | 7:30  | 5.7  | 14.1  | 8.4  |  |  |   |      |
| 12/5/2013  | 9:30  | 6.6  | 14.4  | 7.8  |  |  |   |      |
| 12/5/2013  | 11:30 | 6.2  | 11.4  | 5.2  |  |  |   |      |
| 12/5/2013  | 13:30 | 8.8  | 15.9  | 7.1  |  |  |   |      |
| 12/9/2013  | 7:30  | 6.7  | 8.3   | 1.6  |  |  |   |      |
| 12/9/2013  | 9:30  | 10.1 | 11.7  | 1.6  |  |  |   |      |
| 12/9/2013  | 11:30 | 9.3  | 16.5  | 7.2  |  |  |   |      |
| 12/9/2013  | 13:25 | 12   | 12.5  | 0.5  |  |  |   |      |
| 12/9/2013  | 15:30 | 6.2  | 16.4  | 10.2 |  |  |   |      |
| 12/10/2013 | 7:30  | 5.2  | 9     | 3.8  |  |  |   |      |
| 12/10/2013 | 9:30  | 8.9  | 9.5   | 0.6  |  |  |   |      |
| 12/10/2013 | 11:30 | 9.1  | 9.8   | 0.7  |  |  |   |      |
| 12/10/2013 | 13:30 | 14.3 | 16.2  | 1.9  |  |  |   |      |
| 12/12/2013 | 7:30  | 5.1  | 14.8  | 9.7  |  |  |   |      |
| 12/12/2013 | 9:30  | 6.6  | 8.5   | 1.9  |  |  |   |      |
| 12/12/2013 | 11:30 | 8.5  | 10.1  | 1.6  |  |  |   |      |
| 12/12/2013 | 13:30 | 6.1  | 9.4   | 3.3  |  |  |   |      |
| 12/13/2013 | 7:30  | 9.8  | 12.1  | 2.3  |  |  |   |      |
| 12/13/2013 | 9:30  | 10.4 | 13.02 | 2.62 |  |  |   |      |
| 12/17/2013 | 7:30  | 7.2  | 9     | 1.8  |  |  |   |      |
| 12/17/2013 | 9:30  | 7.3  | 7.5   | 0.2  |  |  |   |      |
| 12/17/2013 | 11:30 | 5.2  | 7.7   | 2.5  |  |  |   |      |
| 12/17/2013 | 1:30  | 6.8  | 10.7  | 3.9  |  |  |   |      |
| 12/18/2013 | 8:30  | 8.6  | 17.9  | 9.3  |  |  |   |      |
| 12/18/2013 | 9:30  | 10.6 | 18.1  | 7.5  |  |  |   |      |
| 12/18/2013 | 11:30 | 7.3  | 18.4  | 11.1 |  |  |   |      |
| 12/19/2013 | 9:00  | 11.2 | 23.3  | 12.1 |  |  |   |      |
| 12/19/2013 | 10:45 | 6    | 25.1  | 19.1 |  |  | Adjusted Silt Curtains                            |      |
| 12/19/2013 | 12:45 | 5.9  | 20.7  | 14.8 |  |  |   |      |
| 12/19/2013 | 14:02 | 5.3  | 30.5  | 25.2 |  |  |   |      |
| 12/20/2013 | 8:00  | 7.7  | 16.7  | 9    |  |  |   |      |
| 12/20/2013 | 10:00 | 10.6 | 22    | 11.4 |  |  | Silt Curtain #1 247 (NTU)<br>Curtain #2 132 (NTU) | Silt |
| 12/20/2013 | 12:00 | 11.6 | 21.3  | 9.7  |  |  |   |      |
| 12/20/2013 | 14:00 | 12   | 30.1  | 18.1 |  |  |   |      |
| 12/23/2013 | 7:30  | 6    | 7.6   | 1.6  |  |  |   |      |

|            |       |     |     |     |  |  |                                 |     |  |
|------------|-------|-----|-----|-----|--|--|---------------------------------|-----|--|
| 12/23/2013 | 9:30  | 9   | 9   | 0   |  |  | While Capping<br>Area 328 (NTU) | Cap |  |
| 12/23/2013 | 11:30 | 8   | 10  | 2   |  |  |                                 |     |  |
| 12/23/2013 | 1:30  | 6   | 12  | 6   |  |  |                                 |     |  |
| 12/27/2013 | 10:30 | 7.3 | 7.4 | 0.1 |  |  |                                 |     |  |
| 12/27/2013 | 12:30 | 7.4 | 7.8 | 0.4 |  |  |                                 |     |  |
| 12/30/2013 | 8:00  | 6   | 6   | 0   |  |  | Dredge area 8:00<br>(NTU)       | 6   |  |
| 12/31/2013 | 8:00  | 7   | 9   | 2   |  |  |                                 |     |  |
| 12/31/2013 | 10:00 | 7   | 7   | 0   |  |  |                                 |     |  |
| 12/31/2013 | 12:15 | 7   | 15  | 8   |  |  |                                 |     |  |
| 12/31/2013 | 14:00 | 7   | 17  | 10  |  |  |                                 |     |  |
| 1/2/2013   | 9:00  | 8   | 8   | 0   |  |  |                                 |     |  |
| 1/2/2013   | 11:00 | 7   | 8   | 1   |  |  |                                 |     |  |
| 1/2/2013   | 13:05 | 8   | 8   | 0   |  |  |                                 |     |  |
| 1/3/2013   | 8:00  | 4   | 4   | 0   |  |  |                                 |     |  |
| 1/3/2013   | 10:15 | 6   | 6   | 0   |  |  |                                 |     |  |
| 1/3/2013   | 12:15 | 6   | 5   | -1  |  |  |                                 |     |  |
| 1/6/2013   | 8:30  | 5   | 5   | 0   |  |  |                                 |     |  |
| 1/6/2013   | 10:30 | 4   | 5   | 1   |  |  |                                 |     |  |
| 1/6/2013   | 1:30  | 7   | 7   | 0   |  |  |                                 |     |  |
| 1/7/2013   | 12:30 | 6   | 6   | 0   |  |  |                                 |     |  |
|            |       |     |     | 0   |  |  |                                 |     |  |
|            |       |     |     | 0   |  |  |                                 |     |  |

## ***MCDD Documentation***

---

**Trucking Tickets**

**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|                                 |       |                  |
|---------------------------------|-------|------------------|
| Customer's Order No.<br>136067  | Phone | Date<br>11-22-13 |
| Sold To<br>WASLO / Multnomah CO |       |                  |
| Address                         |       |                  |
| City                            |       |                  |

| Driver<br>B Mitchell  |   | Truck & Trailer<br>8508 / 8908 |        |
|---|---|--------------------------------|--------|
| Qty.  | Description   | Price                          | Amount |
| 32.74   | Spoils to WASLO   |                                |        |
|   | landfill  |                                |        |
|   | # 120675 ticket +   |                                |        |
|   | # 136067 job #  |                                |        |
|   | Arrive 1:20 pm  |                                |        |
|   | leave 2:20 pm   |                                |        |
|   | <div style="border: 1px solid black; padding: 5px; display: inline-block;">1/2 hr standby</div> |                                |        |
|   | >   |                                |        |
|   | Not Responsible for Damage Behind Curb Line   |                                |        |
| All claims and returned goods MUST be accompanied by this bill. |   | Tax                            |        |
| Rec'd By  |   | Total                          |        |

248115 / 4055211

109333

**Thank You**











**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|                                       |       |                           |
|---------------------------------------|-------|---------------------------|
| Customer's Order No.<br><i>136067</i> | Phone | Date<br><i>12/19/2013</i> |
| Sold To                               |       |                           |
| Address                               |       |                           |
| City<br><i>Multnomah Steun</i>        |       |                           |

| Driver<br><i>Michael Jensen</i>                                 |   | Truck & Trailer<br><i>8504-8901</i> |        |
|---|---|-------------------------------------|--------|
| Qty.  | Description                               | Price                               | Amount |
| <i>2</i>  | <i>loads MUD</i>                          |                                     |        |
| <i>4</i>  | <i>128735 31.16 T</i>                     |                                     |        |
| <i>4</i>  | <i>178769 31.35 T</i>                     |                                     |        |
|   | <i>1 hour load on 2<sup>ND</sup> load</i> |                                     |        |
|   | <i>1<sup>ST</sup> was a pre-load</i>      |                                     |        |
| Not Responsible for Damage Behind Curb Line                     |   |                                     |        |
| All claims and returned goods MUST be accompanied by this bill. |   | Tax                                 |        |
| Rec'd By  |   | Total                               |        |

248115 / 4055211

**112441**

**Thank You**

**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|   |       |                         |
|---|-------|-------------------------|
| Customer's Order No.<br><b>136067</b>     | Phone | Date<br><b>12-18-13</b> |
| Sold To<br><b>MULTNOMAH CITY DRAINAGE</b> |       |                         |
| Address<br><b>PER</b>                     |       |                         |
| City<br><b>PORTLAND ORE</b>               |       |                         |

| Driver<br><b>SKIP DOUGHERTY</b>                                 |   | Truck & Trailer<br><b>8513-8901</b> |        |
|---|---|-------------------------------------|--------|
| Qty.  | Description                                 | Price                               | Amount |
| 1   | Contaminated Soil                           |                                     |        |
|   | START 7:00 AM                               |                                     |        |
|   | END 8:00 AM ON SITE                         |                                     |        |
|   | WASCO 10:00 AM                              |                                     |        |
|   | END 10:35 AM                                |                                     |        |
|   | ORDER # 136067                              |                                     |        |
|   | Not Responsible for Damage Behind Curb Line |                                     |        |
| All claims and returned goods MUST be accompanied by this bill. |   | Tax                                 |        |
| Rec'd By  |   | Total                               |        |

248115 / 4055211

**104893**

**Thank You**







**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|   |       |                  |
|---|-------|------------------|
| Customer's Order No.<br>136067            | Phone | Date<br>12-10-13 |
| Sold To<br>WASCO / Multnomah County Drain |       |                  |
| Address                                   |       |                  |
| City                                      |       |                  |

| Driver<br>B Mitchell  |                             | Truck & Trailer<br>8509/8908 |        |  |
|---|-----------------------------|------------------------------|--------|--|
| Qty   | Description                 | Price                        | Amount |  |
| 32.74   | SPILLS TO WASCO<br>INWDF 11 |                              |        |  |
|   | # 128309 ticket             |                              |        |  |
|   | # 136067 Job                |                              |        |  |
|   | * Pre load                  |                              |        |  |
|   | >                           |                              |        |  |
| Not Responsible for Damage Behind Curb Line                     |                             |                              |        |  |
| All claims and returned goods MUST be accompanied by this bill. |                             | Tax                          |        |  |
| Rec'd<br>By   |                             | Total                        |        |  |

248115 / 4055211

109342

**Thank You**























































**DIETRICH TRUCKING, LLC**

7211-A NE 43rd Ave.  
 VANCOUVER, WASHINGTON 98661  
 (360) 892-3881  
 Fax (360) 883-1898

|                                  |       |                   |
|----------------------------------|-------|-------------------|
| Customer's Order No.<br>13-6067  | Phone | Date<br>12-5-2013 |
| Sold To<br>MULTNOMAH DRAINAGE #1 |       |                   |
| Address                          |       |                   |
| City                             |       |                   |

| Driver<br>BRIAN JONES   |                | Truck & Trailer<br>8505-8905 |        |
|---|----------------|------------------------------|--------|
| Qty.  | Description    | Price                        | Amount |
|   | DREDGE         |                              |        |
| 31.32   | TKT 128290     |                              |        |
|   | Load Time - 75 |                              |        |
|   | >              |                              |        |
| Not Responsible for Damage Behind Curb Line                     |                |                              |        |
| All claims and returned goods MUST be accompanied by this bill. |                | Tax                          |        |
| Rec'd<br>By   |                | Total                        |        |

248115 / 4055211

112243

**Thank You**



## ***MCDD Documentation***

---

**Drying Agent Use**



## ***Appendix C***

---

### **Laboratory Reports, Chain-of-Custody, and Quality Assurance Documentation**

# ***Appendix B – Analytical Laboratory Testing Program and Documentation***

---

## **1.0 Introduction**

This appendix documents the results of a quality assurance review of the analytical data for samples collected during the sediment removal at the Portland Willamette Inlet in Portland, Oregon. Laboratory analysis of sediment samples was performed by Apex Labs of Tigard, Oregon. Copies of the analytical laboratory reports are included in this appendix.

## **2.0 Analytical Methods**

Sediment samples were analyzed for copper and lead by EPA Method 6020A.

## **3.0 Quality Assurance Review**

The following criteria were reviewed to evaluate data quality:

- Holding times;
- Method blanks;
- Surrogate recoveries;
- Laboratory control sample/laboratory control sample duplicate (LCS/LCSD) recoveries; and
- Matrix spike (MS) recoveries.

The laboratory quality assurance/quality control (QA/QC) indicated the following.

- Required holding times were met.
- No concentrations of copper or lead were detected in the method blanks.
- Surrogate recoveries were within control limits.
- LCS/LCSD results were within control limits.
- MS results were within control limits with the exception of copper associated with sample PWI-5. The surrogate recovery in the MS was above control limits indicating the results may be biased high. Since the LCS/LCSD recoveries were within control limits, the data was not flagged.

The data were reviewed by the project manager and found to be acceptable.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Thursday, February 20, 2014

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04

Enclosed are the results of analyses for work order A3L0068, which was received by the laboratory on 12/3/2013 at 3:22:00PM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

---

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/20/14 14:52

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-1     | A3L0068-01    | Soil   | 12/03/13 13:45 | 12/03/13 15:22 |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 14:52

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                   | Result     | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|---------------------------|------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-1 (A3L0068-01)</b> |            |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120094            |            |     |                     |           |          |                |           |       |
| <b>Copper</b>             | <b>348</b> | --- | 4.08                | mg/kg dry | 10       | 12/04/13 13:57 | EPA 6020A |       |
| <b>Lead</b>               | <b>197</b> | --- | 0.816               | "         | "        | "              | "         |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 14:52

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting Limit     | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-1 (A3L0068-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120058</b> |                |           |       |
| % Solids                  | 26.8   | --- | 1.00                | % by Weight | 1                     | 12/04/13 11:14 | EPA 8000C |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 14:52

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                          | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|----------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120094 - EPA 3051A</b> |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120094-BLK1)</b>      |        |     |                 |           |      | Prepared: 12/04/13 11:21 Analyzed: 12/04/13 13:20 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       |       |
| Lead                             | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       |       |
| <b>LCS (3120094-BS1)</b>         |        |     |                 |           |      | Prepared: 12/04/13 11:21 Analyzed: 12/04/13 13:23 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | 53.6   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 107  | 80-120%     | --- | ---       |       |
| Lead                             | 53.1   | --- | 0.200           | "         | "    | "   | ---           | 106  | "           | --- | ---       |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/20/14 14:52

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Percent Dry Weight

| Analyte  | Result | MDL | Reporting Limit | Units | Dil. | Spike Amount | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------|------|--------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120058 - Total Solids (Dry Weight)</b> |        |     |                 |       |      |              | <b>Soil</b>   |      |             |     |           |       |

No Client related Batch QC samples analyzed for this batch. See notes page for more information.

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 14:52

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

**Prep: EPA 3051A**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120094</b> |        |           |                |                |                      |                       |                |
| A3L0068-01            | Soil   | EPA 6020A | 12/03/13 13:45 | 12/04/13 11:21 | 0.457g/50mL          | 0.5g/50mL             | 1.09           |

#### Percent Dry Weight

**Prep: Total Solids (Dry Weight)**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120058</b> |        |           |                |                |                      |                       |                |
| A3L0068-01            | Soil   | EPA 8000C | 12/03/13 13:45 | 12/03/13 17:24 | 1N/A/1N/A            | 1N/A/1N/A             | NA             |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/20/14 14:52

## Notes and Definitions

### Qualifiers:

### Notes and Conventions:

- DET Analyte DETECTED
- ND Analyte NOT DETECTED at or above the reporting limit
- NR Not Reported
- dry Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.
- RPD Relative Percent Difference
- MDL If MDL is not listed, data has been evaluated to the Method Reporting Limit only.
- WMSC Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.
- Batch QC Unless specifically requested, this report contains only results for Batch QC derived from client samples included in this report. All analyses were performed with the appropriate Batch QC (including Sample Duplicates, Matrix Spikes and/or Matrix Spike Duplicates) in order to meet or exceed method and regulatory requirements. Any exceptions to this will be qualified in this report. Complete Batch QC results are available upon request. In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.
- Blank Policy Apex assesses blank data for potential high bias down to a level equal to 1/2 the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.
- For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.
- Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.
- QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.
- \*\*\* Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 14:52

A310068

OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ

| Agency, Authorized Purchaser or Agent:<br>Send Lab Report To: <u>SUTTER.Jennifer@odeq.state.or.us</u><br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204-1390<br>Tel. #: (503) 229-6148<br>E-mail: |                      | Contract Laboratory Name:<br>Lab Batch #:                        |                      | Lab Selection Criteria:<br><input type="checkbox"/> Proximity (if TAT < 48 hrs)<br><input type="checkbox"/> Prior work on same project<br><input type="checkbox"/> Cost (for anticipated analyses)<br><input type="checkbox"/> Other labs disqualified or unable to perform requested services<br><input type="checkbox"/> Emergency work |                   | Turn Around Time:<br><input type="checkbox"/> 10 days (std.)<br><input type="checkbox"/> 5 days<br><input type="checkbox"/> 72 hours<br><input type="checkbox"/> 48 hours<br><input checked="" type="checkbox"/> 24 hours<br><input type="checkbox"/> Other |  |
|---|----------------------|--|----------------------|---|-------------------|---|--|
| Invoice To:<br>Address:<br>Tel. #:  |                      | Delia Chadwick-ODEQ<br>811 SW Sixth Avenue<br>Portland, OR 97204 |                      |   |                   |   |  |
| Project Name: Portland Willamette Inlet<br>Project #: 2035-04   |                      | Sample Preservative:<br>Ice                                      |                      |   |                   |   |  |
| Sampler Name: Carmen Owens  |                      | Requested Analysis:<br>Lead (EPA 6010)<br>Copper (EPA 6010)      |                      |   |                   |   |  |
| Sample ID#  | Collection Date/Time | Matrix   | Number of Containers | Lead (EPA 6010)   | Copper (EPA 6010) | Comments  |  |
| PWI-1   | 12/3/2013 1345       | Sediment   | 1                    | X   | X                 |   |  |
| PWI-1a  | 12/3/2013 1345       | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-1b  | 12/3/2013 1345       | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-1c  | 12/3/2013 1345       | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-1d  | 12/3/2013 1345       | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-1e  | 12/3/2013 1345       | Sediment   | 2                    | HOLD  |                   |   |  |

Notes: 24 hour TAT

|                                      |                                     |                                 |                           |
|--------------------------------------|-------------------------------------|---------------------------------|---------------------------|
| Relinquished By: <u>Carmen Owens</u> | Agency/Agent: <u>Apex Companies</u> | Received By: <u>[Signature]</u> | Agency/Agent: <u>Apex</u> |
| Signature: <u>[Signature]</u>        | Time & Date: <u>15 20 / 12-3</u>    | Signature: <u>[Signature]</u>   | Time & Date: <u>15:20</u> |
| Relinquished By:                     | Agency/Agent:                       | Received By:                    | Agency/Agent:             |
| Signature:                           | Time & Date:                        | Signature:                      | Time & Date:              |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #107-006-07 AND PRICE AGREEMENT # 10693. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (IF ANY) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONFLICTING TS AND CS, EXPRESS OR IMPLIED.

Version: 4/14/2008

Apex Laboratories



Darwin Thomas, Business Development Director

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Thursday, February 20, 2014

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04

Enclosed are the results of analyses for work order A3L0132, which was received by the laboratory on 12/5/2013 at 3:38:00PM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

---

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/20/14 15:05

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-4     | A3L0132-01    | Soil   | 12/05/13 15:00 | 12/05/13 15:38 |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:05

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                      | Result      | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|------------------------------|-------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-4 (A3L0132-01RE1)</b> |             |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120184               |             |     |                     |           |          |                |           |       |
| <b>Copper</b>                | <b>23.9</b> | --- | 1.46                | mg/kg dry | 10       | 12/09/13 12:37 | EPA 6020A |       |
| <b>Lead</b>                  | <b>71.8</b> | --- | 0.293               | "         | "        | "              | "         |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:05

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting Limit     | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-4 (A3L0132-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120148</b> |                |           |       |
| % Solids                  | 65.8   | --- | 1.00                | % by Weight | 1                     | 12/06/13 11:55 | EPA 8000C |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese


Reported:  
 02/20/14 15:05

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                              | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--------------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120184 - EPA 3051A</b>     |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120184-BLK1)</b>          |        |     |                 |           |      | Prepared: 12/06/13 13:42 Analyzed: 12/08/13 15:38 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       |       |
| Lead                                 | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       |       |
| <b>Blank (3120184-BLK2)</b>          |        |     |                 |           |      | Prepared: 12/06/13 13:42 Analyzed: 12/09/13 11:11 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       | Q-16  |
| Lead                                 | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       | Q-16  |
| <b>LCS (3120184-BS1)</b>             |        |     |                 |           |      | Prepared: 12/06/13 13:42 Analyzed: 12/08/13 15:30 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 50.9   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 102  | 80-120%     | --- | ---       |       |
| Lead                                 | 53.9   | --- | 0.200           | "         | "    | "   | ---           | 108  | "           | --- | ---       |       |
| <b>LCS (3120184-BS2)</b>             |        |     |                 |           |      | Prepared: 12/06/13 13:42 Analyzed: 12/09/13 11:13 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 51.0   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 102  | 80-120%     | --- | ---       | Q-16  |
| Lead                                 | 50.9   | --- | 0.200           | "         | "    | "   | ---           | 102  | "           | --- | ---       | Q-16  |
| <b>Duplicate (3120184-DUP1)</b>      |        |     |                 |           |      | Prepared: 12/06/13 13:42 Analyzed: 12/09/13 11:32 |               |      |             |     |           |       |
| QC Source Sample: Other (A3K0706-03) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 207    | --- | 1.31            | mg/kg dry | 10   | ---   | 236           | ---  | ---         | 13  | 40%       |       |
| Lead                                 | 3.15   | --- | 0.262           | "         | "    | ---   | 3.97          | ---  | ---         | 23  | 40%       |       |
| <b>Matrix Spike (3120184-MS1)</b>    |        |     |                 |           |      | Prepared: 12/06/13 13:42 Analyzed: 12/09/13 11:35 |               |      |             |     |           |       |
| QC Source Sample: Other (A3K0706-03) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 298    | --- | 1.39            | mg/kg dry | 10   | 69.5  | 236           | 89   | 75-125%     | --- | ---       |       |
| Lead                                 | 65.8   | --- | 0.278           | "         | "    | "   | 3.97          | 89   | "           | --- | ---       |       |

Apex Laboratories



The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese


Reported:  
 02/20/14 15:05

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Percent Dry Weight

| Analyte  | Result | MDL | Reporting Limit | Units       | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120148 - Total Solids (Dry Weight)</b> |        |     |                 |             |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Duplicate (3120148-DUP1)</b>                  |        |     |                 |             |      | Prepared: 12/05/13 13:46 Analyzed: 12/06/13 11:55 |               |      |             |     |           |       |
| QC Source Sample: Other (A3L0062-10)             |        |     |                 |             |      |   |               |      |             |     |           |       |
| EPA 8000C  |        |     |                 |             |      |   |               |      |             |     |           |       |
| % Solids   | 79.4   | --- | 1.00            | % by Weight | 1    | ---   | 79.3          | ---  | ---         | 0.1 | 20%       |       |
| <b>Duplicate (3120148-DUP2)</b>                  |        |     |                 |             |      | Prepared: 12/05/13 13:46 Analyzed: 12/06/13 11:55 |               |      |             |     |           |       |
| QC Source Sample: Other (A3L0062-21)             |        |     |                 |             |      |   |               |      |             |     |           |       |
| EPA 8000C  |        |     |                 |             |      |   |               |      |             |     |           |       |
| % Solids   | 77.8   | --- | 1.00            | % by Weight | 1    | ---   | 77.9          | ---  | ---         | 0.1 | 20%       |       |
| <b>Duplicate (3120148-DUP3)</b>                  |        |     |                 |             |      | Prepared: 12/05/13 13:46 Analyzed: 12/06/13 11:55 |               |      |             |     |           |       |
| QC Source Sample: Other (A3L0107-03)             |        |     |                 |             |      |   |               |      |             |     |           |       |
| EPA 8000C  |        |     |                 |             |      |   |               |      |             |     |           |       |
| % Solids   | 80.7   | --- | 1.00            | % by Weight | 1    | ---   | 80.2          | ---  | ---         | 0.6 | 20%       |       |
| <b>Duplicate (3120148-DUP4)</b>                  |        |     |                 |             |      | Prepared: 12/05/13 13:50 Analyzed: 12/06/13 11:55 |               |      |             |     |           |       |
| QC Source Sample: Other (A3L0112-09)             |        |     |                 |             |      |   |               |      |             |     |           |       |
| EPA 8000C  |        |     |                 |             |      |   |               |      |             |     |           |       |
| % Solids   | 86.9   | --- | 1.00            | % by Weight | 1    | ---   | 85.1          | ---  | ---         | 2   | 20%       |       |
| <b>Duplicate (3120148-DUP5)</b>                  |        |     |                 |             |      | Prepared: 12/05/13 17:27 Analyzed: 12/06/13 11:55 |               |      |             |     |           |       |
| QC Source Sample: PWI-4 (A3L0132-01)             |        |     |                 |             |      |   |               |      |             |     |           |       |
| EPA 8000C  |        |     |                 |             |      |   |               |      |             |     |           |       |
| % Solids   | 66.1   | --- | 1.00            | % by Weight | 1    | ---   | 65.8          | ---  | ---         | 0.5 | 20%       |       |
| <b>Duplicate (3120148-DUP6)</b>                  |        |     |                 |             |      | Prepared: 12/05/13 18:42 Analyzed: 12/06/13 11:55 |               |      |             |     |           |       |
| QC Source Sample: Other (A3L0137-03)             |        |     |                 |             |      |   |               |      |             |     |           |       |
| EPA 8000C  |        |     |                 |             |      |   |               |      |             |     |           |       |
| % Solids   | 82.6   | --- | 1.00            | % by Weight | 1    | ---   | 85.2          | ---  | ---         | 3   | 20%       |       |

Apex Laboratories



The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

|  |   |                                    |
|--|---|------------------------------------|
| <b>Apex Companies, LLC</b><br>3015 SW First Avenue<br>Portland, OR 97201 | Project: <b>Portland Willamette Inlet</b><br>Project Number: 2035-04<br>Project Manager: Adam Reese | <b>Reported:</b><br>02/20/14 15:05 |
|--|---|------------------------------------|

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

**Prep: EPA 3051A**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120184</b> |        |           |                |                |                      |                       |                |
| A3L0132-01RE1         | Soil   | EPA 6020A | 12/05/13 15:00 | 12/06/13 16:31 | 0.519g/50mL          | 0.5g/50mL             | 0.96           |

#### Percent Dry Weight

**Prep: Total Solids (Dry Weight)**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120148</b> |        |           |                |                |                      |                       |                |
| A3L0132-01            | Soil   | EPA 8000C | 12/05/13 15:00 | 12/05/13 17:27 | 1N/A/1N/A            | 1N/A/1N/A             | NA             |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/20/14 15:05

## Notes and Definitions

### Qualifiers:

Q-16 Reanalysis of an original Batch QC sample.

### Notes and Conventions:

DET Analyte DETECTED  
ND Analyte NOT DETECTED at or above the reporting limit  
NR Not Reported  
dry Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.  
RPD Relative Percent Difference  
MDL If MDL is not listed, data has been evaluated to the Method Reporting Limit only.  
WMSC Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.  
Batch QC In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.

Blank Policy Apex assesses blank data for potential high bias down to a level equal to ½ the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.

For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.

Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.

--- QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.

\*\*\* Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:05

A3L0132

**OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ**

| Agency, Authorized Purchaser or Agent:<br>Send Lab Report To: <u>SUITTER, Jennifer@dea.state.or.us</u><br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204-1390<br>Tel. #: (503) 229-6148<br>E-mail: <u>areese@apexlabs.com</u> |                      | Contract Laboratory Name:<br>Lab Batch #:  |                      | Lab Selection Criteria:<br><input type="checkbox"/> Proximity (if TAT < 48 hrs)<br><input type="checkbox"/> Prior work on same project                   |          | Turn Around Time:<br><input type="checkbox"/> 10 days (std.)<br><input type="checkbox"/> 5 days |  |
|---|----------------------|--|----------------------|--|----------|---|--|
| Invoice To: Della Chadwick-ODEQ<br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204<br>Tel. #:  |                      | Cost (for anticipated analyses)<br><input type="checkbox"/> Other labs disqualified or unable to perform requested services<br><input type="checkbox"/> Emergency work |                      | <input type="checkbox"/> 72 hours<br><input type="checkbox"/> 48 hours<br><input checked="" type="checkbox"/> 24 hours<br><input type="checkbox"/> Other |          |   |  |
| Project Name: <b>Portland Willamette Inlet</b><br>Project #: 2035-04<br>Sampler Name: <b>Carmen Owens</b>   |                      |  |                      | Sample Preservative<br>Ice   |          |   |  |
| Sample ID#  | Collection Date/Time | Matrix   | Number of Containers | Requested Analyses   | Comments |   |  |
| PWI-4   | 12/5/2013 1500       | Sediment   | 1                    | Lead (EPA 8010)<br>Copper (EPA 8010)   |          |   |  |
| PWI-4a  | 12/5/2013 1500       | Sediment   | 1                    | X HOLD   |          |   |  |
| PWI-4b  | 12/5/2013 1500       | Sediment   | 1                    | HOLD   |          |   |  |
| PWI-4c  | 12/5/2013 1500       | Sediment   | 1                    | HOLD   |          |   |  |
| PWI-4d  | 12/5/2013 1500       | Sediment   | 1                    | HOLD   |          |   |  |
| PWI-4e  | 12/5/2013 1500       | Sediment   | 1                    | HOLD   |          |   |  |

Notes: **24 hour TAT**

|                                      |                                   |                                 |                           |
|--------------------------------------|-----------------------------------|---------------------------------|---------------------------|
| Relinquished By: <u>MIKE WHITSON</u> | Agency/Agent: <u>APEX LABS</u>    | Received By: <u>[Signature]</u> | Agency/Agent: <u>Apex</u> |
| Signature: <u>[Signature]</u>        | Time & Date: <u>12-05-13 1558</u> | Signature: <u>Alan Peterson</u> | Type & Date: <u>15:38</u> |
| Relinquished By:                     | Agency/Agent:                     | Received By:                    | Agency/Agent:             |
| Signature:                           | Time & Date:                      | Signature:                      | Time & Date:              |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #102-1008-07 AND PRICE AGREEMENT # 8003. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (T'S & C'S) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONFLICTING T'S AND C'S, EXPRESS OR IMPLIED.

Version: 4/4/2008

Apex Laboratories



Darwin Thomas, Business Development Director

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Thursday, February 20, 2014

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04

Enclosed are the results of analyses for work order A3L0182, which was received by the laboratory on 12/9/2013 at 2:45:00PM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

---

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/20/14 15:47

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-3     | A3L0182-01    | Soil   | 12/09/13 14:00 | 12/09/13 14:45 |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:47

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                   | Result     | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|---------------------------|------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-3 (A3L0182-01)</b> |            |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120220            |            |     |                     |           |          |                |           |       |
| <b>Copper</b>             | <b>405</b> | --- | 2.24                | mg/kg dry | 10       | 12/09/13 18:42 | EPA 6020A |       |
| <b>Lead</b>               | <b>137</b> | --- | 0.448               | "         | "        | "              | "         |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:47

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting Limit     | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-3 (A3L0182-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120221</b> |                |           |       |
| % Solids                  | 45.0   | --- | 1.00                | % by Weight | 1                     | 12/10/13 10:10 | EPA 8000C |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:47

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                          | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|----------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120220 - EPA 3051A</b> |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120220-BLK1)</b>      |        |     |                 |           |      | Prepared: 12/09/13 14:47 Analyzed: 12/09/13 18:22 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| Lead                             | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| <b>LCS (3120220-BS1)</b>         |        |     |                 |           |      | Prepared: 12/09/13 14:47 Analyzed: 12/09/13 18:25 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | 51.3   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 102  | 80-120%     | --- | ---       | ---   |
| Lead                             | 54.2   | --- | 0.200           | "         | "    | "   | ---           | 108  | "           | --- | ---       | ---   |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:47

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Percent Dry Weight

| Analyte  | Result | MDL | Reporting Limit | Units | Dil. | Spike Amount | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------|------|--------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120221 - Total Solids (Dry Weight)</b> |        |     |                 |       |      | <b>Soil</b>  |               |      |             |     |           |       |

No Client related Batch QC samples analyzed for this batch. See notes page for more information.

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

|  |   |                                    |
|--|---|------------------------------------|
| <b>Apex Companies, LLC</b><br>3015 SW First Avenue<br>Portland, OR 97201 | Project: <b>Portland Willamette Inlet</b><br>Project Number: 2035-04<br>Project Manager: Adam Reese | <b>Reported:</b><br>02/20/14 15:47 |
|--|---|------------------------------------|

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

| <b>Prep: EPA 3051A</b> |        |           |                |                | Sample        | Default       | RL Prep |
|------------------------|--------|-----------|----------------|----------------|---------------|---------------|---------|
| Lab Number             | Matrix | Method    | Sampled        | Prepared       | Initial/Final | Initial/Final | Factor  |
| <b>Batch: 3120220</b>  |        |           |                |                |               |               |         |
| A3L0182-01             | Soil   | EPA 6020A | 12/09/13 14:00 | 12/09/13 14:47 | 0.496g/50mL   | 0.5g/50mL     | 1.01    |

#### Percent Dry Weight

| <b>Prep: Total Solids (Dry Weight)</b> |        |           |                |                | Sample        | Default       | RL Prep |
|--|--------|-----------|----------------|----------------|---------------|---------------|---------|
| Lab Number                             | Matrix | Method    | Sampled        | Prepared       | Initial/Final | Initial/Final | Factor  |
| <b>Batch: 3120221</b>                  |        |           |                |                |               |               |         |
| A3L0182-01                             | Soil   | EPA 8000C | 12/09/13 14:00 | 12/09/13 17:35 | 1N/A/1N/A     | 1N/A/1N/A     | NA      |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/20/14 15:47

## Notes and Definitions

### Qualifiers:

### Notes and Conventions:

- DET Analyte DETECTED
- ND Analyte NOT DETECTED at or above the reporting limit
- NR Not Reported
- dry Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.
- RPD Relative Percent Difference
- MDL If MDL is not listed, data has been evaluated to the Method Reporting Limit only.
- WMSC Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.
- Batch QC Unless specifically requested, this report contains only results for Batch QC derived from client samples included in this report. All analyses were performed with the appropriate Batch QC (including Sample Duplicates, Matrix Spikes and/or Matrix Spike Duplicates) in order to meet or exceed method and regulatory requirements. Any exceptions to this will be qualified in this report. Complete Batch QC results are available upon request. In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.
- Blank Policy Apex assesses blank data for potential high bias down to a level equal to 1/2 the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.
- For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.
- Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.
- QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.
- \*\*\* Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/20/14 15:47

A3L0182

OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ

|  |                |  |   |   |   |   |  |
|--|----------------|--|---|---|---|---|--|
| Agency, Authorized Purchaser or Agent:<br>Send Lab Report To: SUTTER, Jennifer @ oden.state.or.us<br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204-1390<br>Tel. #: (503) 229-6148<br>E-mail: jrsutter@oregondeq.com |                | Contract Laboratory Name:<br>Lab Batch #:  |   | Lab Selection Criteria:<br><input type="checkbox"/> Proximity (if TAT < 48 hrs)<br><input type="checkbox"/> Prior work on same project<br><input type="checkbox"/> Cost (for anticipated analyses)<br><input type="checkbox"/> Other labs disqualified or unable to perform requested services<br><input type="checkbox"/> Emergency work |   | Turn Around Time:<br><input type="checkbox"/> 10 days (std.)<br><input type="checkbox"/> 5 days<br><input type="checkbox"/> 72 hours<br><input type="checkbox"/> 48 hours<br><input checked="" type="checkbox"/> 24 hours<br><input type="checkbox"/> Other |  |
| Invoice To: Della Chadwick-ODEQ<br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204<br>Tel. #:   |                | Sample Preservative:<br>Ice<br>Requested Analyses:<br>Lead (EPA 6010)<br>Copper (EPA 6010) |   |   |   |   |  |
| Project Name: Portland Willamette Inlet<br>Project #: 2035-04<br>Sampler Name: Carmen Owens  |                | Collection Date/Time<br>Matrix<br>Number of Containers                                     |   |   |   |   |  |
| PWI-3  | 12/8/2013 1400 | Sediment   | 1 | X   | X |   |  |
| PWI-3a   | 12/8/2013 1400 | Sediment   | 1 | HOLD  |   |   |  |
| PWI-3b   | 12/8/2013 1400 | Sediment   | 1 | HOLD  |   |   |  |
| PWI-3c   | 12/8/2013 1400 | Sediment   | 1 | HOLD  |   |   |  |
| PWI-3d   | 12/8/2013 1400 | Sediment   | 1 | HOLD  |   |   |  |
| PWI-3e   | 12/8/2013 1400 | Sediment   | 1 | HOLD  |   |   |  |
| Notes: <b>24 hour TAT</b>  |                |  |   |   |   |   |  |
| Relinquished By: <i>Adam Reese</i><br>Signature:   |                | Agency/Agent: Apex CS<br>Time & Date: 12/13/13 @ 14:45                                     |   | Received By: <i>Jennifer Sutter</i><br>Signature:   |   | Agency/Agent: Apex Lab<br>Time & Date: 12/13/13 14:45   |  |
| Relinquished By:   |                | Agency/Agent:  |   | Received By: <i>Adam Reese</i><br>Signature:  |   | Agency/Agent:   |  |
| Signature:   |                | Time & Date:   |   | Signature:  |   | Time & Date:  |  |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #162-006-07 AND PRICE AGREEMENT # 18069. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (T'S & C'S) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONFLICTING T'S AND C'S, EXPRESS OR IMPLIED.

Version: 4/4/2008

Apex Laboratories



Darwin Thomas, Business Development Director

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Thursday, February 13, 2014

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04


Enclosed are the results of analyses for work order A3L0183, which was received by the laboratory on 12/9/2013 at 2:45:00PM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

---

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/13/14 09:54

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-2     | A3L0183-01    | Soil   | 12/09/13 13:00 | 12/09/13 14:45 |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/13/14 09:54

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                   | Result      | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|---------------------------|-------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-2 (A3L0183-01)</b> |             |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120220            |             |     |                     |           |          |                |           |       |
| <b>Copper</b>             | <b>78.0</b> | --- | 1.65                | mg/kg dry | 10       | 12/09/13 18:45 | EPA 6020A |       |
| <b>Lead</b>               | <b>53.3</b> | --- | 0.331               | "         | "        | "              | "         |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/13/14 09:54

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting Limit     | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-2 (A3L0183-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120221</b> |                |           |       |
| % Solids                  | 60.2   | --- | 1.00                | % by Weight | 1                     | 12/10/13 10:10 | EPA 8000C |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/13/14 09:54

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                          | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|----------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120220 - EPA 3051A</b> |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120220-BLK1)</b>      |        |     |                 |           |      | Prepared: 12/09/13 14:47 Analyzed: 12/09/13 18:22 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| Lead                             | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| <b>LCS (3120220-BS1)</b>         |        |     |                 |           |      | Prepared: 12/09/13 14:47 Analyzed: 12/09/13 18:25 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | 51.3   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 102  | 80-120%     | --- | ---       | ---   |
| Lead                             | 54.2   | --- | 0.200           | "         | "    | "   | ---           | 108  | "           | --- | ---       | ---   |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

|  |   |                                    |
|--|---|------------------------------------|
| <b>Apex Companies, LLC</b><br>3015 SW First Avenue<br>Portland, OR 97201 | Project: <b>Portland Willamette Inlet</b><br>Project Number: 2035-04<br>Project Manager: Adam Reese | <b>Reported:</b><br>02/13/14 09:54 |
|--|---|------------------------------------|

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Percent Dry Weight

| Analyte  | Result | MDL | Reporting Limit | Units | Dil. | Spike Amount | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------|------|--------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120221 - Total Solids (Dry Weight)</b> |        |     |                 |       |      |              | <b>Soil</b>   |      |             |     |           |       |

No Client related Batch QC samples analyzed for this batch. See notes page for more information.

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/13/14 09:54

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

**Prep: EPA 3051A**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120220</b> |        |           |                |                |                      |                       |                |
| A3L0183-01            | Soil   | EPA 6020A | 12/09/13 13:00 | 12/09/13 14:47 | 0.502g/50mL          | 0.5g/50mL             | 1.00           |

#### Percent Dry Weight

**Prep: Total Solids (Dry Weight)**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120221</b> |        |           |                |                |                      |                       |                |
| A3L0183-01            | Soil   | EPA 8000C | 12/09/13 13:00 | 12/09/13 19:49 | 1N/A/1N/A            | 1N/A/1N/A             | NA             |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/13/14 09:54


## Notes and Definitions

### Qualifiers:

### Notes and Conventions:

- DET Analyte DETECTED
- ND Analyte NOT DETECTED at or above the reporting limit
- NR Not Reported
- dry Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.
- RPD Relative Percent Difference
- MDL If MDL is not listed, data has been evaluated to the Method Reporting Limit only.
- WMSC Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.
- Batch QC Unless specifically requested, this report contains only results for Batch QC derived from client samples included in this report. All analyses were performed with the appropriate Batch QC (including Sample Duplicates, Matrix Spikes and/or Matrix Spike Duplicates) in order to meet or exceed method and regulatory requirements. Any exceptions to this will be qualified in this report. Complete Batch QC results are available upon request. In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.
- Blank Policy Apex assesses blank data for potential high bias down to a level equal to 1/2 the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.
- For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.
- Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.
- QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.
- \*\*\* Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/13/14 09:54

A3 L0183

OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ

|  |                         |   |                              |  |          |
|--|-------------------------|---|------------------------------|--|----------|
| Agency, Authorized Purchaser or Agent:                                     |                         | Contract Laboratory Name:   |                              | Turn Around Time:                            |          |
| Send Lab Report To: SUTTER.Jennifer@deq.state.or.us<br>ars@deq.state.or.us |                         | Lab Selection Criteria:   |                              | <input type="checkbox"/> 10 days (std.)      |          |
| Address: 811 SW Sixth Avenue<br>Portland, OR 97204-1390                    |                         | Lab Batch #:  |                              | <input type="checkbox"/> 5 days              |          |
| Tel. #: (503) 229-6148   |                         | Invoice To: Della Chedwick-ODEQ<br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204 |                              | <input type="checkbox"/> 72 hours            |          |
| E-mail:  |                         | Tel. #:   |                              | <input type="checkbox"/> 48 hours            |          |
| Project Name: Portland Willamette Inlet<br>Project #: 2035-04              |                         | Sample Preservative:  |                              | <input checked="" type="checkbox"/> 24 hours |          |
| Sampler Name: Carmen Owens   |                         | Ice   |                              | <input type="checkbox"/> Other               |          |
| Sample ID#   | Collection Date/Time    | Matrix  | Number of Containers         | Requested Analyses                           | Comments |
| PWI-2  | 12/9/2013 1300          | Sediment  | 1                            | Lead (EPA 8010)                              |          |
| PWI-2a   | 12/9/2013 1300          | Sediment  | 1                            | Copper (EPA 8010)                            |          |
| PWI-2b   | 12/9/2013 1300          | Sediment  | 1                            | HOLD   |          |
| PWI-2c   | 12/9/2013 1300          | Sediment  | 1                            | HOLD   |          |
| PWI-2d   | 12/9/2013 1300          | Sediment  | 1                            | HOLD   |          |
| PWI-2e   | 12/9/2013 1300          | Sediment  | 1                            | HOLD   |          |
| Notes: 24 hour TAT   |                         |   |                              |  |          |
| Relinquished By: Dawn McQuinn  | Signature: Dawn McQuinn | Agency/Agent: Apex Labs   | Received By: Jennifer Sutter | Agency/Agent: Apex Labs                      |          |
| Relinquished By:   | Signature:              | Time & Date: 12/13/13 9:44 AM   | Signature: Adam Reese        | Time & Date: 1/15/14 11:11 AM                |          |
| Relinquished By:   | Signature:              | Time & Date:  | Signature:                   | Time & Date:                                 |          |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #102-1096-07 AND PRICE AGREEMENT # 66003. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (TS & CS) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONFLICTING TS AND CS, EXPRESS OR IMPLIED.

Version: 4/4/2008

Apex Laboratories



Darwin Thomas, Business Development Director

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Saturday, February 22, 2014

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04

Enclosed are the results of analyses for work order A3L0232, which was received by the laboratory on 12/11/2013 at 10:50:00AM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

---

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:21

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-5     | A3L0232-01    | Soil   | 12/11/13 09:00 | 12/11/13 10:50 |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:21

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                   | Result     | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|---------------------------|------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-5 (A3L0232-01)</b> |            |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120333            |            |     |                     |           |          |                |           |       |
| <b>Copper</b>             | <b>226</b> | --- | 2.33                | mg/kg dry | 10       | 12/13/13 10:48 | EPA 6020A | Q-42  |
| <b>Lead</b>               | <b>149</b> | --- | 0.466               | "         | "        | "              | "         |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:21

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting Limit     | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-5 (A3L0232-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120278</b> |                |           |       |
| % Solids                  | 47.3   | --- | 1.00                | % by Weight | 1                     | 12/12/13 10:30 | EPA 8000C |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:21

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                              | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--------------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120333 - EPA 3051A</b>     |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120333-BLK1)</b>          |        |     |                 |           |      | Prepared: 12/12/13 15:31 Analyzed: 12/13/13 10:43 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       |       |
| Lead                                 | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       |       |
| <b>LCS (3120333-BS1)</b>             |        |     |                 |           |      | Prepared: 12/12/13 15:31 Analyzed: 12/13/13 10:45 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 51.6   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 103  | 80-120%     | --- | ---       |       |
| Lead                                 | 50.0   | --- | 0.200           | "         | "    | "   | ---           | 100  | "           | --- | ---       |       |
| <b>Duplicate (3120333-DUP1)</b>      |        |     |                 |           |      | Prepared: 12/12/13 15:31 Analyzed: 12/13/13 10:51 |               |      |             |     |           |       |
| QC Source Sample: PW1-5 (A3L0232-01) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 231    | --- | 2.13            | mg/kg dry | 10   | ---   | 226           | ---  | ---         | 2   | 40%       |       |
| Lead                                 | 153    | --- | 0.425           | "         | "    | ---   | 149           | ---  | ---         | 2   | 40%       |       |
| <b>Matrix Spike (3120333-MS1)</b>    |        |     |                 |           |      | Prepared: 12/12/13 15:31 Analyzed: 12/13/13 10:54 |               |      |             |     |           |       |
| QC Source Sample: PW1-5 (A3L0232-01) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 363    | --- | 2.06            | mg/kg dry | 10   | 103   | 226           | 133  | 75-125%     | --- | ---       | Q-01  |
| Lead                                 | 273    | --- | 0.412           | "         | "    | "   | 149           | 120  | "           | --- | ---       |       |
| <b>Post Spike (3120333-PS1)</b>      |        |     |                 |           |      | Prepared: 12/17/13 18:36 Analyzed: 12/17/13 21:39 |               |      |             |     |           |       |
| QC Source Sample: PW1-5 (A3L0232-01) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 1960   | --- |                 | ug/L      | 10   | 909   | 883           | 118  | 80-120%     | --- | ---       |       |

Apex Laboratories



The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Darwin Thomas, Business Development Director

|  |   |                                    |
|--|---|------------------------------------|
| <b>Apex Companies, LLC</b><br>3015 SW First Avenue<br>Portland, OR 97201 | Project: <b>Portland Willamette Inlet</b><br>Project Number: 2035-04<br>Project Manager: Adam Reese | <b>Reported:</b><br>02/22/14 10:21 |
|--|---|------------------------------------|

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Percent Dry Weight

| Analyte  | Result | MDL | Reporting Limit | Units | Dil. | Spike Amount | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------|------|--------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120278 - Total Solids (Dry Weight)</b> |        |     |                 |       |      |              | <b>Soil</b>   |      |             |     |           |       |

No Client related Batch QC samples analyzed for this batch. See notes page for more information.

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:21

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

**Prep: EPA 3051A**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120333</b> |        |           |                |                |                      |                       |                |
| A3L0232-01            | Soil   | EPA 6020A | 12/11/13 09:00 | 12/12/13 15:31 | 0.454g/50mL          | 0.5g/50mL             | 1.10           |

#### Percent Dry Weight

**Prep: Total Solids (Dry Weight)**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120278</b> |        |           |                |                |                      |                       |                |
| A3L0232-01            | Soil   | EPA 8000C | 12/11/13 09:00 | 12/11/13 12:26 | 1N/A/1N/A            | 1N/A/1N/A             | NA             |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

**Apex Companies, LLC**

3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**

Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:21

## Notes and Definitions

### Qualifiers:

- Q-01 Spike recovery and/or RPD is outside acceptance limits.
- Q-42 Matrix Spike and/or Duplicate analysis was performed on this sample. % Recovery or RPD for this analyte is outside laboratory control limits. (Refer to the QC Section of Analytical Report.)

### Notes and Conventions:

- DET Analyte DETECTED
- ND Analyte NOT DETECTED at or above the reporting limit
- NR Not Reported
- dry Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.
- RPD Relative Percent Difference
- MDL If MDL is not listed, data has been evaluated to the Method Reporting Limit only.
- WMSC Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.
- Batch  
QC Unless specifically requested, this report contains only results for Batch QC derived from client samples included in this report. All analyses were performed with the appropriate Batch QC (including Sample Duplicates, Matrix Spikes and/or Matrix Spike Duplicates) in order to meet or exceed method and regulatory requirements. Any exceptions to this will be qualified in this report. Complete Batch QC results are available upon request. In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.
- Blank  
Policy Apex assesses blank data for potential high bias down to a level equal to 1/2 the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.
- For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.
- Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.
- QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.
- \*\*\* Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:21

OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ  
 AS10252

| Agency, Authorized Purchaser or Agent:<br>Send Lab Report To: SUTTER-Jennifer@den.state.or.us<br>811 SW Sixth Avenue<br>Portland, OR 97204-1390<br>Tel. #: [503] 229-6148<br>E-mail: |                      | Contract Laboratory Name:<br>Lab Batch #:<br>Invoice To:<br>Address:<br>Tel. #:            |                      | Lab Selection Criteria:<br><input type="checkbox"/> Proximity (if TAT < 48 hrs)<br><input type="checkbox"/> Prior work on same project<br><input type="checkbox"/> Cost (for anticipated analyses)<br><input type="checkbox"/> Other labs disqualified or unable to perform requested services<br><input type="checkbox"/> Emergency work |                   | Turn Around Time:<br><input type="checkbox"/> 10 days (std.)<br><input type="checkbox"/> 5 days<br><input type="checkbox"/> 72 hours<br><input type="checkbox"/> 48 hours<br><input checked="" type="checkbox"/> 24 hours<br><input type="checkbox"/> Other |  |
|--|----------------------|--|----------------------|---|-------------------|---|--|
| Project Name: Portland Willamette Inlet<br>Project #: 2035-04<br>Sampler Name: Carmen Owens  |                      | Sample Preservative:<br>Ice<br>Requested Analyses:<br>Lead (EPA 6010)<br>Copper (EPA 6010) |                      |   |                   |   |  |
| Sample ID#   | Collection Date/Time | Matrix   | Number of Containers | Lead (EPA 6010)   | Copper (EPA 6010) | Comments  |  |
| PWI-5  | 12/11/2013 0900      | Sediment   | 1                    | X   | X                 |   |  |
| PWI-5a   | 12/11/2013 0900      | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-5b   | 12/11/2013 0900      | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-5c   | 12/11/2013 0900      | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-5d   | 12/11/2013 0900      | Sediment   | 1                    | HOLD  |                   |   |  |
| PWI-5e   | 12/11/2013 0900      | Sediment   | 1                    | HOLD  |                   |   |  |
| Notes: <b>24 hour TAT</b>  |                      |  |                      |   |                   |   |  |
| Relinquished By: Carmen Owens<br>Signature:  |                      | Agency/Agent: Apex<br>Time & Date: 1050 12-11  |                      | Received By: Jennifer Sutter<br>Signature:  |                   | Agency/Agent: Apex Labs<br>Time & Date: 1050 12/11  |  |
| Relinquished By:   |                      | Agency/Agent:  |                      | Received By:  |                   | Agency/Agent:   |  |
| Signature:   |                      | Time & Date:   |                      | Signature:  |                   | Time & Date:  |  |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #102-08047 AND PRICE AGREEMENT # 10003. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (ITS ACS) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONTRACTING T'S AND C'S, EXPRESS OR IMPLIED.

Version: 4/14/2008

Apex Laboratories

Darwin Thomas, Business Development Director

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Saturday, February 22, 2014

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04

Enclosed are the results of analyses for work order A3L0348, which was received by the laboratory on 12/16/2013 at 11:15:00AM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

---

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:20

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-6     | A3L0348-01    | Soil   | 12/16/13 10:00 | 12/16/13 11:15 |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:20

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                   | Result      | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|---------------------------|-------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-6 (A3L0348-01)</b> |             |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120403            |             |     |                     |           |          |                |           |       |
| <b>Copper</b>             | <b>99.9</b> | --- | 2.05                | mg/kg dry | 10       | 12/17/13 16:16 | EPA 6020A |       |
| <b>Lead</b>               | <b>66.3</b> | --- | 0.411               | "         | "        | "              | "         |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:20

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting Limit     | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-6 (A3L0348-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120395</b> |                |           |       |
| % Solids                  | 46.8   | --- | 1.00                | % by Weight | 1                     | 12/17/13 10:00 | EPA 8000C |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese


Reported:  
 02/22/14 10:20

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                          | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|----------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120403 - EPA 3051A</b> |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120403-BLK1)</b>      |        |     |                 |           |      | Prepared: 12/16/13 17:14 Analyzed: 12/17/13 16:10 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       |       |
| Lead                             | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       |       |
| <b>LCS (3120403-BS1)</b>         |        |     |                 |           |      | Prepared: 12/16/13 17:14 Analyzed: 12/17/13 16:13 |               |      |             |     |           |       |
| EPA 6020A                        |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                           | 52.3   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 105  | 80-120%     | --- | ---       |       |
| Lead                             | 52.5   | --- | 0.200           | "         | "    | "   | ---           | 105  | "           | --- | ---       |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:20

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Percent Dry Weight

| Analyte  | Result | MDL | Reporting Limit | Units | Dil. | Spike Amount | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------|------|--------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120395 - Total Solids (Dry Weight)</b> |        |     |                 |       |      |              | <b>Soil</b>   |      |             |     |           |       |

No Client related Batch QC samples analyzed for this batch. See notes page for more information.

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:20

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

**Prep: EPA 3051A**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120403</b> |        |           |                |                |                      |                       |                |
| A3L0348-01            | Soil   | EPA 6020A | 12/16/13 10:00 | 12/16/13 17:14 | 0.52g/50mL           | 0.5g/50mL             | 0.96           |

#### Percent Dry Weight

**Prep: Total Solids (Dry Weight)**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120395</b> |        |           |                |                |                      |                       |                |
| A3L0348-01            | Soil   | EPA 8000C | 12/16/13 10:00 | 12/16/13 15:16 | 1N/A/1N/A            | 1N/A/1N/A             | NA             |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:20

## Notes and Definitions

### Qualifiers:

### Notes and Conventions:

- DET Analyte DETECTED
- ND Analyte NOT DETECTED at or above the reporting limit
- NR Not Reported
- dry Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.
- RPD Relative Percent Difference
- MDL If MDL is not listed, data has been evaluated to the Method Reporting Limit only.
- WMSC Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.
- Batch QC Unless specifically requested, this report contains only results for Batch QC derived from client samples included in this report. All analyses were performed with the appropriate Batch QC (including Sample Duplicates, Matrix Spikes and/or Matrix Spike Duplicates) in order to meet or exceed method and regulatory requirements. Any exceptions to this will be qualified in this report. Complete Batch QC results are available upon request. In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.
- Blank Policy Apex assesses blank data for potential high bias down to a level equal to 1/2 the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.
- For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.
- Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.
- QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.
- \*\*\* Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:20

A3L0348

OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ

|  |            |   |          |   |      |   |  |
|--|------------|---|----------|---|------|---|--|
| Agency, Authorized Purchaser or Agent:<br>Send Lab Report To: <u>SUTTER, Jennifer@odeq.state.or.us</u><br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204-1390<br>Tel. #: (503) 229-6148<br>E-mail: |            | Contract Laboratory Name:<br>Lab Batch #:   |          | Lab Selection Criteria:<br><input type="checkbox"/> Proximity (if TAT < 48 hrs)<br><input type="checkbox"/> Prior work on same project<br><input type="checkbox"/> Cost (for anticipated analyses)<br><input type="checkbox"/> Other labs disqualified or unable to perform requested services<br><input type="checkbox"/> Emergency work |      | Turn Around Time:<br><input type="checkbox"/> 10 days (std.)<br><input type="checkbox"/> 5 days<br><input type="checkbox"/> 72 hours<br><input type="checkbox"/> 48 hours<br><input checked="" type="checkbox"/> 24 hours<br><input type="checkbox"/> Other |  |
| Project Name: <b>Portland Willamette Inlet</b><br>Project #: 2035-04<br>Sampler Name: <b>Carmen Owens</b>  |            | Invoice To: <b>Della Chadwick-ODEQ</b><br>Address: <b>811 SW Sixth Avenue</b><br><b>Portland, OR 97204</b><br>Tel. #: |          | Sample Preservative<br>Ice  |      | Requested Analyses  |  |
| Sample ID#   |            | Collection Date/Time  |          | Matrix  |      | Number of Containers  |  |
| PWI-6  | 12/16/2013 | 1000  | Sediment | 1   | X    | X   |  |
| PWI-6a   | 12/16/2013 | 1000  | Sediment | 1   | HOLD |   |  |
| PWI-6b   | 12/16/2013 | 1000  | Sediment | 1   | HOLD |   |  |
| PWI-6c   | 12/16/2013 | 1000  | Sediment | 1   | HOLD |   |  |
| PWI-6d   | 12/16/2013 | 1000  | Sediment | 1   | HOLD |   |  |
| PWI-6e   | 12/16/2013 | 1000  | Sediment | 1   | HOLD |   |  |
| Notes: <b>24 hour TAT</b>  |            |   |          |   |      |   |  |
| Relinquished By: <i>Adam Reese</i>   |            | Agency/Agent: <b>Apex</b>   |          | Received By: <i>Jennifer Sutter</i>   |      | Agency/Agent: <b>Apex</b>   |  |
| Signature:   |            | Time & Date: <b>1/15/14 12/16/13</b>  |          | Signature:  |      | Time & Date: <b>12-16-13 11:15</b>  |  |
| Relinquished By:   |            | Agency/Agent:   |          | Received By:  |      | Agency/Agent:   |  |
| Signature:   |            | Time & Date:  |          | Signature:  |      | Time & Date:  |  |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #102-1008-07 AND PRICE AGREEMENT # 89069. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (T'S & C'S) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONFLICTING T'S AND C'S, EXPRESS OR IMPLIED.

Version: 4/4/2008

Apex Laboratories



Darwin Thomas, Business Development Director

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Saturday, February 22, 2014

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04

Enclosed are the results of analyses for work order A3L0349, which was received by the laboratory on 12/16/2013 at 11:15:00AM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

---

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:18

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-1     | A3L0349-01    | Soil   | 12/16/13 09:00 | 12/16/13 11:15 |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**

Project Number: 2035-04

Project Manager: Adam Reese

Reported:  
 02/22/14 10:18

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                   | Result      | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|---------------------------|-------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-1 (A3L0349-01)</b> |             |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120403            |             |     |                     |           |          |                |           |       |
| <b>Copper</b>             | <b>30.8</b> | --- | 1.50                | mg/kg dry | 10       | 12/17/13 16:19 | EPA 6020A |       |
| <b>Lead</b>               | <b>21.0</b> | --- | 0.300               | "         | "        | "              | "         |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:18

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting Limit     | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-1 (A3L0349-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120395</b> |                |           |       |
| % Solids                  | 69.7   | --- | 1.00                | % by Weight | 1                     | 12/17/13 10:00 | EPA 8000C |       |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:18

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                              | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--------------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120403 - EPA 3051A</b>     |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120403-BLK1)</b>          |        |     |                 |           |      | Prepared: 12/16/13 17:14 Analyzed: 12/17/13 16:10 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| Lead                                 | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| <b>LCS (3120403-BS1)</b>             |        |     |                 |           |      | Prepared: 12/16/13 17:14 Analyzed: 12/17/13 16:13 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 52.3   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 105  | 80-120%     | --- | ---       | ---   |
| Lead                                 | 52.5   | --- | 0.200           | "         | "    | "   | ---           | 105  | "           | --- | ---       | ---   |
| <b>Duplicate (3120403-DUP1)</b>      |        |     |                 |           |      | Prepared: 12/16/13 17:14 Analyzed: 12/17/13 16:22 |               |      |             |     |           |       |
| QC Source Sample: PWI-1 (A3L0349-01) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 30.4   | --- | 1.49            | mg/kg dry | 10   | ---   | 30.8          | ---  | ---         | 1   | 40%       | ---   |
| Lead                                 | 20.5   | --- | 0.297           | "         | "    | ---   | 21.0          | ---  | ---         | 2   | 40%       | ---   |
| <b>Matrix Spike (3120403-MS1)</b>    |        |     |                 |           |      | Prepared: 12/16/13 17:14 Analyzed: 12/17/13 16:25 |               |      |             |     |           |       |
| QC Source Sample: PWI-1 (A3L0349-01) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 113    | --- | 1.56            | mg/kg dry | 10   | 78.0  | 30.8          | 106  | 75-125%     | --- | ---       | ---   |
| Lead                                 | 104    | --- | 0.312           | "         | "    | "   | 21.0          | 106  | "           | --- | ---       | ---   |

Apex Laboratories



The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:18

## QUALITY CONTROL (QC) SAMPLE RESULTS

### Percent Dry Weight

| Analyte  | Result | MDL | Reporting Limit | Units | Dil. | Spike Amount | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------|------|--------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120395 - Total Solids (Dry Weight)</b> |        |     |                 |       |      |              | <b>Soil</b>   |      |             |     |           |       |

No Client related Batch QC samples analyzed for this batch. See notes page for more information.

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:18

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

**Prep: EPA 3051A**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120403</b> |        |           |                |                |                      |                       |                |
| A3L0349-01            | Soil   | EPA 6020A | 12/16/13 09:00 | 12/16/13 17:14 | 0.478g/50mL          | 0.5g/50mL             | 1.05           |

#### Percent Dry Weight

**Prep: Total Solids (Dry Weight)**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120395</b> |        |           |                |                |                      |                       |                |
| A3L0349-01            | Soil   | EPA 8000C | 12/16/13 09:00 | 12/16/13 15:16 | 1N/A/1N/A            | 1N/A/1N/A             | NA             |

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
02/22/14 10:18

## Notes and Definitions

### Qualifiers:

### Notes and Conventions:

- DET Analyte DETECTED
- ND Analyte NOT DETECTED at or above the reporting limit
- NR Not Reported
- dry Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.
- RPD Relative Percent Difference
- MDL If MDL is not listed, data has been evaluated to the Method Reporting Limit only.
- WMSC Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.
- Batch QC Unless specifically requested, this report contains only results for Batch QC derived from client samples included in this report. All analyses were performed with the appropriate Batch QC (including Sample Duplicates, Matrix Spikes and/or Matrix Spike Duplicates) in order to meet or exceed method and regulatory requirements. Any exceptions to this will be qualified in this report. Complete Batch QC results are available upon request. In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.
- Blank Policy Apex assesses blank data for potential high bias down to a level equal to 1/2 the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.
- For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.
- Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.
- QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.
- \*\*\* Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).

Apex Laboratories



*The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.*

Darwin Thomas, Business Development Director

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 02/22/14 10:18

A3LO349

**OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ**

|   |                      |   |   |   |  |   |  |
|---|----------------------|---|---|---|--|---|--|
| Agency, Authorized Purchaser or Agent:<br>Send Lab Report To: <a href="mailto:SUTTER.Jennifer@den.state.or.us">SUTTER.Jennifer@den.state.or.us</a><br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204-1390<br>Tel. #: (503) 229-6148<br>E-mail: <a href="mailto:apex@apexlabs.com">apex@apexlabs.com</a> |                      | Contract Laboratory Name:<br>Lab Batch #: |   | Lab Selection Criteria:<br><input type="checkbox"/> Proximity (if TAT < 48 hrs)<br><input type="checkbox"/> Prior work on same project<br><input type="checkbox"/> Cost (for anticipated analyses)<br><input type="checkbox"/> Other labs disqualified or unable to perform requested services<br><input type="checkbox"/> Emergency work |  | Turn Around Time:<br><input type="checkbox"/> 10 days (std.)<br><input type="checkbox"/> 5 days<br><input type="checkbox"/> 72 hours<br><input type="checkbox"/> 48 hours<br><input checked="" type="checkbox"/> 24 hours<br><input type="checkbox"/> Other |  |
| Invoice To:<br>Address: Della Chadwick-ODEQ<br>811 SW Sixth Avenue<br>Portland, OR 97204<br>Tel. #:   |                      | Sample Preservative:<br>Ice               |   | Requested Analyses:<br>Lead (EPA 6010) X<br>Copper (EPA 6010) X   |  | Comments:   |  |
| Project Name: Portland Willamette Inlet<br>Project #: 2035-04   |                      | Sampler Name: Carmen Owens                |   | Matrix:   |  | Number of Containers:   |  |
| Sample ID#  | Collection Date/Time | Matrix                                    |   |   |  |   |  |
| PWI-1   | 12/16/2013 0900      | Sediment                                  | 1 |   |  |   |  |
| PWI-1a  | 12/16/2013 0900      | Sediment                                  | 1 |   |  |   |  |
| PWI-1b  | 12/16/2013 0900      | Sediment                                  | 1 |   |  |   |  |
| PWI-1c  | 12/16/2013 0900      | Sediment                                  | 1 |   |  |   |  |
| PWI-1d  | 12/16/2013 0900      | Sediment                                  | 1 |   |  |   |  |
| PWI-1e  | 12/16/2013 0900      | Sediment                                  | 1 |   |  |   |  |
| Notes: <b>24 hour TAT</b>   |                      |   |   |   |  |   |  |
| Relinquished By: <i>Chad Luk</i>  |                      | Agency/Agent: <b>Apex</b>                 |   | Received By: <i>Debra Larson</i>  |  | Agency/Agent: <b>Apex</b>   |  |
| Signature:  |                      | Time & Date: 11/15/12/16/13               |   | Signature:  |  | Time & Date: 12-16-13 11:15   |  |
| Relinquished By:  |                      | Agency/Agent:                             |   | Received By: <i>Apex</i>  |  | Agency/Agent:   |  |
| Signature:  |                      | Time & Date:                              |   | Signature:  |  | Time & Date:  |  |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #102-1008-07 AND PRICE AGREEMENT # 0800. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (T'S & C'S) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONFLICTING T'S AND C'S, EXPRESS OR IMPLIED.

Version: 4/4/2008

Apex Laboratories



Darwin Thomas, Business Development Director

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

# Apex Labs

12232 S.W. Garden Place  
Tigard, OR 97223  
503-718-2323 Phone  
503-718-0333 Fax

Thursday, December 19, 2013

Adam Reese  
Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

RE: Portland Willamette Inlet / 2035-04

Enclosed are the results of analyses for work order A3L0419, which was received by the laboratory on 12/18/2013 at 2:50:00PM.

Thank you for using Apex Labs. We appreciate your business and strive to provide the highest quality services to the environmental industry.

If you have any questions concerning this report or the services we offer, please feel free to contact me by email at: [dthomas@apex-labs.com](mailto:dthomas@apex-labs.com), or by phone at 503-718-2323.

---

DRAFT REPORT

*The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory*

---

DRAFT REPORT, DATA SUBJECT TO CHANGE

Page 1 of 9

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
12/19/13 15:46

## ANALYTICAL REPORT FOR SAMPLES

### SAMPLE INFORMATION

| Sample ID | Laboratory ID | Matrix | Date Sampled   | Date Received  |
|-----------|---------------|--------|----------------|----------------|
| PWI-5     | A3L0419-01    | Soil   | 12/18/13 12:00 | 12/18/13 14:50 |

DRAFT REPORT

*The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory*

|  |   |                                    |
|--|---|------------------------------------|
| <b>Apex Companies, LLC</b><br>3015 SW First Avenue<br>Portland, OR 97201 | Project: <b>Portland Willamette Inlet</b><br>Project Number: 2035-04<br>Project Manager: Adam Reese | <b>Reported:</b><br>12/19/13 15:46 |
|--|---|------------------------------------|

## ANALYTICAL SAMPLE RESULTS

### Total Metals by EPA 6020 (ICPMS)

| Analyte                   | Result      | MDL | Reporting Limit     | Units     | Dilution | Date Analyzed  | Method    | Notes |
|---------------------------|-------------|-----|---------------------|-----------|----------|----------------|-----------|-------|
| <b>PWI-5 (A3L0419-01)</b> |             |     | <b>Matrix: Soil</b> |           |          |                |           |       |
| Batch: 3120474            |             |     |                     |           |          |                |           |       |
| <b>Copper</b>             | <b>59.4</b> | --- | 1.51                | mg/kg dry | 10       | 12/19/13 12:43 | EPA 6020A |       |
| <b>Lead</b>               | <b>34.0</b> | --- | 0.302               | "         | "        | "              | "         |       |

DRAFT REPORT

*The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory*

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 12/19/13 15:46

## ANALYTICAL SAMPLE RESULTS

### Percent Dry Weight

| Analyte                   | Result | MDL | Reporting<br>Limit  | Units       | Dilution              | Date Analyzed  | Method    | Notes |
|---------------------------|--------|-----|---------------------|-------------|-----------------------|----------------|-----------|-------|
| <b>PWI-5 (A3L0419-01)</b> |        |     | <b>Matrix: Soil</b> |             | <b>Batch: 3120462</b> |                |           |       |
| % Solids                  | 66.6   | --- | 1.00                | % by Weight | 1                     | 12/19/13 10:42 | EPA 8000C |       |

DRAFT REPORT

*The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory*

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**  
 Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 12/19/13 15:46

## QUALITY CONTROL (QC) SAMPLE RESULTS

### DRAFT: Total Metals by EPA 6020 (ICPMS)

| Analyte                              | Result | MDL | Reporting Limit | Units     | Dil. | Spike Amount                                      | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--------------------------------------|--------|-----|-----------------|-----------|------|---|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120474 - EPA 3051A</b>     |        |     |                 |           |      | <b>Soil</b>                                       |               |      |             |     |           |       |
| <b>Blank (3120474-BLK1)</b>          |        |     |                 |           |      | Prepared: 12/18/13 16:48 Analyzed: 12/19/13 12:37 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | ND     | --- | 1.00            | mg/kg wet | 10   | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| Lead                                 | ND     | --- | 0.200           | "         | "    | ---   | ---           | ---  | ---         | --- | ---       | ---   |
| <b>LCS (3120474-BS1)</b>             |        |     |                 |           |      | Prepared: 12/18/13 16:48 Analyzed: 12/19/13 12:40 |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 53.5   | --- | 1.00            | mg/kg wet | 10   | 50.0  | ---           | 107  | 80-120%     | --- | ---       | ---   |
| Lead                                 | 55.7   | --- | 0.200           | "         | "    | "   | ---           | 111  | "           | --- | ---       | ---   |
| <b>Duplicate (3120474-DUP1)</b>      |        |     |                 |           |      | Prepared: 12/18/13 16:48 Analyzed: 12/19/13 12:46 |               |      |             |     |           |       |
| QC Source Sample: PWI-5 (A3L0419-01) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 54.3   | --- | 1.47            | mg/kg dry | 10   | ---   | 59.4          | ---  | ---         | 9   | 40%       | ---   |
| Lead                                 | 31.6   | --- | 0.294           | "         | "    | ---   | 34.0          | ---  | ---         | 7   | 40%       | ---   |
| <b>Matrix Spike (3120474-MS1)</b>    |        |     |                 |           |      | Prepared: 12/18/13 16:48 Analyzed: 12/19/13 12:49 |               |      |             |     |           |       |
| QC Source Sample: PWI-5 (A3L0419-01) |        |     |                 |           |      |   |               |      |             |     |           |       |
| EPA 6020A                            |        |     |                 |           |      |   |               |      |             |     |           |       |
| Copper                               | 130    | --- | 1.52            | mg/kg dry | 10   | 76.2  | 59.4          | 93   | 75-125%     | --- | ---       | ---   |
| Lead                                 | 112    | --- | 0.305           | "         | "    | "   | 34.0          | 103  | "           | --- | ---       | ---   |

DRAFT REPORT

The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory

|  |   |                                    |
|--|---|------------------------------------|
| <b>Apex Companies, LLC</b><br>3015 SW First Avenue<br>Portland, OR 97201 | Project: <b>Portland Willamette Inlet</b><br>Project Number: 2035-04<br>Project Manager: Adam Reese | <b>Reported:</b><br>12/19/13 15:46 |
|--|---|------------------------------------|

## QUALITY CONTROL (QC) SAMPLE RESULTS

|                                  |
|----------------------------------|
| <b>DRAFT: Percent Dry Weight</b> |
|----------------------------------|

| Analyte  | Result | MDL | Reporting Limit | Units | Dil. | Spike Amount | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----|-----------------|-------|------|--------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch 3120462 - Total Solids (Dry Weight)</b> |        |     |                 |       |      |              | <b>Soil</b>   |      |             |     |           |       |

No Client related Batch QC samples analyzed for this batch. See notes page for more information.

DRAFT REPORT

*The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory*

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**

Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 12/19/13 15:46

### SAMPLE PREPARATION INFORMATION

#### Total Metals by EPA 6020 (ICPMS)

**Prep: EPA 3051A**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120474</b> |        |           |                |                |                      |                       |                |
| A3L0419-01            | Soil   | EPA 6020A | 12/18/13 12:00 | 12/18/13 16:48 | 0.498g/50mL          | 0.5g/50mL             | 1.00           |

#### Percent Dry Weight

**Prep: Total Solids (Dry Weight)**

| Lab Number            | Matrix | Method    | Sampled        | Prepared       | Sample Initial/Final | Default Initial/Final | RL Prep Factor |
|-----------------------|--------|-----------|----------------|----------------|----------------------|-----------------------|----------------|
| <b>Batch: 3120462</b> |        |           |                |                |                      |                       |                |
| A3L0419-01            | Soil   | EPA 8000C | 12/18/13 12:00 | 12/18/13 17:06 | 1N/A/1N/A            | 1N/A/1N/A             | NA             |

DRAFT REPORT

*The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory*

Apex Companies, LLC  
3015 SW First Avenue  
Portland, OR 97201

Project: **Portland Willamette Inlet**  
Project Number: 2035-04  
Project Manager: Adam Reese

Reported:  
12/19/13 15:46

## Notes and Definitions

### Qualifiers:

### Notes and Conventions:

|              |  |
|--------------|--|
| DET          | Analyte DETECTED   |
| ND           | Analyte NOT DETECTED at or above the reporting limit   |
| NR           | Not Reported   |
| dry          | Sample results reported on a dry weight basis. Results listed as 'wet' or without 'dry' designation are not dry weight corrected.  |
| RPD          | Relative Percent Difference  |
| MDL          | If MDL is not listed, data has been evaluated to the Method Reporting Limit only.  |
| WMSC         | Water Miscible Solvent Correction has been applied to Results and MRLs for volatiles soil samples per EPA 8000C.   |
| Batch QC     | Unless specifically requested, this report contains only results for Batch QC derived from client samples included in this report. All analyses were performed with the appropriate Batch QC (including Sample Duplicates, Matrix Spikes and/or Matrix Spike Duplicates) in order to meet or exceed method and regulatory requirements. Any exceptions to this will be qualified in this report. Complete Batch QC results are available upon request. In cases where there is insufficient sample provided for Sample Duplicates and/or Matrix Spikes, a Lab Control Sample Duplicate (LCS Dup) is analyzed to demonstrate accuracy and precision of the extraction and analysis.   |
| Blank Policy | <p>Apex assesses blank data for potential high bias down to a level equal to ½ the method reporting limit (MRL), except for conventional chemistry and HCID analyses which are assessed only to the MRL. Sample results flagged with a B or B-02 qualifier are potentially biased high if they are less than ten times the level found in the blank for inorganic analyses or less than five times the level found in the blank for organic analyses.</p> <p>For accurate comparison of volatile results to the level found in the blank; water sample results should be divided by the dilution factor, and soil sample results should be divided by 1/50 of the sample dilution to account for the sample prep factor.</p> <p>Results qualified as reported below the MRL may include a potential high bias if associated with a B or B-02 qualified blank. B and B-02 qualifications are not applied to J qualified results reported below the MRL.</p> |
| ---          | QC results are not applicable. For example, % Recoveries for Blanks and Duplicates, % RPD for Blanks, Blank Spikes and Matrix Spikes, etc.   |
| ***          | Used to indicate a possible discrepancy with the Sample and Sample Duplicate results when the %RPD is not available. In this case, either the Sample or the Sample Duplicate has a reportable result for this analyte, while the other is Non Detect (ND).   |

DRAFT REPORT

*The results provided in this report are PRELIMINARY and are subject to change based on subsequent analysis, QC validation or final data review. Please use these results with the understanding that they may have not been finalized by the laboratory*

Apex Companies, LLC  
 3015 SW First Avenue  
 Portland, OR 97201

Project: **Portland Willamette Inlet**

Project Number: 2035-04  
 Project Manager: Adam Reese

Reported:  
 12/19/13 15:46

A3L0419

OREGONDEQ State of Oregon Sample Chain of Custody OREGONDEQ

| Agency, Authorized Purchaser or Agent:<br>Send Lab Report To: <a href="mailto:SUTTER.Jennifer@dnr.state.or.us">SUTTER.Jennifer@dnr.state.or.us</a><br><a href="mailto:areese@apexlabs.com">areese@apexlabs.com</a><br>Address: 811 SW Sixth Avenue<br>Portland, OR 97204-1390<br>Tel. #: (503) 229-6148<br>E-mail: |                      | Contract Laboratory Name:<br>Lab Batch #: |                      | Lab Selection Criteria:<br><input type="checkbox"/> Proximity (if TAT < 48 hrs)<br><input type="checkbox"/> Prior work on same project<br><input type="checkbox"/> Cost (for anticipated analyses)<br><input type="checkbox"/> Other (labs disqualified or unable to perform requested services)<br><input type="checkbox"/> Emergency work |                   | Turn Around Time:<br><input type="checkbox"/> 10 days (std.)<br><input type="checkbox"/> 5 days<br><input type="checkbox"/> 72 hours<br><input type="checkbox"/> 48 hours<br><input checked="" type="checkbox"/> 24 hours<br><input type="checkbox"/> Other |  |
|--|----------------------|---|----------------------|---|-------------------|---|--|
| Invoice To:<br>Address:<br>Tel. #:   |                      | Invoice To:<br>Address:<br>Tel. #:        |                      | Sample Preservative<br>Ice  |                   | Comments  |  |
| Project Name: Portland Willamette Inlet<br>Project #: 2035-04  |                      | Sampler Name: Carmen Owens                |                      | Requested Analyses<br>Lead (PPA) 6010<br>Copper (PPA) 6010  |                   | Comments  |  |
| Sample ID#   | Collection Date/Time | Matrix                                    | Number of Containers | Lead (PPA) 6010   | Copper (PPA) 6010 | Comments  |  |
| PWI-5  | 12/18/2013 1200      | Sediment                                  | 1                    | X   | X                 |   |  |
| PWI-5a   | 12/18/2013 1200      | Sediment                                  | 1                    | HOLD  |                   |   |  |
| PWI-5b   | 12/18/2013 1200      | Sediment                                  | 1                    | HOLD  |                   |   |  |
| PWI-5c   | 12/18/2013 1200      | Sediment                                  | 1                    | HOLD  |                   |   |  |
| PWI-5d   | 12/18/2013 1200      | Sediment                                  | 2                    | HOLD  |                   |   |  |
| PWI-5e   | 12/18/2013 1200      | Sediment                                  | 1                    | HOLD  |                   |   |  |

Notes: **24 hour TAT**

|                                      |                              |                                   |                              |
|--------------------------------------|------------------------------|-----------------------------------|------------------------------|
| Relinquished By: <i>Carmen Owens</i> | Agency/Agent: <i>Apex</i>    | Received By: <i>Jan Abbott</i>    | Agency/Agent: <i>Apex</i>    |
| Signature: _____                     | Time & Date: <i>12/18/13</i> | Signature: <i>Jan Abbott</i>      | Time & Date: <i>12/18/13</i> |
| Relinquished By: _____               | Agency/Agent: _____          | Received By: <i>Frankie Luthy</i> | Agency/Agent: _____          |
| Signature: _____                     | Time & Date: _____           | Signature: _____                  | Time & Date: _____           |

THIS PURCHASE IS SUBMITTED PURSUANT TO STATE OF OREGON SOLICITATION #102-108607 AND PRICE AGREEMENT # [6009]. THE PRICE AGREEMENT INCLUDING CONTRACT TERMS AND CONDITIONS AND SPECIAL CONTRACT TERMS AND CONDITIONS (T'S & C'S) CONTAINED IN THE PRICE AGREEMENT ARE HEREBY INCORPORATED BY REFERENCE AND SHALL APPLY TO THIS PURCHASE AND SHALL TAKE PRECEDENCE OVER ALL OTHER CONFLICTING T'S AND C'S, EXPRESS OR IMPLIED.

Version: 4/1/2008