

# Capital Planning/Projects

(AIP - Airport improvement projects, Capital Projects and Statewide Programs update)

## AIP (ODA Airports)

- **Chiloquin –Runway rehab** Project is on schedule. Paving anticipated next week.
- **Siletz Bay –Apron rehab design** (Project started in July – final design estimated to be complete this summer, construction scheduled for next spring/summer)
- **Cottage Grove –Obstruction removal** Project will start this week.
- **Aurora –Air traffic control tower** Project is in design phase.

## Statewide Programs & System Planning

### - Statewide Pavement Maintenance Program

(PMP 2012 – ODA Region 3)

Pavement Maintenance Projects are in full swing this summer with construction work to be completed by the end of September, here is a list of the airports that will be getting various amounts of crack filling seal coat and pavement maintenance:

| <u>Gorge Region Airports:</u> | <u>Central Region Airports:</u> | <u>Eastern Region Aiports:</u> |
|-------------------------------|---------------------------------|--------------------------------|
| Cascade Locks                 | Bend                            | Baker City                     |
| Columbia Gorge                | Madras                          | Enterprise                     |
| Condon                        | Prineville                      | Grant County                   |
| Hermiston                     | Sunriver                        | LaGrande                       |
| Hood River                    |                                 |                                |
| Wasco                         |                                 |                                |
| Boardman                      |                                 |                                |
| 80% Complete                  | 85% Complete                    | 85% Complete                   |

### - **SCIP - Statewide Capital Improvement Program (FAA)**

The SCIP Coordinator has been working with the FAA and Airport Sponsors throughout the state to manage and coordinate the FAA's AIP expenditures and expiring funds. GA CIP Training is scheduled for the Fall OAMA Conference

- **Pavement Maintenance Program Evaluation**

PEP inspections have been completed for 2013 PMP. Reports due to ODA in October. At that time I will schedule the 2013 PMP Program per the needs as defined by the region and funds available.

- **Connect Oregon IV**

OTC has approved the COIV Projects per the final recommendations.

- **Oregon Aviation System Plan (OAP)**

Update is underway. Update will include new economic impact study and updated inventory and statewide capital plan.