

DAS FPS Parking Lot Upgrade Projects 2022-2024

Color indicates what lot parkers will be moved to

Updated 4/6/2023

Group	Project Description	Parking Lot	Start date	End date	Status	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23	Oct-23	Nov-23	Dec-23	Jan-24	Feb-24	Mar-24	Apr-24		
1	EV Charging Stations / Lot Rebuild	#18 Commerce	11/14/2022	5/1/2023	In-Progress	Vehicles to Red			or CMPS																
1	EV Charging Stations / Lot Rebuild	#1 Green Lot	11/14/2022 7/11/2023	3/13/2023 7/18/2023	Phase I Completed	Vehicles to Red							Vehicles to Red												
1	EV Charging Stations	#9 CMPS Veh to CMPS	12/12/2023 11/1/23	12/30/2022 12/1/2023	Phase I Complete		CMPS											CMPS							
1	EV Charging Stations	#16 North Mall PS	1/3/2023 11/1/2023	1/9/2023 12/5/2023	Phase I Complete			Vehicles to Red											Vehicles to Green						
1	EV Charging Stations	#11 Agriculture Lot	1/19/2023 11/1/23	2/2/2023 11/30/23	Phase I Complete			Vehicles to Red											Vehicles to Red						
1	EV Charging Stations / Lot Rebuild	#2 Orange Lot / Vets	2/8/2023 6/1/2023	3/21/2023 6/15/2023	Phase I Complete				To Green				To Green												
1	EV Charging Stations / Lot Rebuild	#19 Work Source (605 Cottage)	2/13/2023	5/26/2023	In-Progress				To Green																
1	EV Charging Stations / Lot Rebuild	#5 Salem MP Parking Lot	2/20/2023	10/30/2023	In-Progress	No Parking Moves - Substantial Completion 10/21/2024																			
2	Street Rebuild	#4 Salem MP Driveway	5/16/2023	6/28/2023	Preliminary Start							No Parking Moves													
2	EV Charging Stations	#8 550 Lot	4/17/2023	5/5/2023	Preliminary Start						Move Vehicles around 550														
2	EV Charging Stations	#7 Archives PS & Lot	4/3/2023 11/1/2023	4/17/2023 12/11/2023	On Hold						Tenitive								Archive Meters						
2	EV Charging Stations	#10 Ferry Structure	4/3/2023 10/18/2023	5/22/2023 11/21/2023	In-Progress						In-Place								In-Place						
2	EV Charging Stations / Street Rebuild	#3 Ferry Street	4/4/2023 11/1/2023	6/13/2023 11/28/2023	In-Progress						ADA to GSB Meters								ADA to GSB Meters						
3	EV Charging Stations	#15 Justice Lot	11/1/2023	12/15/2023	Preliminary Start														Vehicles to Red	Or CMPS					
3	EV Charging Stations	#6 Yellow Lot	11/1/2023	11/29/2023	Preliminary Start														No Moves						
3	EV Charging Stations	#14 Human Service Bldg PS	4/1/2024	7/1/2024	Preliminary Start																		Vehicles to Green		