

**Supplemental to Consent Order (DEQ No. WMCVC-NWR-99-09)
Schedule for Remedial Action
Ross Island Sand and Gravel Co., Multnomah County, Oregon**

Effective Date: June , 2006

Introduction and Purpose

The subject Consent Order has been in effect since November 1999 and covers a broad range of environmental activities at the Ross Island Lagoon site, beginning with a Remedial Investigation and continuing through Remedial Design and Remedial Action. Because the extent of remedial action was not known at the time the Consent Order was prepared, a schedule for this phase of work and the associated reporting was not included as part of the Scope of Work for the Agreement.

On December 20, 2005 a Record of Decision (ROD) describing the selected remedial action was signed for this site. The selected remedial action, as described in the ROD, includes the following elements (referenced areas are indicated in Figure 1):

- Capping of shallow surface soil in the processing plant area contaminated with arsenic and zinc (Area A1),
- Stabilization of the slope on the southeastern lagoon shoreline where PCB and PAH concentrations pose a potential threat to the lagoon via erosion (Area A2),
- Long-term management of the existing cap over the TBT-contaminated material confined at the location of the former settling pond (Area B),
- Monitoring of groundwater on the southeastern lagoon shoreline where PAH concentrations in groundwater may pose a threat to the lagoon (Area C)
- Capping and long-term monitoring and management of the surface sediment in the southern portion of the lagoon containing elevated concentrations PCBs and PAHs as a result of the breach of a confined disposal cell (Area D),
- Capping and long-term monitoring of shoreline areas where elevated pH has been detected (Area E),
- Long-term monitoring and management of existing confined disposal cells in the southern portion of the lagoon (Area F),
- Institutional controls to prevent disturbance of all capped areas, and
- Regular reporting on the status of remedial elements, effectiveness in preventing release of contaminants to the environment at levels of concern, and any contingency measures implemented as a result of monitoring data.

The purpose of this supplemental order is to provide a schedule for completing the above activities, successful completion of which will lead to a No Further Action (aside from long term management/monitoring) finding for the site.

Schedule

| Task | Due data | Description |
|--|--|---|
| A. Health and Safety Plan | July 31, 2006 | Health and safety procedures to be followed for all activities associated with implementation of the remedial action. |
| B. Monthly Progress reports | 10 th day of each month through remedy implementation | Brief summary of actions taken under this order during the previous month, actions scheduled to be taken in the next two months, sampling, test results, and any other data generated or received during the previous month, and a description of any problems experienced during the previous month and any actions taken to resolve them. |
| C. Pre-Design Sampling Work Plans/Reports | | |
| a) pH Evaluation – Area E | | Evaluation to assess effectiveness in reducing elevated pH levels in shoreline areas (Area E) using currently available reclamation fill |
| b) Continuous Multi channel tubing (CMT) Well report | April 10, 2006 | |
| 2. DEQ comments | May 17, 2006 | |
| 3. Revised CMT well report/monitoring plan | July 7, 2006 | |
| 4. Follow-up monitoring reports | August 28, 2006; November 27, 2006 | |
| 5. Recommendation – Area E, Shoreline Cap | January 15, 2007 | |
| 6. DEQ review | February 22, 2007 | |
| b) Upland soil characterization | | Define the extent of elevated concentrations of arsenic and zinc in the processing plant area (Area A1) |
| 1. Soil sampling work plan | July 7, 2006 | |
| 2. DEQ review | Aug 9, 2006 | |
| 3. Implementation | Aug/Sept 2006 | |
| 4. Report with recommendations re: extent of upland cap Area A1 | October 24, 2006 | |
| c) CAD cell slope/stability | | Determine required subsurface contours to ensure stable slopes adjacent to confined aquatic disposal (CAD) cells (Area F) and associated volume and characteristic of fill required to achieve stability. Repair area adjacent to CAD cell 5 where slope failure was observed. |
| 1. Detailed evaluation of bathymetry/slope w/ recommendations for emergency slope repair adjacent to CAD cell 5. | June 12, 2006 | |

| | | |
|---|----------------------|---|
| 2. DEQ review | July 12, 2006 | |
| 3. Implementation of CAD cell 5 slope repair | July – November 2006 | |
| 4. Report documenting CAD cell 5 repair | February 9, 2007 | |
| 5. Overall southern bench area slope stability evaluation | July 14, 2006 | |
| 6. DEQ review | August 15, 2006 | Findings to be incorporated into CAD cell design, Item D.f). |
| D. Remedial Design Documents | | Design specifications for each element of the remedial action |
| a) Upland soil – processing plant (Area A1) | | |
| b) Upland soil – shoreline (Area A2) | | |
| c) Contaminated groundwater | | |
| 1. 50% Design meeting | November 15, 2006 | |
| 2. 90% Prefinal Design | December 18, 2006 | |
| 3. DEQ comments | January 25, 2007 | |
| 4. Final Design | February 20, 2007 | |
| 5. DEQ review | March 23, 2007 | |
| 6. Implementation | April 2007 | |
| 7. Construction complete Report | July 10, 2007 | |
| 8. DEQ review | August 10, 2007 | |
| d) Lagoon sediment – adjacent to CADs/Breach area | | |
| e) Lagoon sediment – elevated pH | | |
| f) CAD cells | | |
| 1. 50% Design meeting | February 19, 2007 | |
| 2. 90% Prefinal Design | March 22, 2007 | |
| 3. DEQ comments | April 24, 2007 | |
| 4. Final Design | May 25, 2007 | |
| 5. DEQ review | June 27, 2007 | |
| 6. Implementation | July 2007 | |
| 7. Construction complete Report | October 3, 2007 | |
| 8. DEQ review | November 5, 2007 | |
| E. Long Term Monitoring/Maintenance/Contingency Plan | December 6, 2007 | Describes more intensive monitoring of the effectiveness of site controls – capping and stabilization elements over the initial 5 years. Assuming remedial elements are performing satisfactorily, a less intensive monitoring program will be developed at that point. Includes identification of elements that will be included in the 5- |

| | | |
|--|------------------------------------|--|
| | | year review to be conducted in 2010 (5 years after the ROD). |
| DEQ review | January 15, 2008 | |
| Implementation | February 20, 2008 | |
| F. Deed Notice | December 6, 2007 | Documentation to be attached to property records and filed with the County indicating site use restrictions, locations of capped areas, and referencing the long-term monitoring plan. |
| DEQ review | January 15, 2008 | |
| G. Annual Reports | January 10, 2007 - 2012 | Reports filed in conjunction with annual reports documenting reclamation activities that summarize and evaluate long-term monitoring data collected over the previous year, identify any issues and their resolution, and indicate any modifications to the plan. |
| DEQ review | 30 days following report submittal | |
| H. NFA (aside from monitoring) | February 15, 2008 | |
| I. 5-Year Review Report | January 10, 2010 | More detailed assessment of the performance of remedial action elements to be provided in place of the annual report for this year. Evaluations to be included in this report should be described in the Long Term Monitoring, Maintenance, and Contingency Plan (Item E). |
| DEQ review | 30 days following report submittal | |
| J. Long-term Monitoring Plan Modification | 2012 | As described above, based on effectiveness evaluation of the first 5 years of monitoring. |
| DEQ review | 2012 | |

Public Notice

A press release on this Supplement to the Consent Order will be provided to The Oregonian.

Signature

Dick Pedersen, Administrator
Northwest Region, DEQ

Consent

By: _____
Ross Island Sand and Gravel Co.

Date

