

| DATE | REMARKS |
|-------|--|
| 4-67 | Presently waiting on diver to recover fish. Spud 3:15 AM 4-4-67. Made three to 4 ft hole, twist off, left bit assembly and drill collar in hole. Water depth 352' |
| 5-67 | Prep to dive in attempt to recover fish. 22½ hrs wait on divers. 1½ hrs unload diving equipment. Airplane fogged in, Crescent City, Calif., had to drive. Sea 5-7 NW, Wind 15-20 SW. Cost daily \$16,801, total \$466,730. |
| 6-67 | TD 465 ft. (RDB to ocean floor 420 ft) Footage made 45', hrs on bottom 9, present over going in hole with new bit with hole opener; mud, sea water. Daily cost \$21,297 includes divers, total \$488,027. WOB 10,000, RPM 60, Pmp pr 400, bits #1, 12½ YTM, ½" jets, out at 465, in 420, footage made 45. Bit #2, 12½, S3J, ½" jets, in 465, rig time 12 hrs, rec fish with divers, 9 hrs drilling, 3 hrs trip. Sea from west 6-18 ft, wind NE 5-10. Location is 45.65 ft south and 14.5 ft east of authorized location. |
| 7-67 | Present TD 950, footage made last 24 hrs 485 ft. Hrs on bottom 8½, pr. oper: making wiper trip to cond hole for 16" casing. Mud sea wt, daily cost \$16,319, total \$504,346. WOB 10,000, RPM 80, Pmp pr 950, bit 3, rerun 12½ S3J, ½" jets, out at 950, in 465, total footage 485, 10½ hrs drl., 3 hrs reaming, 1½ hrs survey, 9 hrs trip time, seas 4-6 NW, wind 5-10 SW. All depths measured from rotary table: distance from rotary table to ocean floor is 420 ft. |
| 8-67 | On loc 23 days, depth 950, operations: running BOP with 16" riser. Daily cost, \$22,034, total \$526,380, rig time: 6 hrs, 6 hrs cond hole for casing, 7 hrs running 16" casing, casing shoe at 904 ft, 1 hr cementing casing with 500 sacks. 4 hrs pulled landing tool, 6 hrs running blowout preventer. |
| 9-67 | 24 days, depth 950, operations: pulling out of hole. Daily cost \$14,315, total \$540,693. 17 hrs running blowout preventer, 4 hrs test BOP, 3 hrs drilling out cement from 827-904. No shows, 60 unit gas kick. No diagnostic bugs. |
| 10-67 | Geological: Lithology claystone, tan, silty, sandy. Age Miocene?? Deep water fauna, very few bugs. Seas 8-12 ft from SW, wind 20-30 SSW. RDB to Ocean floor correction: 424 ft. Engineering: 25 days, depth 1616, footage made 565, hrs on bottom 13, operations: raking trip. Mud weight 8.6, viscosity 46, water loss 14, filter cake 2/32, pH 8.5, daily cost \$16,338, total \$557,081. Bit 2, 12½, type S3, jets ½", in 950, rig time 13 hrs drilling, 1 hr survey, 10 hrs on trip, going in hole. |
| 11-67 | Geological: Claystone, gray, silty, Miocene?? Not yet to Bastendorf. Probably between Empire and Tunnel Point. Only bugs still deep fauna. Survey at 2073 ft one degree. Wind 0-5 SW, Seas 8-10 SW. Engineering: Days 26, depth 2073, ft made 457, on bottom 14½ hrs. Operations: trip to check 15" hole opener, mandrel on hole opener was washed out. Now going in hole. Mud 9.2, vis 48, wl 10, FC 2/32, pH 9. Daily cost \$16,512, total \$573,593. WOB 20,000, RPM 150, Pmp pr 1500, bit 2, 12½ S3, ½" jets, in 950, HO no. 3 15". Rig time 14½ hrs drilling, 1 hr surveys, 8½ hrs trip time. Wind SW 5-10, seas out of SW 8-12. |
| 2-67 | Geological: Logging. Ran IES, sonic-gamma ray. Now making trip for dipmeter. Density tool would not work. Wind 5-10 N, sea 8-10 NW. Will run 11-3/4" casing upon completion of logging. Probably drill out Thursday PM. Age dating: faunal change noted at 1460 ft. Above 1460, age is Upper Miocene??. Below 1460, age is lower Miocene - Saucian - deep water environment. Interpretation is that we are still above Tunnel Point Sand zone. Engineering: 27 days, depth 2425, footage 351, hrs on bottom 9, operations: logging, cannot get dipmeter below 1800, now prep to make cond trip. Mud 9.8, vis 52, WL 9.6, fc 2/32, pH 9, daily cost \$15,139, \$589,732 total. WOB 20,000, RPM 150, pmp pr 1500, bit 2, 12½, S3, ½" jets, out at 2424, in 550, footage 1474, rig time: 2½ hrs trip in hole, 9 hrs milling, 2 hrs circ, 3 hrs trip out with rigging up Schlumberger, 7½ hrs logging, prep to make cond trip. Wind NW 5-10, seas NW 8-10. |
| 3-67 | Engineering: 28 days, depth 2425, operations: running 11-3/4" casing, mud 9.3, vis 46, WL 5.6, FC 2/32, pH 9, oil 6%. Daily cost \$17,774, total \$607,506. Rig time: 8½ hrs with cond hole, had bridges from 1524-2012, 4½ hrs running |