

OR PFH 22(16) MCKENZIE HIGHWAY BRIDGE REPLACEMENT DTFH70-08-C-00012

Report Date: August 8, 2008

Status Report for the week ending August 8, 2008

The contractor has completed all the roadway aggregate grading at both bridge locations. Yesterday, the waterproofing membrane was applied to both bridge decks. Photograph#1 shows the subcontractor ACF West laying out the membrane on the primed concrete deck at the mile post 68.37 bridge.

Today the subcontractor will place a 3 inch depth of asphalt concrete pavement, within the project limits, at mile post 66.69 and 68.37.

Construction Activities for the week ending August 8, 2008

Monday and Tuesday of this week the subcontractor will be installing guard rail on the project at both bridge locations.

An additional subcontractor will be on the project on Tuesday. They will be placing the solid yellow pavement marking along the center line of the roadway.

The rest of the week will be used for clean up.

Driving Conditions

Dump trucks will be escorted by a pilot vehicle today (08/08/2008) between the White Branch snow gate (at mile post 61.9 on Hwy 242) and the Alder Springs snow gate (at mile post 65.9 on Hwy 242). A pilot vehicle will be used for construction trucks whenever hauling material to the construction job site.

The following information is a constant for this project, repeated weekly, and considered important information for the traveling public:

The west end of Highway 242 (Old McKenzie Highway) is closed at Mile Post 65.9, the Alder Springs snow gate. A watchman will be at the Alder Springs gate advising the traveling public that there is no access eastbound beyond this point for pedestrians, bicyclists and motorists.

Temporary construction signs (orange and black signs) indicate the road closure. Distances to the closure are on signs located at the 126/242 junction and at the White Branch snow gate (Mile post 61.59).

CONTACT INFORMATION

Project Engineer: Paul Akehurst

Mailing Address: PO Box 1070

Bend, OR 97701

Office: (541) 306-3488

E-mail: Paul.Akehurst@fhwa.dot.gov

**SUBCONTRACTOR ACF WEST
PLACING WATERPROOF MEMBRANE
ON PRIMED BRIDGE DECK AT
MILE POST 68.37.**

