

STATE DEPARTMENT OF GEOLOGY & MINERAL INDUSTRIES

Redbird No. 2 Claim

Project

Hole No. 2 Location Kerby Quadrangle 300' / N60°E. of Hole No. 1, Elev. 3255

of sec. 19 T. 29S R. 8W County Josephine

Coord. N. E.

| | From | To | Thickness of sample | Sample No. | Description |
|-----------------------------------|----------------|----------------|---------------------|--------------|--|
| Elev. collar <u>3255</u> | | | | | |
| Depth to top of bed <u>6"</u> | <u>0' - 6"</u> | <u>1' - 6"</u> | | <u>P6531</u> | <u>Red - Brown Soil - Shots</u> <u>Top 6" Discarded</u> |
| Elev. of top of bed _____ | <u>1' - 6"</u> | <u>2' - 6"</u> | | <u>P6532</u> | <u>Yellowish-Brown</u> <u>No Shots</u> |
| Thickness of bed _____ | <u>2' - 6"</u> | <u>3' - 8"</u> | | <u>P6533</u> | <u>Yellowish-Brown</u> <u>No Shots (Dry)</u> |
| Elev. bottom bed _____ | | | | | |
| Depth of hole <u>3' - 8"</u> | | | | | |
| Elev. water table _____ | | | | | |
| Bottomed in <u>Limonite?</u> | | | | | |
| ***** | | | | | |
| Drill used <u>3" auger</u> | | | | | |
| Number men <u>3</u> | | | | | |
| Engr. in charge <u>Libbey</u> | | | | | |
| Mtrl. classfd. by <u>Dole</u> | | | | | |
| Sampler <u>Mason</u> | | | | | |
| Date hole began <u>8-13-47</u> | | | | | |
| Date hole finished <u>8-13-47</u> | | | | | |
| Shifts actually drilled <u>1</u> | | | | | |

Remarks Hole abandoned when solid rock encountered.

STATE DEPARTMENT OF GEOLOGY & MINERAL INDUSTRIES

Redbird No. 2 Claim

Project

Hole No. 1 Location Kerby Quadrangle. N. E. slope of Woodcock Mtn.

of sec. 19 T. 39S R. 8W County Josephine

| Coord. | N. | E. | From | To | Thickness of sample | Sample No. | Description |
|-------------------------|--------------------------|----|----------------|----------------|---------------------|--------------|---|
| Elev. collar | <u>3260</u> ± | | | | | | |
| Depth to top of bed | | | <u>0' - 0"</u> | <u>1' - 0"</u> | <u>1'</u> | <u>P6529</u> | <u>Yellow-brown soil</u> <u>No shots</u> |
| Elev. of top of bed | | | | | | | |
| Thickness of bed | | | | | | | |
| Elev. bottom bed | | | | | | | |
| Depth of hole | <u>1' - 0"</u> | | | | | | |
| Elev. water table | | | | | | | |
| Bottomed in | <u>Solid rock</u> | | | | | | |
| | <u>*****</u> | | | | | | |
| Drill used | <u>3" hand auger</u> | | | | | | |
| Number men | <u>3</u> | | | | | | |
| Engr. in charge | <u>Libbey</u> | | | | | | |
| Mtrl. classfd. by | <u>Dole</u> | | | | | | |
| Sampler | <u>Mason</u> | | | | | | |
| Date hole began | <u>8-13-47</u> | | | | | | |
| Date hole finished | <u>8-13-47</u> | | | | | | |
| Shifts actually drilled | <u>1/2 hr.</u> | | | | | | |

Remarks Hole abandoned when solid rock encountered. Collar of hole in bottom of
loc. cut 5' below surface.