

CROWN

ZELLERBACH 15-14 10/11/79 FIRST REPORT: Staked loc. in SW $\frac{1}{4}$ SW $\frac{1}{4}$
(5000' Eocene-WC) of Sec. 15-6N-4W. Elevation: 1351.6' GR.
Columbia Co., Oreg. Drlg. contractor: Brinkerhoff-Signal - Rig #61.
Mist Prosp. Now RURT.

CROWN ZELLERBACH 10/12/79 RURT. Will spud this AM.
#15-14 Ran 20' of 12 $\frac{1}{4}$ " conductor; cmt. w/6 yds ready-mix.
(5000' Eocene-WC)
Columbia Co., Oreg.
Mist Prosp.

CROWN ZELLERBACH 10/13/79 Day #1 - TD 350'. Drl'd. 319' in 6 $\frac{1}{2}$ hrs.
#15-14 Repairing rig. MW 8.9; visc 60. Surveys: 1° @ 175'
(5000' Eocene-WC) & 300'. Ran bit #1 (9-7/8" Smith DT - SN AE6826)
Columbia Co., Oreg. @ 31'. Bit has drld. 319' in 11 hrs. Spudded @ 2:30 PM
Mist Prosp. on 10/12/79. Lost circ. @ 240' & 350'. Mixed LCM to
7#/bbl. Now repairing rig.

CROWN ZELLERBACH 10/14/79 2 days - TD 515'. Drl'd. 165' in 4 hrs.
#15-14 (cont) NU BOPE. MW 9.0; visc 60. Survey: 1° @ 515'.
Columbia Co., Oreg. Fulled bit #1 @ 515'. Bit drld. 484' in 15 hrs.
Dull grade 4-4-I. Drl'd. to 465'. Lost circ. Mixed
LCM pill. Drl'd. to 515'. PCH. RU & ran 13 jts 7" 20# K-55 STC, total of
536.44', set @ 515'. Cmt. w/175 sx Class "G" w/2% CaCl. Cmt. circ.
PD 5:30 PM 10/13/79. WOC 12 hrs. Broke out landing jt. Now NU BOPE.
10/15 3 days - TD 515'. Drlg. plug. MW 8.7;
visc 50. Fin. NU BOPE. Pressure-tested pipe & blind rams & manifold to
1500 psi, Hydril to 1000. Ran 1" pipe on backside of csg. Tagged cmt. @ 140'.
Cemented thru 1" pipe w/100 sx Class "G" w/4% CaCl. TIH w/bit #2 (6 $\frac{1}{4}$ " Smith
DTU - SN AU6401) @ 515'. Tagged cmt. @ 434'. Drl'd. 6' of cmt. Now drlg.
plug @ 482'. Drlg. wt 12,000#; RPM 75.

CROWN ZELLERBACH 10/16/79 4 days - TD 515'. Rmg. out btm jt of surf
#15-14 pipe @ 500'. MW 9.0; visc 50; v/L 12.0; pH 11.0.
(5000' Eocene-WC) Fin. drlg. plug & cmt to 479'. POH. PU Acme 6 $\frac{1}{4}$ " tapered
Columbia Co., Oreg. mill. TIH. Now rmg out 7" csg. @ 500'. Rmgwt 4000#; RPM 45.
Mist Prosp.

CROWN ZELLERBACH 10/17/79 5 days - Drlg. @ 1060'. Drl'd. 745'.
#15-14
(5000' Eocene-WC)
Columbia Co., Oreg.
Mist Prosp.

CROWN ZELLERBACH
#15-14 10/18/79 6 days - Drlg. @ 1090'. Drl'd. 692'.
(5000' Eocene-WC)
Columbia Co., Oreg.
Mist Prosp.

CROWN ZELLERBACH 10/19/79 7 days - Drlg. @ 2625'. Drl'd. 673'.

#15-14

(5000' Eocene-WC)

Columbia Co., Oreg.

Mist Prosp.

CROWN ZELLERBACH 10/20/79 8 days - Drlg. @ 3215'. Drl'd. 590' in 17½ hrs.

#15-14

(5000' Eocene-WC)

Columbia Co., Oreg.

Mist Prosp.

Survey: 2¼° @ 2795'.

10/21 9 days - TD 3219'. Drl'd. 4' in ½ hr.

Logging w/Schlumberger.

10/22 10 days - TD 3219'. LD DP & plugging.

Fin. running logs. Set 20-sk Class "G" plug 1890-1990'

& 20-sk Class "G" plug 450-550'. Now LD DP.

CROWN ZELLERBACH 10/23/79 11 days - TD 3219'. RDRT.

#15-14

(5000' Eocene-WC)

Columbia Co., Oreg.

Mist Prosp.

Fin. LD DP. Set 10-sk surf. plug. Rig released 12:00

midnight 10/22/79. Now RDRT. (DROP FROM REPORT.)