

Daily Test-Out Crew/Subcontractor

Agency		Job Number	
--------	--	------------	--

Client Information		Auditor's Contact Information	
Name		Name	Phone
Address		Email	

Auditor's instructions to contractor for setting up home in Worst Case:

Auditor	List below what appliances need to be tested?		
	What work is being completed that would affect CAZ?		
Air seal			
Duct seal			
Wall Blow			
Window Replacement			
Furnace Install			
ASHRAE Fan			
Bath Fan			
Range Hood			
Other:			

Contractor Information									
Company Name							Phone		

Name of person conducting the test. (Initials do not suffice)	Day One		Day Two		Day Three		Day Four	
	Date	Spillage Pass/Fail	Date	Spillage Pass/Fail	Date	Spillage Pass/Fail	Date	Spillage Pass/Fail
		P F		P F		P F		P F
		P F		P F		P F		P F
		P F		P F		P F		P F

Name of person conducting the test. (Initials do not suffice)	Day Five		Day Six		Day Seven		Day Eight	
	Date	Spillage Pass/Fail	Date	Spillage Pass/Fail	Date	Spillage Pass/Fail	Date	Spillage Pass/Fail
		P F		P F		P F		P F
		P F		P F		P F		P F
		P F		P F		P F		P F

Testing Instructions:

1.

After the appliance has been running for the required time, grab something reflective—like a mirror, glasses, or a phone screen.

• 5 minutes for cold vent appliances (no pilot light)

• 2 minutes for warm vent appliances (with pilot light)
2.

For a water heater: Test all around the base of the flue pipe at the opening into the appliance.
3.

For a furnace: Check all of the flue pipe connections.
4.

If the reflective surface stays clear, the test passes.
5.

If it fogs up, the test fails.
6.

Write down the results in the box above.

If the spillage test fails contact the agency!