

Instructions: This form is used during drilling or workover operations. If testing, logging or perforating, show formation name in describing work performed. Number all drill stem tests sequentially. Attach description of all cores. Work performed by Producing Section will be reported on "Interim" sheets until final completion. Report official or representative test on "Final" form. Submit "Interim" sheets when filed but not less frequently than every 30 days, or (2) on Wednesday of the week in which oil string is set. Submit weekly for workovers and following setting of oil string until completion.

District <i>Western</i>	County or Parish <i>W. Louisiana</i>	State <i>LA</i>
Field <i>Mist</i>	Lease or Unit <i>CC #34-4-65</i>	Well no. <i>34-4-65</i>

Date and depth as of 8:00 a.m.	Complete record for each day while drilling or workover in progress
6	<p>10/16/87 TD: 3344' (289') - Drilling (9-5/8" @ 444') MUD: 10.4 ppg VIS: 39</p> <p>Drilled 8-1/2" hole 3055'-3344'.</p>
9	<p>10/19/87 CC #34-4-65 (Mist, OR) - Taylor #4 - AFE # R46664 TD: 3382' (PBTD: 2945') - ND BOPE (5-1/2" @ 3037') MUD: N/A</p> <p>Drilled 8-1/2" hole 3344'-3382'. Wiper trip. CBU. POOH. Ran DIL/BHC/SP/CAL, FDC/CNL/GR, and Dipmeter 3378'-444'. RIH OEDP to 3150'. Set balanced plug to 2980' with 57 sx Class "G" with 2% CaCl₂ (mixed at 15.8 ppg). POOH. RIH bit. Tagged TOC 2988'. CO cement to 3050'. CBU. POOH. Ran jt 5-1/2" 17# K-55 LT&C casing (shoe at 3037', float collar at 2949'). Circ and cond mud. Cemented with 414 sx Class "G" with 5% KCl and 1% Halad 322 (mixed at 16.4 ppg) tailed with 612 sx Class "G" with 5% KCl, 1% Halad 322 and .2% Super CBL. (mixed at 16.8 ppg). Good circulation with 20 bbl cement returns. Bumped plug. Floats held. CIP 0700 hr 10/18/87. ND BOPE. Cut casing. NU tubing head. Tested to 1500 psi. RIH bit and scraper. Tagged TOC 2945'. CBU. Tested casing to 1000 psi. POOH. RIH tubing and landed at 2657'.</p>
9-1/4	<p>10/20/87 CC #34-4-65 (Mist, OR) - Taylor #4 - AFE #R46664 TD: 3382' (PBTD: 2945') - Rig Released (5-1/2" @ 3037') MUD: N/A</p> <p>ND BOPE. Cleaned pits. NU tree. Tested to 2000 psi. <u>Released rig at 1200 hrs 10/19/87.</u> Will move to CC 42-9-65.</p>

The above is correct

Signature <i>[Signature]</i>	Date <i>3/14/88</i>	Title <i>District Drilling Engineer</i>
---------------------------------	------------------------	--

For form preparation and distribution see Procedures Manual Section 10, Drilling, Pages 86 and 87