

ARLU Foster 42-30-6 TD 2,658'

4/25/87 perf's 1975-2000'
flow test

| Time (minutes) | Choke | Orifice | Casing Pr. | Tubing Pr. | Orifice Pr. | Flow Rate (MMCF) |
|----------------|---|---------|------------|------------|-------------|------------------|
| | SICP 925 - Note - This is over pressured. 930 @ 12:30 pm | | | | | |
| 12:45 | Blow to sump to clean up | | | | | |
| 12:58 | 29/64" (WTR. SPRAY) | | FCP 890 | FCP 780 | | |
| 1:05 | 29/64" | | 840 | 695 | | |
| 1:10 | 29/64" | | 820 | 678 | | |
| 1:15 | 29/64" | | 805 | 670 | | |
| 1:20 | 29/64" | | 795 | 660 | | |
| 1:30 | 29/64" | | 800 | 680 | | |
| 1:31 | SHUT WELL IN GO TO FLARE LINE. | | | | | |
| | MRS. DOROTHY | FOSTER | LIGHTING | FLARE @ | | 1:45 pm |
| 1:55 | 10/64" | 1 1/4" | 935 | 940 | 10 | 802 |
| 2:00 | 10/64" | 1 1/4" | 935 | 940 | 10 | 802 |
| 2:05 | 10/64" | 1 1/4" | 935 | 940 | 10 | 802 |
| 2:10 | 15/64" | 1 1/4" | 917 | 915 | 32 | 1690 |
| 2:15 | 15/64" | 1 1/4" | 917 | 915 | 32 | 1690 |
| 2:20 | 15/64" | 1 1/4" | 900 | 895 | 32 | 1690 |
| 2:25 | 20/64" | 1 1/4" | 867 | 855 | 55 | 2522 |
| 2:30 | 20/64" | 1 1/4" | 860 | 855 | 55 | 2522 |
| 2:34 | 20/64" | 1 1/4" | 855 | 830 | 56 | 2558 |
| 2:38 | 20/26" | 1 1/4" | | | 56 | 2558 |
| 2:42 | 30/64" | 1 1/4" | | | 80 | 3713 |
| 2:44 | 30/64" | 1 1/4" | 812 | 690 | 85 | 3605 |
| 2:45 | 30/64" | 1 1/4" | 805 | 650 | 82 | 3496 |
| 2:48 | 30/64" | 1 1/4" | 795 | 670 | 85 | 3605 |
| 2:52 | 30/64" | 1 1/4" | 795 | 670 | 87 | 3677 |
| 2:54 | 30/64" | 1 1/4" | 795 | 672 | 87 | 3677 |
| | SHUT IN @ 2:55 pm @ 3677 | | | | | |