

LONGVIEW FIBER

Well No. 1

Test No. 1

2350' - 2382'

REICHOLD ENERGY

Lease Owner/Company Name

Lease Name

SEC. 11 - TWP 6N - RGE 5W

MIST

County

COLUMBIA

State

OREGON

SAMPLE DATA				Date	10-17-77	Ticket Number	181387
P.S.I.G. at Surface				Kind of Job	OPEN HOLE	Halliburton District	RIO VISTA
				Tester	DEAN	Witness	-
				Drilling Contractor	TAYLOR DRILLING COMPANY		NM
EQUIPMENT & HOLE DATA							
				Formation Tested	Clark & Wilson		
				Elevation	844.6'	K.B.	Ft.
				Net Productive Interval	2350' - 2382'		
				All Depths Measured From	Kelly Bushing		
				Total Depth	2382'		
				Main Hole/Casing Size	6 1/2"		
				Drill Collar Length	112'	I.D.	2"
				Drill Pipe Length	2224'	I.D.	2.764"
				Packer Depth(s)	2345' - 2350'		
				Depth Tester Valve	2328'		
744 Cu. Ft. vis 45 sec				Depth Back Pres. Valve	NONE	Surface Choke	3/4" WILLIS
AMOUNT				Bottom Choke	3/8"		
NONE				ADJ.			
Recovered	2130'	Feet of	gas and salt water				
Recovered	100'	Feet of	thick sand and drilling mud				
Recovered		Feet of					
Recovered		Feet of					
Recovered		Feet of					
Remarks	SEE PRODUCTION TEST DATA SHEET...						
TEMPERATURE							
Gauge No. 1728		Gauge No. 1727		Gauge No.		TIME	
Depth: 2330 Ft.		Depth: 2379' Ft.		Depth:		Ft.	
24 Hour Clock		24 Hour Clock		Hour Clock		Tool A.M.	
Blanked Off NO		Blanked Off YES		Blanked Off		Opened 1:03 P.M.	
Actual 85 °F.		Pressures		Pressures		Opened A.M.	
		Pressures		Pressures		Bypass 3:48 P.M.	
Field		Office		Field		Office	
1205		1249		1308		1269	
Initial Hydrostatic		Initial		Initial		Initial	
0		612		819		864	
Flow Final		Flow Final		Flow Final		Flow Final	
975		982		1006		998	
Closed in		Closed in		Closed in		Closed in	
-		986		-		1006	
-		988		-		1006	
-		988		-		1006	
-		988		-		1006	
Final Hydrostatic		Final Hydrostatic		Final Hydrostatic		Final Hydrostatic	
1182		1196		1215		1215	