

Flow test on 9/11/88 Perf. zone 2638-40

Time (minutes)	Choke	Orifice	Casing Pr.	Tubing Pr.	Orifice Pr.	Flow Rate (MMCF)
	Perf. @ 9:35 am					
	open @ 10:05 am to unload etc.					
	SICP 940 psi					
	open 11:25 to unload etc.					
11 50	6/64"	3/4"	930		26	58
12 05	4/64"	3/4"	930		26	56
12 20	2/64"	3/4"	895		85	138
12 40	leak in line @ orifice. Fixed					
12 40	8/64"	1/4"	905		85	138
12 45	8/64"	1/4"	901		100	159
12 47	8/64"	1/4"	900		100	159
12 55	8/64"	1/4"	900		95	152
1 15	8/64"	3/8"	904		5	156
1 30	8/64"	3/8"	895		5	156
1 48	8/64"	1/2"	894		15	153
2 00	8/64"	1/2"	895		16	153
	Final Rate 153 MMCF(D)					