



**WESTERN GEO-ENGINEERS**  
GEOLOGISTS

- W E G E -

CASING PROGRAM: 9 5/8" inch at 802 ft.  
7" inch at 3953 ft.  
inch at \_\_\_\_\_ ft.  
TOTAL DEPTH 6539 ft.

SEC 28 TWP 9S R1G 23E

STATE Ore.

COMPANY STEELE ENERGY CORPORATION

WELL Keys 1-28 RD#1 COUNTY Wheeler

CONTRACTOR Geo-Western LOCATION \_\_\_\_\_

STOCKPOINT Bakersfield DATE \_\_\_\_\_ COMPANY - ENGINEER BOB Jackson, Carl Davis

DATE	DEPTH feet	WEIGHT lb/gal	VISCOSITY		YP	GELS 10 sec/ 10 min	pH	FILTRATION		FILTRATE ANALYSIS				RETORET		CEC Mud, me/ml	REMARKS AND TREATMENT
			Sec API of g	PV of				HIMP API	Co ppm	Cl ppm	PV All	Ca ppm	Sand %	Solids %	Oil %		
1/7/85	3935	9.4	35	8	2	0-2	8.6	135	3	.1	200	40	tr	5	0	95	Maintain
1/8/85	3953	9.2	33	6	0	0-2	8.4	162	3	tr	200		tr	4	0	96	
1/9/85	4000	9.0	39	14	7	1-3	9.8	7.0	1	.45	300	120	tr	5	0	95	Add LCM
1/10/85	4135	9.0	41	16	7	1-3	9.5	6.4	1	.25	300	80	tr	5	0	95	
1/11	4685	8.5	40	11	6	1-5	9.2	11.8	3	.4	150	80	tr	3		97	
1/12	4833	8.5	80	13	27	15-27	9.6	138	3	.4	200	60	tr	3		97	
1/13	5175	8.5	70	20	34	22-45	9.5	13.4	2	.6	150	60	tr	2		98	
1/14/85	5235	8.6	45	12	14	5-12	8.2	13.8	2	.05	150	80	tr	3		97	
1/15	5527	8.7	42	10	12	5-25	9.2	17.8	3	.2	150	60	tr	4		96	
1/16	5753	8.5	32	5	7	0-1	8.8	12	2	1	150	60	15	3		97	
1/17	5842	8.4	40	6	3	0-2	9.0	8.5	2	1	150	60	1/2	2		97.5	
1/18	6053	8.5	47	17	11	2-7	8.5	8.8	2	.1	150	60	1/2	2		97	
1/19	6377	8.8	33	6	3	0-1	8.5	8.4	2	.1	160	60	1	2		97	
1/20	6466	8.8	40	16	8	3-7	8.5	8.0	2	.1	150	60	1	2		96.5	