

Consolidated Bonanza Gold Mines Company

Itemized Report of the Superintendent for the Month of MARCH 1902

	LEVEL			COMPRESSOR PLANT	MINING TOTAL OF PRECEDING COLUMNS	MILL	GRAND TOTAL	Total per Ton	Mining per Ton	Milling per Ton	CHLORINATION WORKS	Assaying per Ton	ASSAY OFFICE	BLACKSMITH SHOP	POWER DRILLS	PUMPS, ETC.	GENERAL REPAIRS	EXPENSE ACCOUNT	DEVELOPMENT TIME AND NO. 3 SHAFES	DEVELOPMENT					
	200	300	600																	per Foot	200 LEVEL	per Foot	600 LEVEL		
	COST	COST	COST	COST	COST	COST																			
MANAGEMENT Salaries																			325.00						
OFFICES Expenses and Salaries																			169.27						
LABOR Days	5927.5	4995.0	10074.9	1937.5	22934.7	8278.5	31213.2	32.5	24.2	8.3			1250.0	1450.0				930.0		1591.00		4588.5		347.00	
WATER Inches																									
ELECTRIC POWER H. P.																									
WOOD 400 Cords	243.5	450.0	1294.0	397.50	596.25	2650.0	8612.5	8.9	6.2	2.7													1987.5		
TIMBERS ROUND 1695 M. Ft.	730	1460	2045		4235		4235	0.4	0.4																
LAGGING "																									
WEDGES Number																									
LUMBER 24 M. Ft.	960	2090	915		3965		3965	0.4	0.4														14060		
POWDER 3000 Lbs.	7000	7000	10000		24000		24000	2.5	2.5														7700	5800	4500
FUSE 14500 Ft.	875	1050	1500		3445		3445	0.3	0.3														2200	1060	675
CAPS 2300 Number	219	231	330		780		780	0.1	0.1														325	240	150
CANDLES 25 lbs. 8x5	1425	1000	3950		6375		6375	0.6	0.6														3900	2400	1415
TRACK IRON "																									
DRILL STEEL "																									
IRON AND STEEL "																									
TOOLS AND IMPLEMENTS Cost																									
HARDWARE, NAILS, ETC. "	200	100	220		530		530	0.1	0.1														330		
COAL Lbs.														1	1595										
CHARCOAL Bushels																									
OILS AND LUBRICANTS 88% Gals.	235	200	500	1295	2230	1295	3525	0.3	0.2	0.1													425	425	
SHOES AND DIES Lbs.																									
SCREENS Sq. Ft.																									
BELTING AND DRIVING ROPE Ft.																									
CHEMICALS Cost																									
QUICKSILVER [loss] Lbs.																									
MISCELLANEOUS SUPPLIES Cost	200	200	570		970	2265	3235	0.3	0.1	0.2			1854		2800		990						2801		
EXPENSE ACCOUNT Cost																									
*ASSAYING Apportioned	2300	2000	3000		7300	7054	14354	14	2.7	2.7															
*BLACKSMITH SHOP "	2300	2000	3995		8295		8295	0.8	0.8														4600	2000	1200
*PUMPS AND REPAIRS "		5165	13600		18765		18765	1.9	1.9																
*POWER DRILLS AND REPAIRS "	1100	500	500		1400		1400	0.1	0.1														700	400	300
GENERAL REPAIRS "	570	500	1000		2070		2070	0.2	0.2														800	400	300
EXPENSE ACCOUNT "	13540	13540	33850	6770	67700	22575	90275	9.3	7.0	2.3															
*EQUIPMENT																									
*CONSTRUCTION																									
DEVELOPMENT	78185	58000	201056		337241		337241	36.5	26.5																
TAXES AND INSURANCE																									
TOTALS	171869	149486	390728	67190	778273	144349	922622						143074	23295	2800	18765	3570	90275	215816		78185		43240		
Linear ft. Excavated and Cost per ft.																									
ORE hoisted and Cost per Ton	227	752	164	911	616	634	947	823	991	145			968	823	145										

PRODUCT:

CRUSHED 991 Tons with 16 Stamps in 29 Days, 17 Hours.	CONCENTRATES—less moisture 19 Tons 1630 Lbs.	NET VALUE OF CONCENTRATES \$ 1284.00	NET YIELD OF CONCENTRATES \$ 1.30 per Ton of Ore,
FED 2798 1/2 SPOONS of QUICKSILVER.	AMALGAM, from Aprons and Sluices (Free Gold) Lbs. 584 Ozs.	" " FREE GOLD \$ 11356.55	" " FREE GOLD " " "
Average Assay per Ton of CONCENTRATES, \$ 64.80	" " Inside Plates Lbs. 1766 Ozs.	" " \$	" " " " "
" " " TAILINGS, \$ 1.64	" " Trap Lbs. Ozs.	" " \$	" " " " "
CHLORINATED Tons Lbs. Lbs. Ozs.	TOTAL NET VALUE, \$ 12640.55	TOTAL NET YIELD, \$ 12.76 per Ton of Ore.

* Because of the deterioration of the machinery, etc., represented by these accounts — % per month of their cost and repairs is inserted in this Report.
 † The Development is apportioned according to the estimated life of that part of the mine affected by it.

Superintendent.