VERBAL APPROVAL FORM

STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
910 State Office Building Portland, OR 97201

MISCELLANEOUS APPLICATION
(In compliance with rules and regulations pursuant to ORS 520)

Nehanna & Weagant CER 14-26-64
(Company or Operator) (Lease) (Well No.)

Sec. 26 . T 6N , R 4W Surveyed Coordinates (if directional, BHL & SHL): _____

Wildcat: _____ (or) Field Name: Mist County: Columbia Co.

Signature: _____

Date: _____ Position: _____

Use this form for applications to deepen, rework, abandon, or any other proposed procedure on an existing well.

This form must be submitted unless verbal approval has been given. This application becomes a permit when signed and dated by DOGAMI in the box below.

The present condition of the well, including complete casing record, is as follows:

Following is a detailed account of proposed work:

Changed proposed TD from 2850 TVD to 4200 TVD.

DOGAMI approved Aug. 14, 1991
Stips. of drilling permit no. 461 apply.
by Dan E. Wermiel

2640'

2640'

OGMisc2a.For/7 Rev. August 29, 1990

STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
800 NE Oregon St #28 Portland, OR 97201

OIL + GAS PERMIT: 461
API #: 36-009-00287-01

MISCELLANEOUS APPLICATION
(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest "B.P." 14-26-64 RD #1
(Company or Operator) (Lease) (Well No.)

Sec. 26 T 6N R 4W Surveyed Coordinates:

SHL= 1,239' North and 251' East from the Southwest corner of Section 26

BHL= NA

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Date: January 7, 2000 Signature: Rob Lucas

Use this form for telephone applications to deepen, rework, abandon, or any other proposed procedure on an existing well.

This form becomes a permit when signed and dated by DOGAMI in the box below.

The present condition of the well, including complete casing record, is as follows:

Casing(s): 16" conductor cemented at 30'

9-5/8" 36# J-55 ST&C casing cemented at 520'

4-1/2" 10.5# J-55 ST&C casing cemented at 2,081'

Perforations: ? SPF from 1,904'-1,922'

Tubing Detail: ? joints of 2-3/8" 4.7# J-55 EUE tubing hung open ended at ?'

Following is a detailed account of proposed work:

1. Equalize cement plug across perforated interval. Tag cement plug at or above 1,804' with DOGAMI representative to witness.
2. Cut and pull 4-1/2" casing from ~600'.
3. Equalize cement plug from ~600'-470'. Drill out cement plug to ~556' (KOP).
4. Directionally drill 6-1/4" hole to a BHL of 961' South and 1,568' East of SHL at 3,095' (2,100' TVD).
5. Run and cement 2-7/8" 6.5# J-55 EUE casing.

Note: Request well name change to reflect new mineral ownership of *Bascom Pacific LLC*

DOGAMI approved January 11, 2000
Please give 24-hr notice prior to BOP tests and tag cement plug. Provide a final bottom hole survey.
by Dan E. Wermiel, DOGAMI

"CEDAR POINT" CER 14-26-64



Spacing Unit