Form 6-54

STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
1069 State Office Building Portland 1, Oregon

HISTORY OF OIL OR GAS WELL

(Submit in duplicate)

Permit #48

In compliance with rules and regulations adopted pursuant to ORS 520.095 (Chapter 667 OL 1953)

Operator HUMBLE OIL & REFINING COMPANY Field Albany Area Linn Co.

Well No. Howard J. Miller et ux No. 1, Proj. Sec. 10, T. 10-S R. 3-W W.B. & M.

Signed [illegible]

Date October 29, 1962 Title Agant
(President, Secretary or Agent)

It is of the greatest importance to have a complete history of the well. Use this form in reporting the history of all important operations at the well, together with the dates thereof, prior to the first production. Include in your report such information as size of hole drilled to cementing or landing depth of casings, number of sacks of cement used in the plugging, number of sacks or number of feet of cement drilled out of casing, depth at which cement plugs started, and depth at which hard cement encountered. If the well was dynamited, give date, size, position and number of shots. If plugs or bridges were put in to test for water, state kind of material used, position and results of pumping or bailing.

Date

Started rigging up 8/2/62. Spudded 6:00 a.m. 8/5/62. Started losing mud at 55 feet. Set one joint, 10-3/4" conductor, and cemented at 55' using 38 sacks cement. Drilled out cement and drilled to 512 feet. Ran electric log. Ran and cemented 12 joints 7", 20#, J-55 casing at 510 feet using 125 sacks cement with 8% gel and 2% calcium chloride. Drilled to 1299'. Cut Core No. 1 from 1299-1321' and Core No. 2 from 2398-2425'. Made DST No. 1, 2425-2374'. Tool open 90 minutes. Recovered 2200 feet water. Drilled to 4948'. Ran electric log. Cut Core No. 3, 4948-4951'. Hung drill pipe at 535' and equalized 50 sacks cement. Found top of cement at 327'. Witnessed and approved by State representative. Well released to landowner for use as water well. No casing was pulled from the hole.