STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
910 State Office Building Portland, OR 97201

WELL SUMMARY REPORT

(In compliance with rules and regulations pursuant to ORS 520)

D.Y. Oil, Inc. (Company or operator) Arco (Lease) Neverstill (Well No.) 33-30

Sec. 30 SE 1/4, T. 6N, R. 5W W.B.& M. Surveyed Coordinates:

2268.35'N , 1265.21'W of the SE Corner Sec. 30

Wildcat: _____ (or) Field Name: Mist County: Columbia County

Elevation of ground above sea level is 507.71 feet. All depth measurements are taken from Kelly Busing, which is 11.4 above ground.

Signature: Duane Leathl

Date: 8-15-89 Position: Agent

Commenced drilling: 7-31-89 Completed drilling: 8-5-89 P&A:

Total depth: 2225 Redrill depth:

Logs run: DIL/DHC SONIC

CASING RECORD

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
	14"	Conductor		20'	
12-1/4"	8 5/8"	24	K-55	381'	200
	5 1/2"	15.5	J-55	2206'	400
	2 3/8"	4.6	J-55	1807'	

	GEOLOGICAL MARKER	DEPTH
Plugs	Clark& Wilson Sand	1826
Junk None		

PERFORATIONS OR LINER

Size of casing	From	To	Shots/ft.	Method of Perforating: Jet	Bullet	Slotted Liner
2 3/8"	1828'	1838'	4	X		
5 1/2"						

INITIAL PRODUCTION

Date	Clean Oil bbl/day	Gravity	Percent Water	Gas MMcf/day	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.

Form 4
(9/84)