**STATE OF OREGON**
**DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES**

800 NE Oregon St #28 Portland, OR 97201

**WELL SUMMARY REPORT**
(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest (Company or Operator) | "John Hancock" (Lease) | 31-20-54 (Well No.)

Sec. 20 T 5N R 4W Surveyed Coordinates:

SHL= 1,956.73' West and 74.90' South from the Northeast corner

BHL= 462' South and 357' East from SHL at 2,436' MD (2,336' TVD)

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Signature:

Date: January 14, 1997 Position: Field Operations Manager

Commenced drilling: September 23, 1996 Completed drilling: September 28, 1996 P&A: September 29, 1996

Total depth: 2,436' Redrill depth: NA

Logs run: Mud Log from surface to 2,436'; DIL-BCS-GR from 2,434'-495' (casing shoe)

Casing Record

| Size of hole | Size of casing | Wt. in lbs. per ft. | Grade Type | Depth | Amount of cement |
|---|---|---|---|---|---|
| 25" | 12" | | | 30' | Surface pour |
| 9.875" | 7" | 20# | J-55/ST&C | 495' | 135 sx |
| | | | | | |
| | | | | | |
| | | | | | |

Plugs

| | Geological Marker | Depth |
|---|---|---|
| | Cowlitz | 1,670' |
| 446'-598' | C&W Sand | 2,026' |
| | | |
| | | |

Junk None

Perforations or Liner

| Size of casing | From | To | Shots/ft. | Method of Perforating | | |
|---|---|---|---|---|---|---|
| | | | | Jet | Bullet | Slotted Liner |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

Initial Production

| Date | Clean Oil bbl/day | Gravity | Percent Water | F.T.P. | F.C.P. | S.I.T.P. | S.I.C.P. |
|---|---|---|---|---|---|---|---|
| | | | | | | | |