STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
910 State Office Building Portland, OR 97201

WELL SUMMARY REPORT

(In compliance with rules and regulations pursuant to ORS 520)

OREGON NATURAL GAS DEVELOPMENT CORPORATION (Company or operator) — ONGDC (Lease) — OM14A-3 (Well No.)

Sec. 3, T. 6N, R. 5W W.B.& M. Surveyed Coordinates: 111' E. AND 894' N FROM THE SOUTHWEST CORNER OF SEC. 3, T6N, R5W, W.B. &M

Wildcat: _____ (or) Field Name: MIST-UNDERGROUND STORAGE County: COLUMBIA

Elevation of ground above sea level is 1032.1 feet. All depth measurements are taken from KELLY BUSHING, which is 11.5' above ground.

Date: 4/7/87

Signature: Todd Thomas
Position: FIELD OPERATIONS SUPERINTENDENT

Commenced drilling: JANUARY 10, 1987 Completed drilling: JANUARY 20, 1987 P&A: _____

Total depth: 3,200' Redrill depth: _____

Logs run: DUAL INDUCTION, ACOUSTIC, NEUTRON DENSITY, DIPMETER

CASING RECORD

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
12 1/4''	8 5/8''	32	K-55	543'	400 SACKS
7 7/8''	5 1/2''	15.5	K-55	3186'	492 SACKS

RECEIVED
APR 14 1987
DOGAMI
Portland

	GEOLOGICAL MARKER	DEPTH
Plugs	CLARK & WILSON SAND	2765'
Junk		

PERFORATIONS OR LINER

Size of casing	From	To	Shots/ft.	Method of Perforating: Jet	Bullet	Slotted Liner
SEE ATTACHED						

INITIAL PRODUCTION

Date	Clean Oil bbl/day	Gravity	Percent Water	Gas MMcf/day	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.

Form 4
(9/84)