HALLIBURTON | SCANNED

QUAD COMBO
HRI/BCS/SDL/DSN
TRUE VERTICAL DEPTH
2"=100'

COMPANY: NORTHWEST NATURAL GAS
WELL: OW SID-5-8S
FIELD: WMT (FLORA POOL STORAGE)
COUNTY: COLUMBIA
STATE: OR

Service Ticket No. 3105057 | API/Serial No. 36-009-40008 | PDM Version: PL v5.7

Maximum Deviation: 23.13° | Mag. @ 2/2/22 | EGM 1996.2

Notes:
MAGNETIC DECLINATION 15.1 DEGREES.
RUN 1...2022-02-02-1417, RUN 2...2017-2597-NCAT.
RUN 1, RUNG REVISED FOR FINAL PRESENTATION.

CREW: M. ERICKSON, C. MYLES, S. FANCHER | RIG: TD DRILLING NO. 202

Version No.: 1 to 0.1
Date File: WBM1_hol.ois
Format File: 2 FTD.wcl
Plot Time: 2022-08-11 03:56:28
Database Files: 02:52:56

Top Depth: 1500.00
Bottom Depth: 3100.00

HALLIBURTON

RECORD OF TVD SURVEY
Reference Elevation: 1500.00 ft
Calculated by Detailed Petrophysical Plot, Minimum Curvature Method

MEAS. DEPTH (FT)	DRIFT ANGLE (DEGS)	T.V.D. (FT)	HOLE BEARING (DEGS)	COURSE COORDINATES NORTH SOUTH (FT)	EAST WEST (FT)	TOTAL COORDINATES NORTH SOUTH (FT)	EAST WEST (FT)
1369.00	0.00	1100.54	331.15	101.38	-12.46	101.38	-12.46
1469.00	0.00	1200.54	331.15	0.00	0.00	101.38	-12.46
1569.00	0.00	1300.54	331.15	0.00	0.00	101.38	-12.46
1669.00	0.00	1400.54	331.15	0.00	0.00	101.38	-12.46
1675.00	12.00	1406.49	17.10	1.42	0.71	101.29	-12.71
1700.00	12.00	1431.09	17.10	4.52	1.70	101.09	-12.32
1770.00	12.00	1499.97	17.10	13.42	5.04	100.49	-11.19
1772.00	8.30	1501.93	18.10	2.58	1.17	100.29	-11.05
1782.00	8.30	1511.77	18.10	1.77	0.80	100.12	-10.85
1792.00	8.30	1521.61	18.10	1.77	0.80	99.94	-10.65
1802.00	8.30	1531.45	18.10	1.77	0.80	99.77	-10.45
1903.00	8.00	1630.76	90.10	0.01	1.77	99.77	-8.68
1913.00	8.00	1640.61	90.10	0.00	1.73	99.77	-6.95
1923.00	8.00	1650.45	90.10	0.00	1.73	99.77	-5.22
1994.00	7.10	1720.31	139.19	-1.45	2.80	99.12	-3.01
2014.00	7.10	1740.04	139.19	-0.93	1.79	98.83	-1.36
2034.00	7.10	1759.77	139.19	-0.93	1.79	98.54	0.29
2065.00	6.74	1790.34	139.19	-0.84	1.62	98.09	1.84
2095.00	6.74	1819.92	139.19	-0.81	1.56	97.67	3.34
2125.00	6.74	1849.50	139.19	-0.81	1.56	97.24	4.84
2156.00	13.06	1879.91	147.23	-1.83	0.99	96.59	5.83
2216.00	13.06	1938.61	147.23	-4.83	2.63	94.99	8.46
2246.00	13.06	1967.96	147.23	-2.42	1.32	94.17	9.78
2312.00	15.43	2032.53	144.37	-5.39	2.98	92.75	12.77
2342.00	15.43	2061.76	144.37	-4.64	2.56	92.11	15.33
2387.00	15.43	2105.68	144.37	-6.96	3.84	91.15	19.17
2419.00	15.30	2136.94	140.79	-4.95	3.05	90.20	22.22
2449.00	15.30	2166.26	140.79	-4.64	2.86	89.56	25.08
2480.00	15.30	2196.54	140.79	-4.80	2.96	88.76	28.04
2511.00	15.30	2226.82	140.79	-4.80	2.96	87.96	31.00
2541.00	15.30	2256.14	140.79	-4.64	2.86	87.32	33.86
2572.00	15.30	2286.42	140.79	-4.80	2.96	86.52	36.82
2602.00	15.30	2315.74	140.79	-4.64	2.86	85.88	39.68
2633.00	15.30	2346.02	140.79	-4.80	2.96	85.08	42.64
2663.00	15.30	2375.34	140.79	-4.64	2.86	84.44	45.50
2694.00	15.30	2405.62	140.79	-4.80	2.96	83.64	48.46
2724.00	15.30	2434.94	140.79	-4.64	2.86	83.00	51.32
2755.00	15.30	2465.22	140.79	-4.80	2.96	82.20	54.28
2785.00	15.30	2494.54	140.79	-4.64	2.86	81.56	57.14
2816.00	15.30	2524.82	140.79	-4.80	2.96	80.76	60.10
2846.00	15.30	2554.14	140.79	-4.64	2.86	80.12	62.96
2877.00	15.30	2584.42	140.79	-4.80	2.96	79.32	65.92
2907.00	15.30	2613.74	140.79	-4.64	2.86	78.68	68.78
2938.00	15.30	2644.02	140.79	-4.80	2.96	77.88	71.74
2968.00	15.30	2673.34	140.79	-4.64	2.86	77.24	74.60
2999.00	15.30	2703.62	140.79	-4.80	2.96	76.44	77.56
3029.00	15.30	2732.94	140.79	-4.64	2.86	75.80	80.42
3060.00	15.30	2763.22	140.79	-4.80	2.96	75.00	83.38
3090.00	15.30	2792.54	140.79	-4.64	2.86	74.36	86.24
3121.00	15.30	2822.82	140.79	-4.80	2.96	73.56	89.20
3151.00	15.30	2852.14	140.79	-4.64	2.86	72.92	92.06
3182.00	15.30	2882.42	140.79	-4.80	2.96	72.12	95.02
3212.00	15.30	2911.74	140.79	-4.64	2.86	71.48	97.88
3243.00	15.30	2942.02	140.79	-4.80	2.96	70.68	100.84
3273.00	15.30	2971.34	140.79	-4.64	2.86	70.04	103.70
3304.00	15.30	3001.62	140.79	-4.80	2.96	69.24	106.66
3334.00	15.30	3030.94	140.79	-4.64	2.86	68.60	109.52
3365.00	15.30	3061.22	140.79	-4.80	2.96	67.80	112.48
3395.00	15.30	3090.54	140.79	-4.64	2.86	67.16	115.34
3426.00	15.30	3120.82	140.79	-4.80	2.96	66.36	118.30
3456.00	15.30	3150.14	140.79	-4.64	2.86	65.72	121.16
3481.00	15.13	3174.67	144.67	-3.78	2.34	65.22	123.49

MAGNETIC DECLINATION (Directional Offset) = 0.00
GRID CORRECTION = 0.00
TOTAL CORRECTION = 15.10

Hole Bearing is corrected for Magnetic Declination (Directional Offset).

COMPANY: NORTHWEST NATURAL GAS
WELL: OW SID-5-8S
FIELD: WMT (FLORA POOL STORAGE)
COUNTY: COLUMBIA
STATE: OR

HALLIBURTON

QUAD COMBO
HRI/BCS/SDL/DSN
TRUE VERTICAL DEPTH
2"=100'