Drilling Report

Well Name:	Example Well 1
Location:	Example Location
Operator:	Example Operator
Contractor:	Example Contractor
Rig:	Example Rig
Spud Date:	01/01/2000
Report Date:	01/02/2000
Report No.:	1
Days From Spud:	1
Current Depth:	1,000 ft
Progress:	1,000 ft
Hours:	24.0
ROP:	41.7 ft/hr
Weight:	9.2 ppg
Viscosity:	45 sec/qt
PV/YP:	12 / 18
Gels:	4 / 7
Filtrate:	6.0 cc
Cake:	2/32
Solids:	6.5 %
Sand:	0.5 %
MBT:	12.0
pH:	9.5
Pm:	0.8
Pf/Mf:	0.2 / 0.6
Chlorides:	1,200 mg/L
Calcium:	80 mg/L
Daily Cost:	$1,500
Cum. Cost:	$1,500

Bit Record

Bit No.	Size	Type	Jets	In	Out	Footage	Hours	ROP
1	12.25	PDC	3x20	0	1,000	1,000	24.0	41.7

Bottom Hole Assembly

No.	Description	OD	ID	Length
1	Bit	12.25		1.00
2	Bit Sub	8.00	2.81	3.00
3	Drill Collar	8.00	2.81	30.00
4	Stabilizer	8.00	2.81	5.00
5	Drill Collar	8.00	2.81	30.00
6	Stabilizer	8.00	2.81	5.00
7	Drill Collar	8.00	2.81	30.00
8	Heavy Weight	5.00	3.00	90.00
9	Jar	6.50	2.25	30.00
10	Heavy Weight	5.00	3.00	90.00

Survey Data

MD	Inc	Azi	TVD	N/S	E/W	DLS
0	0.00	0.00	0	0.00	0.00	0.00
500	0.50	45.00	500	1.77	1.77	0.10
1,000	1.00	90.00	1,000	3.54	7.07	0.10

Daily Activities

From	To	Hours	Code	Activity
00:00	06:00	6.0	DRL	Drilling ahead
06:00	12:00	6.0	DRL	Drilling ahead
12:00	18:00	6.0	DRL	Drilling ahead
18:00	24:00	6.0	DRL	Drilling ahead

Remarks

Example drilling report. Drilled 1,000 ft in 24 hours. Mud properties within specification. No incidents reported.