STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES

800 NE Oregon St #28 Portland, OR 97201

WELL SUMMARY REPORT

(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest (Company or Operator) | "Busch" (Lease) | 34-15-65 (Well No.)

Sec. 15 T 6N R 5W Surveyed Coordinates:

SHL= 448.65' North and 2,052.03' West from the Southeast corner of Sec. 15

BHL= Straight hole

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Signature:

Date: July 29, 1998 Position: Field Operations Manager

Commenced drilling: June 6, 1998 Completed drilling: June 11, 1998 P&A: June 12-13, 1998

Total depth: 2,576' Redrill depth: NA

Logs run: Mud Log from surface-2,576'; DIL-BCS-GR from 2,562'-470' (shoe)

Casing Record

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
25"	12"			30'	Surf. Pour
9-7/8"	7"	23#	K-55/LT&C	496'	145 sx

Plugs

	Geological Marker	Depth
surface-30'	Keasey	974'
230'-546'	Cowlitz	1,500'
1,945'-2,145'	C&W	2,088'

Junk None

Perforations or Liner

Size of casing	From	To	Shots/ft.	Method of Perforating		
				Jet	Bullet	Slotted Liner

Initial Production

Date	Clean Oil bbl/day	Gravity	Percent Water	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.