STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES

800 NE Oregon St #28 Portland, OR 97201

WELL SUMMARY REPORT
(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest (Company or Operator) | "Columbia County" (Lease) | 14-32-75 (Second Paul) (Well No.)

Sec. 32 T 7N R 5W Surveyed Coordinates:

SHL– 1,198.48' North and 865.24' East from the Southwest corner of Section 32 (X=1 278 571.97 Y=878 992.77)

BHL= 345.86' North and 631.53' East of SHL at 3,229' (3,124.69' TVD)

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Signature:

Date: July 31, 1999 Position: Consultant

Commenced drilling: July 8, 1999 Completed drilling: July 15, 1999 P&A: NA

Total depth: 3,254' (3,149' TVD) Redrill depth:

Logs run: Mud log from 50'-3,254'; AIT-DSN-CDL-BHC-GR from 3,150'-485' (shoe); NDL-CBL-CCL from 3,050'-710'

Casing Record

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
25"	12"			30'	Surf. Pour
9-7/8"	7"	23#	J-55/LT&C	485'	200 sx
6-1/4"	2-7/8"	6.5#	J-55/EUE	3,148'	352 sx

Plugs: CIBP at 2,831' in 2-7/8" casing

Junk: None

Geological Marker	Depth
Sager Creek	819' (815' TVD)
Keasey	1,309' (1,290' TVD)
Cowlitz	2,630' (2,560' TVD)
C&W	2,756' (2,674' TVD)
Greys River Basalt	2,935' (2,846' TVD)

Perforations or Liner

Size of casing	From	To	Shots/ft.	Method of Perforating: Jet	Bullet	Slotted Liner
2-7/8"	2,850'	2,860'	4	✓		
2-7/8"	2,758'	2,788'	4	✓		

Initial Production

Date	Clean Oil bbl/day	Gravity	Percent Water	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.
07-26-99 (test)	1238 MCFD				826		874