AtlanticRichfieldCompany **Daily Well History – Interim**

Instructions: This form is used during drilling or workover operations. If testing, coring or perforating, show formation name in describing work performed. Number all drill stem tests sequentially. Attach description of all cores. Work performed by Producing Section will be reported on "**Interim**" sheets until final completion. Report official or representative test on "**Final**" form. 1) Submit "**Interim**" sheets when filled out but not less frequently than every 30 days, or 2) on Wednesday of the week in which oil string is set. Submit weekly for workovers and following setting of oil string until completion.

District	County or Parish	State
WESTERN	COLUMBIA COUNTY	OREGON

Field	Lease or Unit	Well no.
MIST	COLUMBIA COUNTY	41-6

Date and depth as of 8:00 a.m. 6:00 a.m.	Complete record for each day while drilling or workover in progress
1-24-86 (9)	COLUMBIA COUNTY #41-6 - (Mist) - AFE # R46141 AET PBD: 0' - Release rig (Sand, Clay) MUD: N/A (9-5/8" @ 454') RIH open ended to 1956'. CBU. Mix and pump 125 sx Class G + 2% $CaCl_2$ mixed at 15.8 ppg. CIP at 1230 hrs, 1-23-86. Calculated TOC at 1612'. Pull to 556'. CBU. Mix and pump 100 sx Class G + 3% $CaCl_2$ mixed at 15.8 ppg. CIP at 1315 hrs, 1-23-86. POOH. WOC. RIH and tag TOC at 375', witnessed and approved by DOGMI. POOH. Lay down drill pipe. ND BOPE. RIH open ended to 60'. Mix and pump 25 sx Class G mixed at 15.8 ppg. Cement to surface. CIP at 2345 hrs, 1-23-86. Cut off casing head 4' below GL, weld on cap. Release rig at 0500 hrs, 1-24-86.

The above is correct:

Signature	Date	Title
B. E. DAVIS B E Davis	2/12/86	DISTRICT DRILLING SUPERVISOR

For form preparation and distribution see Procedures Manual Section 10, Drilling, Pages 86 and 87

Number all daily well history forms consecutively as they are prepared for each well.

Page no. 2

AR3B-459-2-A