STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES

800 NE Oregon St #28 Portland, OR 97201

WELL SUMMARY REPORT

(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest (Company or Operator) | "Columbia County" (Lease) | 41-06-65 RD #1 (Well No.)

Sec. 6 T 6N R 5W Surveyed Coordinates:

SHL= NE 1/4 of NE 1/4 of Sec. 6 (501.46' S47°03'09"E from the Southwest corner of Sec. 32, T7N-R5W)

BHL= 265.90' North and 63.90' East of SHL at 2,970' (2,953.60' TVD)

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Signature:

Date: January 25, 1999 Position: Consultant

Commenced drilling: December 19, 1998 Completed drilling: December 24, 1998 P&A: NA

Total depth: 2,970' Redrill depth:

Logs run: Mud log from 610'-2,970'; AIT-DSN-CDL-BHC-GR from 2,950'-531'; NDL-CBL-CCL from 2,909'-1,300'

Casing Record

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
25"	12"			20'	Surf. Pour
9-7/8"	7"	20#	J-55/ST&C	531'	145 sx
6-1/4"	2-7/8"	6.5#	J-55/EUE	2,968'	170 sx

Plugs

Geological Marker	Depth
Sager Creek	910' (908' TVD)
Keasey	1,590' (1,583' TVD)
Cowlitz	2,805' (2,790' TVD)
C&W	2,832' (2,817' TVD)

Junk None

Perforations or Liner

Size of casing	From	To	Shots/ft.	Method of Perforating		
				Jet	Bullet	Slotted Liner
2-7/8"	2,832'	2,837'	4	✓		

Initial Production

Date	Clean Oil bbl/day	Gravity	Percent Water	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.
01-20-99 (test)	677 MCFD				829		873