DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
1069 State Office Building, Portland 1, Oregon

WELL SUMMARY REPORT
(Submit in duplicate)

Operator Reichhold Energy Corporation Field Mist

Well No. Columbia County 32-10 Sec. 10, T 6N, R 5W, Columbia County W. B. & M.

Location 2550' S of N line/1800' W of E line Elevation above sea level 808.30 feet

All depth measurements taken from top of Kelly Bushing, which is 11.50 feet above ground

In compliance with the rules and regulations pursuant to ORS 520 (Chapter 667 OL 1953) the information given herewith is a complete and correct record of the present condition of the well and all work done thereon, so far as can be determined from all available records.

Date 12-4-81 Signed [illegible]

Engineer or Geologist Superintendent Title Drilling Superintendent (President, Secretary or Agent)

Commenced drilling 9-14-81 Completed drilling 10-29-81 Drilling tools Cable (Rotary)

Total depth 7807 Plugged depth 3600-3300

Junk

GEOLOGICAL MARKERS	DEPTH

Commenced producing Plugged & Abandoned (Date) Flowing/gas lift/pumping (cross out unnecessary words)

	Clean oil bbl. per day	Gravity Clean oil	Percent water including emulsion	Gas Mcf. per day	Tubing Pressure	Casing Pressure
Initial production						
Production after 30 days						

CASING RECORD (Present Hole)

Size of casing (A.P.I.)	Depth of shoe	Top of casing	Weight of casing	New or second hand	Seamless or Lapweld	Grade of casing	Size of hole drilled	No. of sacks of cement	Depth of cementing if through perforations
13 3/8	419.15	0	45#	N	S	Class H	17.5	600	
8 5/8	2794.30	0	32#	N	S	K-55	12.1/4	1140	

PERFORATIONS

Size of casing	From	To	Size of perforations	Number of rows	Distance between centers	Method of perforations
	ft.	ft.				
	ft.	ft.				
	ft.	ft.				
	ft.	ft.				
	ft.	ft.				

Electrical Log Depths (Attach Copy of Log)