STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES
910 State Office Building Portland, OR 97201

PLUGGING RECORD

(In compliance with rules and regulations pursuant to ORS 520, this form must be submitted within 60 days after plugging.)

ARCO Exploration Company (Company or operator) Longview Fibre (Lease) #13-6 (Well No.)

Sec. 6, T. 5N R. 4W W.B.&M. Surveyed Coordinates: 591.62' East & 80.61' South of West 1/4 Corner, Sec 6

Wildcat: -- (or) Field Name: Mist County: Columbia County

Date well was plugged: March 12, 19 86.

The interval between plugs shall be filled with a heavy mud-laden fluid. Was the well filled with mud-laden fluid as required? yes How was the mud applied? pumped

Please furnish the following information:

CASING: (1) Size (2) Weight (3) Depths set

13-3/8" as conductor set at 38'
9-5/8" 36# K-55 cemented at 460'

PLUGS: (1) Type (2) Depth/interval (3) Amount of cement

C&W Sand Plug:	1472' - 1000'	with 220 cf
Shoe Plug:	564' - 300'	with 120 cf
Surface Plug:	60' - 0'	with 23 cf

RECEIVED - PTLD
MAR 24 1986
DEPT. OF GEOLOGY

AFFIDAVIT

OFFICIAL SEAL
DIANA R. GARY
NOTARY PUBLIC - CALIFORNIA
BOND FILED IN
KERN COUNTY
My Commission Exp. Oct. 28, 1988

STATE OF California
County of Kern } ss.

I, Kwang U. Park (Type or print operator's representative), being first duly sworn, depose and say that I have knowledge of the facts stated herein, that they are true and correct, and that I am authorized to make this report.

Signature: Kwang U Park
Position: Dist. Drlg. Superintendent

Subscribed and sworn to before me this 21st day of march, 19 86

Signature: Diana R. Gary
Notary Public for State of California

My commission expires Oct. 28, 1988

Form 5
(9/84)