STATE OF OREGON
D TMENT OF GEOLOGY AND MINERAL INDUSTRIES
910 State Office Building Portland, OR 97201

WELL SUMMARY REPORT

(In compliance with rules and regulations pursuant to ORS 520)

Amoco Production Company (Company or operator) — Weyerhaeuser "F" (Lease) — 1 (Well No.)

Sec. 10, T. 25 S, R. 10 W W.B.& M. Surveyed Coordinates: 1673' FNL x 1906' FEL

Wildcat: X (or) Field Name: _____ County: Coos

Elevation of ground above sea level is 840 feet. All depth measurements are taken from Kelly Bushing, which is 16' above ground.

Signature: B D Shaw

Date: January 30, 1986 Position: Administrative Supervisor

Commenced drilling: 8-13-86 Completed drilling: 9-10-85 P&A: 9-10-85

Total depth: 4428' Redrill depth: _____

Logs run: FDL-CNL-GR, Sonic w/GR, Dual Laterolog, SH DT

CASING RECORD

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
12 1/4"	9 5/8"	36#	K-55	500'	169 Sx

RECEIVED FEB 4 1986 DOGAMI Portland

Plugs 621'-438', 57'-Surface

Junk _____

GEOLOGICAL MARKER	DEPTH
Tyee	Surface
Flournoy	3000'
Siletz River	4260'

PERFORATIONS OR LINER

Size of casing	From	To	Shots/ft.	Method of Perforating: Jet	Bullet	Slotted Liner

INITIAL PRODUCTION

Date	Clean Oil bbl/day	Gravity	Percent Water	Gas MMcf/day	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.
Dry Hole								

Form 4
(9/84)