STATE OF OREGON
D. .RTMENT OF GEOLOGY AND MINERAL INDUSTRI...
910 State Office Building Portland, OR 97201

WELL SUMMARY REPORT
(In compliance with rules and regulations pursuant to ORS 520)

Nahama & Weagant Energy Company — Wilson — 11A-5-65
(Company or Operator) (Lease) (Well No.)

Sec. 5, T 6N, R 5W Surveyed Coordinates (if directional, BHL & SHL): SHL: 274'S & 1385' E from Northwest corner of Sec. 5, BHL: 261.13'S & 361.69' W from SHL.

Wildcat: X (or) Field Name: _____ County: Columbia

Date: November 17, 1992 Signature: Trent R. Rosenlief
Position: Vice President Engineering

Commended drilling: 10/13/92 Completed drilling: 10/26/92 P&A: 10/26/92
Total depth: 2770' Redrill depth: 2770'
Logs run: DIL-BHC-GR 509'-2764'

CASING RECORD

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
12 1/4"	8 5/8"	24#/ft	J-55, ST&C	505'	225 sx.

		Geological Marker	Depth
Plugs	Cement Plug		557'-405'
	Cement Plug		60'-0'
Junk			

Perforations or Liner

Size of casing	From	To	Shots/ft.	Method of Perforating		
				Jet	Bullet	Slotted Line

Initial Production

Date	Clean Oil bbl/day	Gravity	Percent Water	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.