STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES

800 NE Oregon St #28 Portland, OR 97201

WELL SUMMARY REPORT
(In compliance with rules and regulations pursuant to ORS 520)

Enertin Resources Northwest (Company or Operator) "Columbia County" (Lease) 32-27-65 (Well No.)

Sec. 27 T 6N R 5W Surveyed Coordinates:

SHL= 2,309.89' West and 1,881.70' South from the Northeast corner

BHL= 632' North and 127' West from SHL at 2,084' MD (1,928' TVD)

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Signature:

Date: January 8, 1997 Position: Field Operations Manager

Commenced drilling: September 14, 1996 Completed drilling: September 19, 1996 P&A: September 20, 1996

Total depth: 2,084' Redrill depth: NA

Logs run: Mud Log from surface to 2,084'; DIL-BCS-GR from 2,086'-495' (casing shoe)

Casing Record

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
25"	12"			30'	Surface pour
9.875"	7"	20#	J-55/ST&C	493'	135 sx

Plugs	Geological Marker	Depth
	Keasey	670'
428'-635'	Cowlitz	1,100'
	C&W Sand	1,644'
Junk None		

Perforations or Liner

Size of casing	From	To	Shots/ft.	Method of Perforating		
				Jet	Bullet	Slotted Liner

Initial Production

Date	Clean Oil bbl/day	Gravity	Percent Water	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.