STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRIES

800 NE Oregon St #28 Portland, OR 97201

WELL SUMMARY REPORT
(In compliance with rules and regulations pursuant to ORS 520)

Enerfin Resources Northwest (Company or Operator) | "Columbia County" (Lease) | 41-06-65 (Well No.)

Sec. 6 T 6N R 5W Surveyed Coordinates:

SHL= NE 1/4 of NE 1/4 of Sec. 6 (501.46' S47°03'09"E from the Southwest corner of Sec. 32, T7N-R5W)

BHL=

Wildcat: NA (or) Field Name: Mist Gas County: Columbia

Signature:

Date: January 11, 1999 Position: Consultant

Commenced drilling: December 11, 1998 Completed drilling: December 16, 1998 P&A: December 17, 1998

Total depth: 2,975' Redrill depth:

Logs run: Mud log from 50'-2,975'; AIT-BHC-GR from 2,953'-531'

Casing Record

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
25"	12"			20'	Surf. Pour
9-7/8"	7"	20#	J-55/ST&C	531'	145 sx

	Geological Marker	Depth
Plugs 684'-580'	Sager Creek	910'
	Keasey	1,590'
	Cowlitz	2,850'
	C&W	2,921'
Junk None		

Perforations or Liner

Size of casing	From	To	Shots/ft.	Method of Perforating		
				Jet	Bullet	Slotted Liner

Initial Production

Date	Clean Oil bbl/day	Gravity	Percent Water	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.